

2007 & 2009 BOND UPDATE

January 18, 2011

Greens Prairie Elementary

- Project is still within budget and ahead of schedule, with completion anticipated in June of 2011.
- Interior build out of spaces has been the primary focus of work this week, due to the colder temperatures driving everyone inside.
 - ▣ Metal stud walls, insulation, and sheetrock work made good progress this week.
 - ▣ Mechanical, electrical, and plumbing rough in work inside the building is also going very well.
- The rooftop air conditioning units have been set on the roof.
- In the kitchen, the freezer and cooler were installed, as well as the two big stainless steel exhaust hoods.
- Overall progress has been steady, despite the cold weather lately

Greens Prairie Elementary



- This is a view of the interior space of the Cafetorium after sheetrock has been installed.

Greens Prairie Elementary

- This is the very last of the brick installation taking place on the last few canopy support columns at the front of the building.



Greens Prairie Elementary



- This is a shot of the two massive stainless steel exhaust hoods in the kitchen that were installed this week.

College Station High School

- Project is still in budget and still on schedule for completion in June 2012.
- Great progress was made on structural steel erection as the front academic wing started to go up this week.
- Structural concrete topping slab pours continued throughout the east end of the academic wing.
- Masonry work on CMU walls continues in almost every area.
- Mechanical, electrical, and plumbing work is being roughed in at every area of the project.

College Station High School

- This is a view of the academic wing structural steel being erected from a vantage point in the athletics wing of the building looking north.



College Station High School



- This is a view of the interior of the Auditorium, towards the back of the room.
- These curved sections are where spotlights and storage will be located.

College Station High School

- This is a view of the Field House from a vantage point of the second floor near the Auditorium.
- The roof structure is now in place and the roof decking panels are staged and ready to install.



College Station High School



- This is a view from the east looking across the face of the building behind the Auditorium.

College Station High School

- This is a view looking from the east across the back of the building.
- The section of roof that is higher than the others is the fly space above the stage of the Auditorium.



AMCMS and Oakwood

- These projects are still within budget and still on schedule to be complete prior to the start of school in August of 2011.
- Cold weather prevented the start of concrete drill piers last week. Anticipated start is this week.
- Final preparations such as moving bicycle racks, relocating fence gates, and finishing up relocated doors and hardware for the City Fire Marshal were the primary focus of work last week.
 - ▣ Held a fire drill with the City Fire Marshal.
- Overall progress was slow last week.

AMCMS and Oakwood



- This is a view of the Oakwood site as final preparations are being made to start drilling concrete drill piers for support of the new structure.
- The building on the left is the Gym and the temporary plywood wall protects students and staff from construction activities.

AMCMS and Oakwood

- This is a view of the temporary fence and sidewalk at AMCMS.
- Locates revealed that a gas line and a fiber optic line in this area will need to be relocated prior to concrete foundation work.



A&M Consolidated High School

- We are beginning the planning process for renovations to Consol.
- Architects are meeting with administration and operations.
- Surveys of what we might like to see are being conducted.
- Our goal is to get a list of potential renovations and refine the list as we move through our other projects and hopefully realize savings.
- Next meeting is January 27th



Questions/Comments?