2009 BOND UPDATE

A&M Consolidated High School

- Phase I
 - Summer 2012
 - Logistic Issues
 - Budget
 - Voters allocated amount
 - Savings from Greens Prairie GMP,
 - Savings from OW/AMCMS Renovation GMP,
 - Savings from Greens Prairie soft costs
 - Bid Schedule
 - Mandatory Pre-Bid Meeting 12/21/11
 - Invitations and Phone Calls
 - Bid Day 1/10/12
 - Board Consideration 1/17/12

A&M Consolidated High School

- □ Phase I Cont.
 - Scope
 - Career & Technology STEM and Computer Maintenance
 - Art 3 art studios
 - Special Education Life Skills/CASL Independent Living Suite
 - Library Exterior Seating
 - Other Testing Office and Storage, Book Room, Custodial Office
 - Electrical/HVAC
 - Front Entrance Facade
 - Alternates
 - Phase II work: Commons Area, Library

A&M Consolidated High School

- □ Phase II
 - Summer 2013
 - Logistic Issues
 - Budget
 - Unexpended funds from Phase I (not allocated and project savings)
 - Savings from College Station High School
 - Scope
 - Student Commons Area
 - Library

- Project is still in budget and still on schedule for completion in June 2012.
- Masonry work continues on the academic wing with the continued installation of the dark gray glazed structural units at the main entry.
- Ceramic tile installation is progressing well through the athletics areas in the restroom and shower locations.
- Stainless steel kitchen equipment installation is still ongoing in the CATE and Kitchen areas and is about 45% complete.
- Exterior concrete paving is still being poured in place along the back elevation of the main building along the bus drive and staff parking areas
- Metal stud wall and sheetrock installation is now 95% complete in the academic wing.
- The project has surpassed 79% completion.

- This is a view of the City of College Station's Victoria Avenue extension project.
- They are making good progress getting Victoria tied in to SH 40.
- The CSHS Tennis building is the red brick building on the right.





This is a view of the front elevation, east end as the roofing, masonry, and glazing are still pushing forward.

This is a view of the ceiling cloud sections in the auditorium after painting is complete and light fixtures installed.





□ This is a view of the east end of the academic wing as window wall framing is nearly complete and glass installation is ready to commence.

- This is one of the open computer labs on the second floor of the academic wing.
- With sheetrock installation nearly complete, this area of the building is ready for texture on the walls and paint.





This is a view of the baseball field after the installation of the turf has been completed.

- This is a view of the interior of the Ag Lab/Classroom.
- Walls have
 been painted
 and ceiling
 grids installed.



Questions/Comments?