## 2007 BOND UPDATE

### AMCMS Track



- Project is still under budget and on schedule to be completed by February 14<sup>th</sup>.
- This is a view of the back straight-away and long jump/triple jump pits with new athletic surfacing installed.

### AMCMS Track — cont.

- This is the high jump area, ready for painted logo to be installed
- Striping and other painting is the only significant work remaining, and it is scheduled for this weekend.
- Scheduled to be ready for students to use on Monday morning.



### AMCMS Track — cont.



This is a view of the crew regrading, resolding, and reinstalling the fence where the access drive was located.

# Updated Timelines for Additional Projects

- The design team is working on the design for each renovation, working within the budget parameters.
- We have updated the timelines for each project.
  - Security vestibules summer projects
    - GMP May 2010
    - Construction Summer 2010
  - Classroom additions six month projects
    - GMP October 2010
    - Construction Nov/Dec 2010 to July 2011
  - Images



MAIN ENTRY / SECURITY VESTIBULE ELEVATION







EXTERIOR GARDEN ELEVATION







MAIN ENTRY / SECURITY VESTIBULE ELEVATION








SECURITY VESTIBULE / ENTRY ELEVATION







OFFICE ELEVATION







OFFICE / CORRIDOR ELEVATION







CORRIDOR / CLASSROOM ELEVATION








CORRIDOR / CLASSROOM ELEVATION





CORRIDOR / CLASSROOM ELEVATION




















CANOPY ADDITION - MAIN ENTRANCE SCALE 1/8"=1'-0"







 $\leq$ 

Questions/Comments?