


# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2024



## Beaufort High School Facilities Update by Project Cont.

**Phase 2 - 2019 Bond Referendum Renovation** **Project ID: 51925390-2**

Current Phase: Closeout Phase %: 96% Delivery Method: CMAR  
 Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction




**Scope: 2019 Bond Referendum**  
**Athletics**  
**Safety/Security**  
**Technology /Infrastructure**

**Project Details:** Phase 2 scope of work includes Safety/Security upgrades to the camera and security systems. Additional upgrades to the Technology/Infrastructure related to server room improvements, and various athletic improvements including the wrestling/weight room.

**Monthly Progress:** Construction in complete. Final pay application is in review.

**Phase 3 - 2019 Bond Referendum Renovation** **Project ID: 51925390-3**

Current Phase: Construction Phase %: 55% Delivery Method: CMAR  
 Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Athletics**

**Project Details:** Scope of work includes new restroom facilities at practice field.

**Monthly Progress:** Construction in progress. Shop Drawings and submittals are in approval. Materials have been delivered. Installation in progress. Utility installation to start in May 2024.