

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2024



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,463,553
Transfers/Adjustments:	\$1,513,604	Paid to Date:	\$3,316,573
Revised Budget:	\$4,463,553	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 75%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum**
- Athletics**
- CM Pre-Con Services (BLMS)**
- Design Services (BLMS)**
- Safety/Security**
- Technology /Infrastructure**
- Technology Items under \$5,000**

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is in progress. Electrical room buildout is complete. Installation of equipment is in progress. Camera installation is nearing completion. PA system pending commissioning. Fencing improvements are complete. Exterior lighting and athletic field lighting is complete. Generator has been installed. Startup and commissioning scheduled for June 2024.