

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2024



Coosa Elementary School 45 Middle Rd, Beaufort 29907

Cluster: Beaufort

Principal: Melissa Pender

Original Appropriations:	\$1,920,353	Encumbered and Paid:	\$3,354,608
Transfers/Adjustments:	\$1,436,881	Paid to Date:	\$2,955,744
Revised Budget:	\$3,357,234	Available Budget:	\$2,626

Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925334-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
 CM Pre-Con Services (CES)
 Design Services printing (CES)
 Special Inspections (from 52005
 Technology Project)
 Technology /Infrastructure

Project Details: Project scope included painting of the building interior and replacement of the emergency power generator.

Monthly Progress: Phase I scope of work is complete.

Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925334-2

Current Phase: Construction

Phase %: 88% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
 Design Services (CES)
 Safety/Security
 Technology /Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security, and Technology/Infrastructure.

Monthly Progress: Construction is complete. Pending commissioning reports prior to entering closeout.