

MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2024



Hilton Head Island High School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation **Project ID: 51925396-3**

Current Phase: Construction Phase %: 75% Delivery Method: CMAR
 Design Firm: McMillan Pazden Smith Architecture Contractor: M.B. Kahn Construction Company, Inc.




Scope: 2019 Bond Referendum
Athletics
Safety/Security
Technology/Infrastructure

Project Details: Phase 3 scope of work includes Safety/Security, Technology/Infrastructure, and Athletic scope of work.

Monthly Progress: Construction in progress. Vestibule bullet resistant glass installation is complete. Bleachers installation is complete. Existing fieldhouse is complete. Lacross storage facility is complete. Baseball/Softball facility renovations pending season completion. Dugout construction is complete. Ticket booth building is pending delivery. New fieldhouse foundation is in progress. Technology staff training and IT testing in progress.

Phase 4 - 2019 Bond Referendum Renovation **Project ID: 51925396-4**

Current Phase: Design Phase %: 95% Delivery Method: CMAR
 Design Firm: Little Diversified Architectural Consulting Contractor: TBD



Scope: 2019 Bond Referendum
Design for building renovations

Project Details: Phase 4 scope of work includes design of various Building Renovations.

Monthly Progress: Design of building renovation is in progress. 100% CD's are complete and in pricing.