

# MONTHLY REFFERENDUM REPORT DETAILED - as of April 30, 2024



## May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Bornscheuer

|                          |               |                      |              |
|--------------------------|---------------|----------------------|--------------|
| Original Appropriations: | \$25,471,324  | Encumbered and Paid: | \$18,525,732 |
| Transfers/Adjustments:   | (\$6,930,865) | Paid to Date:        | \$17,588,419 |
| Revised Budget:          | \$18,540,459  | Available Budget:    | \$14,727     |

### Phase 1 - 2019 Bond Referendum Addition


Project ID: 51925397-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Design Services (MRHS)Q1

Design Services (MRHS)Q2

Special Inspections (from District 01 Design Services)

Survey Services(MRHS)Q2

**Project Details:** Scope of work for Phase 1 to include building addition.

**Monthly Progress:** Phase I scope of work is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925397-2

Current Phase: Construction

Phase %: 73% Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Technology /Infrastructure

Utilities for Athletic Projects

**Project Details:** Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

**Monthly Progress:** Construction is in progress. Turf field replacement is complete. Doors and window film installation is complete. PA system installation is complete. Fieldhouse restroom pending permit. Camera installation is in progress.