

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2024



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,467,277
Transfers/Adjustments:	\$1,517,328	Paid to Date:	\$3,527,235
Revised Budget:	\$4,467,277	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 80%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

- Athletics
- CM Pre-Con Services (BLMS)
- Design Services (BLMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Technology /Infrastructure
- Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is in progress. Electrical room buildout is complete. Installation of equipment is in progress. Camera installation is nearing completion. PA system pending commissioning. Fencing improvements are complete. Exterior lighting and athletic field lighting is complete. Generator has been installed. Startup and commissioning scheduled for June 2024.