

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2024



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,519,189
Transfers/Adjustments:	\$3,967,610	Paid to Date:	\$20,133,270
Revised Budget:	\$30,731,366	Available Budget:	\$212,178

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 70%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Renovations
Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Construction is in progress. Fire lane, new addition, admin area, media center, and modulars are complete. 800 Wing renovation is complete. 700 wing renovation is nearing completion. OSF inspection scheduled for June. 600 Wing, locker room, and PAC to start during 2024 Summer.