

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2024



Pritchardville Elementary School

9447 Evan Way, Bluffton 29910

Cluster: Bluffton

Principal: Brenda Blue

Original Appropriations:	\$2,757,889	Encumbered and Paid:	\$3,650,826
Transfers/Adjustments:	\$892,937	Paid to Date:	\$2,346,417
Revised Budget:	\$3,650,826	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925378-1


Current Phase: Construction

Phase %: 75%

Delivery Method:

Design Firm: Jumper Carter Sease Architects

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
CM Pre-Con Services (PVES)
Design Services (PVES)
Safety/Security
Technology /Infrastructure
Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security improvements, Technology Infrastructure improvements, and upgrades to the Playground areas.

Monthly Progress: Construction in progress. Electrical and structured cabling is complete. Camera and PA work is nearing completion.

Playground Renovation

Project ID: 51925378-2


Current Phase: Complete

Phase %: 100%

Delivery Method:

Design Firm: Churchich Recreation and Design

Contractor: Churchich Recreation and Design



Scope: 2019 Bond Referendum
Playgrounds

Project Details: Scope of work includes upgrades to the Playground areas.

Monthly Progress: Project is complete.