

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2024



Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$1,939,875
Transfers/Adjustments:	(\$480,636)	Paid to Date:	\$1,527,011
Revised Budget:	\$1,939,875	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Quackenbush

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
 CM Pre-Con Services (RVCS)
 Design Services (RVCS)
 Safety/Security
 Special Inspections (from District 01 Design Services)
 Technology /Infrastructure

Project Details: Project scope includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Construction is complete. Pending closeout documents.

Playground Renovation

Project ID: 51925320-2


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum
 Playgrounds

Project Details: Project scope includes playground renovations.

Monthly Progress: Project is complete.