

MONTHLY REFFERENDUM REPORT DETAILED - as of May 31, 2024



Whale Branch Middle School 2009 Trash Pkwy, Seabrook 29940


Cluster: Whale Branch Principal: Jamie Allen

Original Appropriations:	\$3,178,316	Encumbered and Paid:	\$4,418,794
Transfers/Adjustments:	\$1,242,819	Paid to Date:	\$3,951,649
Revised Budget:	\$4,421,135	Available Budget:	\$2,341

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925385-1

Current Phase: Closeout Phase %: 97% Delivery Method: CMAR
Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



- Scope: **2019 Bond Referendum**
- CM Pre-Con Services (WBMS)
- Design Services printing (WBMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)*
- Technology /Infrastructure
- Technology Items under \$5,000
- Technology software


Project Details: Phase 1 scope of work includes Safety and Security related to bullet-resistant entryways, technology for radio reception and increased server room capacity, and ADA stadium improvements.

Monthly Progress: Construction complete. Closeout to take place with Phase 2.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925385-2

Current Phase: Closeout Phase %: 95% Delivery Method: CMAR
Design Firm: Rosenblum Coe Architects, Inc. Contractor: Contract Construction



- Scope: **2019 Bond Referendum**
- Athletics
- Athletics Equip Under \$5,000
- Design Services (WBMS)
- Safety/Security
- Technology /Infrastructure

Project Details: Phase 2 scope of work includes Athletic improvements, Safety/Security and Technology/Infrastructure improvements.

Monthly Progress: Construction is complete. Closeout documents are being prepared.