



January 2024

ARPA Monthly Progress Report

for

East Ramapo Central School District

Time Period: 1/19/2024 - 2/20/2024

Issued on 2/22/24 by:

Jacobs Construction Management Services

Table of Contents

1. Construction Update

- a. **ARPA Project Overview Statement & Description**
- b. **ARPA Schedule Overview (Level 3, 4 & 6) v.8 (DRAFT 2-20-24)**
- c. **Remaining Construction Sequence & Schedule Overview (DRAFT 1-11-24)**
- d. **ARPA Construction – Financial Update (DRAFT 2-20-24)**
- e. **Phase 1A – MEP Upgrades**
Equipment procured for Margetts & Kakiat and stored in a Warehouse in Mahwah, NJ.
- f. **Phase 1B – Doors/Hardware & Window Replacement**
Submittals & Shop Drawings are nearing completion. Material is being ordered.
- g. **Phase 1B – ADA Toilet Room & Select Drinking Fountain Upgrades**
TIPS Contracts are executed.
- h. **PHASE 3A - Flooring Abatement & Replacement Work + UV Casework/Flooring at Elmwood**
Remaining Casework Removal/Abatement/Flooring at Elmwood contracted for Summer 2024.
- i. **PHASE 3B – Doors/Hardware Replacement**
Submittals & Shop Drawings currently in review.
- j. **PHASE 3C – ADA Toilet Room & Select Drinking Fountain Upgrades**
TIPS Contracts are executed.
- k. **PHASE 3D – Window Replacement**
Shop drawings are submitted/reviewed/approved as they are completed.

2. Health and Safety Update

- a. **Project Safety Reports**

3. Appendices

- a. **Phase 1A – Change Orders & Payment Application – Status Logs**
- b. **Phase Kitchen Hoods - Submittal, Change Orders & Payment Application - Status Logs**
- c. **Phase 1A MEP – RFI, Submittal - Status Logs**
- d. **Phase 3A – RFI, Submittal - Status Logs**



1. Construction Update

a. ARPA Project Overview Statement

Project Statement:

The East Ramapo Central School District has embarked on a major district-wide capital improvement project through the American Rescue Plan Act of 2021 (ARPA) funding, expanding the program in the following areas:

- 1) District-wide indoor air quality & select thermal envelope improvements*
- 2) District-wide security improvements*
- 3) Hazardous materials removals & replacements*
- 4) District-wide ADA improvements*
- 5) Other energy related saving measures*

Project Areas Expanded:

1. Indoor Air Quality & Thermal Envelope Improvements:

MEP Upgrades

- Major Mechanical upgrades at Two (2) Schools

Window Replacements

- Entire or partial at Ten (10) Schools

2. Security Improvements:

Doors & Hardware Replacements

- Up to Thirteen (13) Schools

3. Hazardous Materials Removals & Replacements:

Flooring Abatement & Replacements

- Eleven (11) Schools (+/-) 720,000 sf

Kitchen Hood Abatement & Replacements

- Eleven (11) Schools

4. ADA Improvements:

ADA Upgrades

- At Thirteen (13) Schools

b. ARPA Project Description

PHASE 1:

EMERGENCY PROJECT: Flooring Abatement & Replacements - (state contract)

- Spring Valley High School +/- 120,000 sf

PHASE 1A:

Flooring Abatement & Replacements - (state contract)

- Four (4) Schools +/- 300,000 sf



- Elmwood Elementary School
- Kakiat Elementary School
- Margetts Elementary School
- Pomona Middle School
- **Remaining Flooring & UV Casework**
 - Elmwood Elementary School

Kitchen Hood Abatement & Replacements - (multi-prime contracts)

- **Phase #1 2022: Six (6) Schools**
 - Chestnut Ridge Elementary School
 - Elmwood Elementary School
 - Hempstead Elementary School
 - Kakiat Elementary School
 - Pomona Middle School
 - Margetts Elementary School
- **Phase #2 2023: Five (5) schools**
 - Eldorado Elementary School
 - Fleetwood Elementary School
 - Grandview Elementary School
 - Summit Park Elementary School
 - Lime Kiln Elementary School

MEP Upgrades - (OMNIA Direct Procurement Contract)

- Kakiat ES & Margetts ES

PHASE 1B:

- **ADA Upgrades - (TIPS Direct Procurement Contract)**
 - Ramapo High School
 - Spring Valley High School
 - Elmwood Elementary School
 - Kakiat Elementary School
 - Margetts Elementary School
- **Doors & Hardware Replacements - (TIPS Direct Procurement Contract)**
 - Ramapo High School
 - Spring Valley High School
 - Elmwood Elementary School
 - Kakiat Elementary School
 - Margetts Elementary School
- **Window Replacements - (TIPS Direct Procurement Contract)**
 - Margetts Elementary School
 - Elmwood Elementary School
 - Kakiat Elementary School

PHASE 3A:



Flooring Abatement & Replacements - (Bayshore Direct Procurement Contract)

- Seven (7) Schools
 - Eldorado Elementary School
 - Fleetwood Elementary School
 - Grandview Elementary School
 - Summit Park Elementary School
 - Hempstead Elementary School
 - Lime Kiln Elementary School
 - Elmwood Elementary School
- Includes Piping covers, Fixed & Movable Casework and Windowsills

PHASE 3B:

Doors & Hardware Replacements - (TIPS Direct Procurement Contract)

- Eight (8) Schools
 - Chestnut Ridge Middle School
 - Fleetwood Elementary School
 - Grandview Elementary School
 - Summit Park Elementary School
 - Hempstead Elementary School
 - Lime Kiln Elementary School
 - Pomona Middle School
 - Eldorado Elementary School

PHASE 3C:

ADA Upgrades - (TIPS Direct Procurement Contract)

- Eight (8) Schools
 - Chestnut Ridge Middle School
 - Fleetwood Elementary School
 - Grandview Elementary School
 - Summit Park Elementary School
 - Hempstead Elementary School
 - Lime Kiln Elementary School
 - Pomona Middle School
 - Eldorado Elementary School


PHASE 3D:

Window Replacements - (TIPS Direct Procurement Contract)


- Seven (7) Schools
 - Chestnut Ridge Middle School
 - Fleetwood Elementary School
 - Grandview Elementary School
 - Summit Park Elementary School
 - Hempstead Elementary School
 - Lime Kiln Elementary School
 - Eldorado Elementary School




b. Schedule Overview (Level 3) – v.8. DRAFT (2/20/24)




b. ARPA Schedule Overview (Level 5) – v.8. DRAFT (2/20/24)



b. Schedule Overview (Level 6) – v.8. DRAFT (2/20/24) – (Page 1 of 2)



b. Schedule Overview (Level 6) – v.8. DRAFT (2/20/24) – (Page 2 of 2)



c. ARPA Project - Projected Construction Work Areas - 2024 - **DRAFT**

ERCSD ARPA - 2024 Construction Sequence & Schedule Overview													DRAFT
2/6/2024													
school	work description	Feb-24	Mar-24	Apr-24	May-24	Jun-24	Jul-24	Aug-24	Sep-24	Oct-24	Nov-24	Dec-24	Jan-25
Elmwood							vacant school						
	Doors	2											
abatement	Windows			2	2								
	ADA + fountains			2	2		1	1					
BOE 1/2/24	MEP Casework						1	1					
Margetts							vacant school						
	Doors (ship 2/19)		2										
abatement	Windows				2	2							
BOE 1/16/24	ADA + fountains						1	1					
	Unit Ventilator Replacements						1	1	2				
Kakiat							vacant school						
(district work)	Gym Floor Replacement						1	1					
	Doors			2	2								
no abatement	Windows (confirm delivery date)		2										
BOE 1/16/24	ADA + fountains						1	1					
	Unit Ventilator Replacements						1	1	2				
Ramapo							occupied school - Summer 2024						
(district work)	Gym Floor Replacement						1	1					
	Doors				2	2			2	2			
BOE 1/16/24	ADA + fountains			2	2		1	1	NOTE: Partial Occupancy - Nurse to Class 120 for Summer School.				
Spring Valley							vacant school						
(district work)	Gym Floor Replacement						1	1					
	Doors						1	3					
BOE 1/16/24	ADA + fountains + lift						1	1					
Pomona							vacant school						
(district work)	Gym Floor Replacement						1	1					
	Doors							2					
BOE 1/16/24	ADA + fountains			2			1	1					
Chestnut Ridge	CSARCH PRIORITY #1 - review shop drawings & release by 20-FEB-24 (16 wk. lead-time)						vacant school						
	Doors						1						
BOE 2/13/24	Windows (1)						1						
BOE 1/16/24	ADA + fountains			2 +	2 +		1 +	1 +	2 +				
Hempstead							vacant school						
	Doors				2								
BOE 2/13/24	Windows (3)									2	2		
BOE 1/16/24	ADA + fountains			2 +	2 +		1 +	1 +	2 +				
Eldorado	CSARCH PRIORITY #1 - review shop drawings & release by 20-FEB-24 (16 wk. lead-time)						vacant school						
	Doors					2							
BOE 2/13/24	Windows (1)						1	1					
BOE 1/16/24	ADA + fountains			2 +	2 +		1 +	1 +	2 +				
Fleetwood							occupied school - Summer 2024						
2	Doors			2									
BOE 2/13/24	Windows (3)									2	2		
BOE 1/16/24	ADA + fountains			2 +	2 +		1 +	1 +	NOTE: Partial Occupancy - Nurse to Class 120 for Summer School.				
Grandview							occupied school - Summer 2024						
	Doors			2									
BOE 2/13/24	Windows (2)								2	2			
BOE 1/16/24	ADA + fountains			2 +	2 +		1 +	1 +	NOTE: Partial Occupancy - Nurse to Class 120 for Summer School.				
Summit Park							occupied school - Summer 2024						
	Doors				2								
BOE 2/13/24	Windows (2)								2	2			
BOE 1/16/24	ADA + fountains			2 +	2 +		1 +	1 +	NOTE: Partial Occupancy - Nurse to Class 120 for Summer School.				
Lime Kiln	CSARCH PRIORITY #1 - review shop drawings & release by 20-FEB-24 (16 wk. lead-time)						vacant school						
	Doors					2							
BOE 2/13/24	Windows (1)						1	1					
BOE 1/16/24	ADA + fountains						1	1					



d. ARPA Construction - Financial Update 2.20.24

1. Phase 1 Projects

i. Phase 1 Spring Valley EMERGENCY PROJECT - Flooring Replacement Work

Awarded Contracts:

RENU:	\$ 2,326,580.00	Bay Shore State Contract
Milburn:	\$ 1,550,005.06	Bay Shore State Contract
COMBINED TOTAL:	\$ 3,876,585.06	

Change Orders To-Date (Approved):

RENU:	(\$ 51,540.33)	
Milburn:	\$ 0.00	
COMBINED TOTAL:	(\$ 51,540.33)	

Paid To-Date:

RENU:	\$ 2,275,039.67	
Milburn:	\$ 1,546,480.59	
COMBINED TOTAL:	\$ 3,821,520.26	

ii. Phase 1A Flooring Replacement Work (Summer 2022)

Awarded Contracts:

RENU:	\$ 5,630,303.47	Bay Shore State Contract
Milburn:	\$ 4,818,037.66	Bay Shore State Contract
COMBINED TOTAL:	\$10,448,341.13	

Change Orders To-Date (Approved):

RENU:	\$ 61,964.68	
Milburn:	\$ 1,309.13	
COMBINED TOTAL:	\$ 63,273.81	

Paid To-Date:

RENU:	\$ 5,624,124.20	
Milburn:	\$ 4,819,346.66	
COMBINED TOTAL:	\$ 10,443,470.99	

2. Kitchen Hoods Replacement Project

i. Kitchen Hoods & Equipment Replacement Project (Summer 2022)

Awarded Contracts: (Multi-Prime Bids)

Renu Interiors:	\$ 963,000.00	GC-01 (General Construction Contract)
Rockland Electric:	\$ 280,000.00	EC-02 (Electrical Contract)
Bertussi Contracting:	\$ 1,188,188.00	MC-03 (Mechanical Contract)
Mace Contracting:	\$ 558,700.00	PC-04 (Plumbing Contract)
Joe Flihan Co.:	\$ 344,732.00	KC-05 (Kitchen Equipment State Contract)
COMBINED TOTAL:	\$ 3,334,620.00	

Change Orders To-Date (Approved):

Renu Interiors:	\$ 65,087.13	
Rockland Electric:	\$ 26,915.98	
Bertussi Contracting:	\$ (29,700.00)	
Mace Contracting:	\$ -	
COMBINED TOTAL:	\$ 62,303.11	

Paid To-Date:

Renu Interiors:	\$ 948,467.99	
Rockland Electric:	\$ 258,387.63	
Bertussi Contracting:	\$ 1,090,143.41	
Mace Contracting:	\$ 497,325.00	
Joe Flihan Co.:	\$ 191,209.00	
COMBINED TOTAL:	\$ 2,985,533.03	



3. Phase 3A – Flooring Abatement & Replacements

Awarded Contracts 1:

RENU:	\$ 5,141,495
Milburn:	\$ 5,079,310
COMBINED TOTAL:	\$ 10,220,805.00

Change Orders To-Date (Approved):

RENU:	\$ 684,783.40
Milburn:	\$ (64,792.21)
COMBINED TOTAL:	\$ 619,991.19

Paid To-Date:

RENU:	\$ 5,022,333.57
Milburn:	\$ 4,646,111.66
COMBINED TOTAL:	\$ 9,668,445.23

4. Phase 1B – Door/Hardware & Window Replacements

Awarded Contracts:

C&M Doors & Arrow:	\$ 7,077,689
TOTAL:	\$ 7,077,689

Paid To-Date:

C&M Doors:	\$ 563,350
COMBINED TOTAL:	\$ 563,350

5. Phase 3B – Doors/Hardware Replacements

Awarded Contracts:

Renu/Sunrise Doors:	\$ 3,350,919
TOTAL:	\$ 3,350,919

Paid To-Date:

Renu:	\$ 249,007
COMBINED TOTAL:	\$ 249,007

Total Combined Paid To-Date: \$ 27,731,326.51

Pending Work:

6. Phase 1A – HVAC Work

Awarded Contracts:

Trane - Margetts & Kakiat:	\$ 15,320,290.29 (Turnkey & Equipment Contracts)
Renu/Milburn (Elmwood):	\$ 591,952.97
TOTAL:	\$ 15,912,243.26

7. Phase 3D – Window Replacements

Awarded Contracts:

C&M Doors & Arrow:	\$ 11,367,750
TOTAL:	\$ 11,367,750

8. Phase 1B & 3C – ADA Improvement Projects

Awarded Contracts:

Essential Constructs:	\$ 9,847,657.79
TOTAL:	\$ 9,847,657.79



9. Classroom Casework (free standing)

Pending Contracts:

Casework: \$ 850,000

TOTAL: \$ 850,000

Total Remaining Work: \$ 48,555,283.73

Financial Summary:

- Total Combined Paid To-Date : \$27,731,326.51
- Total Remaining Work : \$48,555,283.73
- Sub Total Work : \$76,286,610.24
- Total Approved CO To-Date : \$ 694,027.78

- Grand Total (Including CO's) : \$76,980,638.02
- Total ARPA Budget (Hard Cost) : \$77,115,829.00
- Remaining Budget to be allocated : \$ 135,190.98

- PCO under review : \$ 102,786.38
- Remaining Budget to be allocated : \$ 32,404.60



2. Health and Safety Update

a. Project Safety Report

<u>Safety</u>	<u>This Period</u> <u>1/19/24-</u> <u>2/20/24</u>	<u>Cumulative</u> <u>To-Date</u>
First AID Cases:	0	0
Recordable Injuries:	0	0
Recordable Illnesses:	0	0
Lost Workdays Cases:	0	0
<u>Project Total Injuries/Cases Reported:</u>	0	0
<u>OSHA Incident Rate (OIR):</u>	0	0

Note:

1. OSHA incident Rate = Total number of injuries & illnesses multiplied by 3,874 (OSHA Labor Hours) divided by the number of hours worked by all employees.
2. Jacobs internal Safety field walk to occur on 23rd July 2024.



Appendices

- a. Phase 1A – Change Orders & Payment Applications - Status Logs
- b. Phase Kitchen Hoods - RFI, Submittal, Change Orders & Payment Application - Status Logs
- c. Phase 1A MEP – RFI, Submittal - Status Logs
- d. Phase 3A – RFI, Submittal - Status Logs



Phase 1A – Flooring Abatement - Pay Request's Summary - To Date

Pay Requests Summary Till Date							
Project Name : Phase 1A - Flooring Abatement							
Sr. No.	Contract	Number	Period To	From Company	Current Payment Due	Status	Remarks
1	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - RENU Interiors	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - PA# 0001	7/31/2022	RENU Interiors	\$2,702,224.80	Billed	-
2	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - RENU Interiors	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - PA# 0002	8/31/2022	RENU Interiors	\$2,050,195.04	Billed	-
3	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - RENU Interiors	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - PA# 0003	9/30/2022	RENU Interiors	\$27,181.95	Billed	-
4	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - RENU Interiors	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - PA# 0004	10/31/2022	RENU Interiors	\$28,435.87	Billed	-
5	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - RENU Interiors	1A - 01 - GC - MILBURN - NEW YORK STATE - 001 - PA# 0005	5/31/2022	RENU Interiors	\$11,309.13	Billed	-
6	1A - 01 - GC - RENU - BAYSHORE - 002 - RENU Interiors	1A - 01 - GC - RENU - BAYSHORE - 002 - PA# 0001	7/31/2022	RENU Interiors	\$1,796,575.36	Billed	-
7	1A - 01 - GC - RENU - BAYSHORE - 002 - RENU Interiors	1A - 01 - GC - RENU - BAYSHORE - 002 - PA# 0002	8/31/2022	RENU Interiors	\$2,244,478.10	Billed	-
8	1A - 01 - GC - RENU - BAYSHORE - 002 - RENU Interiors	1A - 01 - GC - RENU - BAYSHORE - 002 - PA# 0003	9/30/2022	RENU Interiors	\$1,103,764.15	Billed	-
9	1A - 01 - GC - RENU - BAYSHORE - 002 - RENU Interiors	1A - 01 - GC - RENU - BAYSHORE - 002 - PA# 0004	10/31/2022	RENU Interiors	\$120,449.30	Billed	-
10	1A - 01 - GC - RENU - BAYSHORE - 002 - RENU Interiors	1A - 01 - GC - RENU - BAYSHORE - 002 - PA# 0005	3/31/2023	RENU Interiors	\$274,540.71	Billed	-
11	1A - 01 - GC - RENU - BAYSHORE - 002 - RENU Interiors	1A - 01 - GC - RENU - BAYSHORE - 002 - PA# 0006	6/30/2023	RENU Interiors	\$76,102.83	Billed	-
12	1A - 01 - GC - RENU - BAYSHORE - 002 - RENU Interiors	1A - 01 - GC - RENU - BAYSHORE - 002 - PA# 0007	8/17/2023	RENU Interiors	\$8,213.75	Billed	-
						Total Items: 12	
					\$10,443,470.99	Total Billed Amount (\$)	
					\$0.00	Total Open Amount (\$)	
					\$10,443,470.99	Grand Total (Billed + Open) Amount (\$)	



Phase 1A – Flooring Abatement – Change Order's Summary - To Date

Change Orders Summary To Date



Project Name : **Phase 1A - Flooring Abatement**

Sr. No.	Contract	Number	Description	Workflow Status	Total	Current Contract Amount	Status	Remarks
1	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0001	Kakiat - PCO # 8	Locked	\$33,120.00	\$5,743,274.47	Approved	-
2	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0002	Elmwood - PCO # 6	Locked	\$7,054.00	\$5,743,274.47	Approved	-
3	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0003	Elmwood - PCO # 11	Locked	\$5,433.00	\$5,743,274.47	Approved	-
4	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0004	Pomona - PCO # 5	Locked	\$15,812.00	\$5,743,274.47	Approved	-
5	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0005	Pomona - PCO # 10	Locked	\$17,952.00	\$5,743,274.47	Approved	-
6	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0006	Margetts - PCO # 14	Locked	\$33,600.00	\$5,743,274.47	Approved	-
7	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0007	Margetts - PCO # 24 - Change Order - Plumbing	Locked	\$1,440.00	\$5,744,714.47	Approved	-
8	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0008	Elmwood - PCO # 22 - Change Order - Plumbing	Locked	\$2,160.00	\$5,746,874.47	Approved	-
9	1A - 01 - GC - MILBURN - NEW YORK STATE - 001	0012	Kakiat Steam Academy 4 Science Rooms	Locked	\$1,309.13	\$4,819,346.79	Approved	-
10	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0009	Kakiat - PCO # 26 - Move funds between schools	Sent for Review	\$0.00	\$0.00	Void	-
11	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0010	Kakiat - PCO # 23 - Change Order - Plumbing	Locked	\$4,320.00	\$5,751,194.47	Approved	-
12	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0011	Pomona - PCO # 25 - Change Order - Plumbing	Locked	\$44,640.00	\$5,795,834.47	Approved	-
13	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0013	Deduct Change Order - Margetts	Locked	(\$64,320.30)	\$5,661,254.93	Approved	-
14	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0014	Deduct Change Order - Elmwood	Locked	(\$45,384.49)	\$5,750,449.98	Approved	-
15	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0015	Deduct Change Order - Pomona	Locked	(\$24,874.75)	\$5,725,575.23	Approved	-
16	1A - 01 - GC - RENU - BAYSHORE - 002- RENU Interiors	0016	Additional work at Kakiat, Elmwood, Pomona & Margetts	Locked	\$31,013.22	\$5,692,268.15	Approved	-
Total Items: 16								
\$63,273.81							Total Approved Change Order's Amount (\$)	



Phase KH - Kitchen Hoods Replacement - Pay Request's Summary - To Date

Pay Requests Summary Till Date


Project Name : Kitchen Hoods Replacement

Sr. No.	Contract	Number	Period To	From Company	Current Payment Due	Status	Remarks
1	KH - 01 - GC - 001 - General Construction	KH - 01 - GC - 001 - PAF 0001	7/31/2022	RENU Interiors	\$87,218.55	Billed	
2		KH - 01 - GC - 001 - PAF 0002	8/31/2022		\$177,667.10	Billed	
3		KH - 01 - GC - 001 - PAF 0003	11/30/2022		\$182,620.16	Billed	
4		KH - 01 - GC - 001 - PAF 0004	1/31/2023		\$46,647.37	Billed	
5		KH - 02 - EC - 001 - PAF 0005	4/30/2023		\$22,041.36	Billed	
6		KH - 02 - EC - 001 - PAF 0006	6/30/2023		\$23,915.96	Billed	
7		KH - 02 - EC - 001 - PAF 0007	7/31/2023		\$244,094.99	Billed	
8		KH - 02 - EC - 001 - PAF 0008	8/31/2023		\$162,528.75	Billed	
9		KH - 02 - EC - 001 - PAF 0009	11/30/2023		\$1,733.75	Billed	
10		KH - 02 - EC - 001 - PAF 0010	1/31/2024		\$98,526.38	Open	
					\$948,467.99	Total Billed Amount (\$)	
					\$98,526.38	Total Open Amount (\$)	
					Total Items: 10		
Sr. No.	Contract	Number	Period To	From Company	Current Payment Due	Status	Remarks
1	KH - 02 - EC - 001 - Electrical Construction	KH - 02 - EC - 001 - PAF 0001	8/31/2022	Rockland Electric	\$14,131.25	Billed	-
2		KH - 02 - EC - 001 - PAF 0002	10/31/2022		\$42,764.25	Billed	-
3		KH - 02 - EC - 001 - PAF 0003	12/30/2022		\$77,244.50	Billed	
4		KH - 02 - EC - 001 - PAF 0004	3/31/2022		\$15,294.39	Billed	
5		KH - 02 - EC - 001 - PAF 0005	7/31/2022		\$53,912.50	Billed	
6		KH - 02 - EC - 001 - PAF 0006	9/15/2022		\$55,040.74	Billed	
					\$258,387.63	Total Billed Amount (\$)	
					\$0.00	Total Open Amount (\$)	
					Total Items: 6		
Sr. No.	Contract	Number	Period To	From Company	Current Payment Due Retainage Amount - 5% (incl.	Status	Remarks
1	KH - 03 - MC - 001 - Mechanical Construction	KH - 03 - MC - 001 - PAF 0001	10/31/2022	Bertussi Contracting	\$216,161.84	Billed	
2		KH - 03 - MC - 001 - PAF 0002	2/1/2023		\$475,142.79	Billed	
3		KH - 03 - MC - 001 - PAF 0003	8/31/2023		\$404,839.58	Billed	
4		KH - 03 - MC - 001 - PAF 0004	11/30/2023		\$68,344.59	Open	
					\$1,090,143.41	Total Billed Amount (\$)	
					\$68,344.59	Total Open Amount (\$)	
					Total Items: 4		
Sr. No.	Contract	Number	Period To	From Company	Current Payment Due Retainage Amount - 5% (incl.	Status	Remarks
1	KH - 03 - MC - 001 - Plumbing Construction	KH - 04 - PC - 001 - PAF 0001	10/31/2022	Mace Contracting Corp.	\$241,822.50	Billed	
2	KH - 03 - MC - 001 - Plumbing Construction	KH - 04 - PC - 001 - PAF 0002	10/31/2023	Mace Contracting Corp.	\$255,502.50	Billed	
					\$497,325.00	Total Billed Amount (\$)	
					\$0.00	Total Open Amount (\$)	
					Total Items: 2		
					Summary - Billed + Open - Amounts (\$)		
					\$2,794,324.03	Grand Total Billed Amount (\$)	
					\$166,870.97	Grand Total Open Amount (\$)	
					\$2,961,195.00	Grand Total (Billed + Open) Amount (\$)	
powered by kahua							
Page 1 of 1							

Kitchen Hoods Replacement – Renu Interior - Submittal Register – Page 01 of 04


<div> <div>  <p>Jacobs Challenging today. Reinventing tomorrow.</p> </div> <div> <p>Project Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT</p> <p>Sub - Project Name : KITCHEN HOODS REPLACEMENT</p> <p>Client Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT</p> <p>Contractor Name : RENU INTERIORS</p> </div> <div>  </div> </div>										
Submittals Required as per Contract						Submissions on Kahua Till Date				
Sr. No.	Spec. No.	Spec. Name	Contract	Contractor Name	Clause No.	Submittal Name	Submitted by Prime Contractor till date (Yes/No)	Submittal No.	Approved by CSArch	Remarks
1	24119	Selective Demolition	General Construction	Renu Interiors	1.5	Informational Submittals (Proposed Protection Measures, Schedule of Selective Demolition Activities, Pre-demolition Photographs or Video, Warranties)	Yes	KH-01-GC-0021	Yes	
2	28213	Asbestos Abatement			1.03 (Section A & B)	Documentation (Certificates, Licenses, Respiratory Protection Program, NYS DOL Certificate etc.)	Yes	KH-01-GC-0001	Yes	
					1.03 (Section C & D)	Documentation upon Final Close out of Project	Yes	KH-01-GC-0036	Incomplete	
3	51200	Structural Steel Framing			1.5	Action Submittals (Product Data, Shop Drawings, WPS & PQR, Delegated Design Submittal)	Yes	KH-01-GC-002 - KH-01-GC-007	Incomplete	
					1.6	Informational Submittals (Qualification Data, Paint Compatibility Certificates, Mill & Product Test Reports, Survey of existing conditions, Field quality-control reports)	Yes	KH-01-GC-028	Incomplete	
4	61000	Rough Carpentry			1.4	Product Data & Research/Evaluation Reports	Yes	KH-01-GC-0022	Yes	
5	61600	Sheathing			1.3	Product Data	Yes	KH-01-GC-0029	Incomplete	
6	72100	Thermal Insulation			1.3	Action Submittals (Product Data)	Yes	KH-01-GC-030	Incomplete	
					1.4	Informational Submittals (Installer's Certification, Product Test Reports, Research Reports)	Yes	KH-01-GC-033	Incomplete	
					1.4	Action Submittals (Product Data, Shop Drawings)	No	-	No	
7	75323	EPDM Roofing			1.5	Informational Submittals (Qualification data, Manufacturer Certificates, Product Test Reports, Evaluation & Field Test Reports)	No	-	No	
					1.6	Closeout Submittals - A. Maintenance Data: For roofing system to include in maintenance manuals. B. Certified statement from existing roof membrane manufacturer stating that existing roof warranty has not been affected by Work performed under this Section.	No	-	No	
8	77100	Roof Specialties			1.3	Action Submittals (Product Data, Shop Drawings, Samples)	Yes	KH-01-GC-0031	Incomplete	
					1.4	Informational Submittals (Qualification Data, Certificates, Test Reports, Sample Warranty)	No	-	No	
					1.5	Closeout Submittals - Maintenance Data: For roofing specialties to include in maintenance manuals.	Yes	KH-01-GC-0036	Incomplete	
9	77200	Roof Accessories			1.4	Action Submittals (Product Data, Shop Drawings, Samples, Delegated-Design Submittal)	Yes	KH-01-GC-0024	Yes	Contractor to review & resubmit
					1.5	Informational Submittals (Coordination Drawings, Sample Warranty)	Yes	KH-01-GC-0036	Incomplete	
					1.6	Closeout Submittals - Operation and Maintenance Data: For roof accessories to include in operation and maintenance manuals.	Yes	KH-01-GC-0036	Incomplete	
10	78413	Penetration Firestopping			1.4	Action Submittals (Product Data & Schedule)	Yes	KH-01-GC-0017	Yes	
					1.5	Informational Submittals (Qualification Data, Test Reports)	Yes	KH-01-GC-0032	Incomplete	
					1.6	Closeout Submittals - Installer Certificates: From installer indicating that penetration firestopping systems have been installed in compliance with requirements and manufacturer's written instructions.	No	-	No	
11	79200	Joint Sealants			1.2	Action Submittals (Product Data, Samples for Initial Selection, Joint Sealant Schedule)	Yes	KH-01-GC-0018	Incomplete	R&R ON 12/13/23 to CSArch
					1.3	Informational Submittals (Test and Evaluation Reports)	Yes	KH-01-GC-0034	Incomplete	
					1.4	Closeout Submittals - A. Warranty Documentation: 1. Manufacturer's special warranties 2. Installer's special warranties.	Yes	KH-01-GC-0036	Incomplete	
12	83113	Access Doors and Frames			1.2	Action Submittals (Product Data, Samples, Product Schedule)	Yes	KH-01-GC-0023	Yes	
					1.3	Informational Submittals (Qualification Data)	No		No	
					1.4	Closeout Submittals - Record Documents: For fire-rated doors, list of applicable room name and number in which access door is located.	No	-	No	
13	92216	Non-Structural Metal Framing			1.2	Action Submittals (Product Data)	Yes	KH-01-GC-0019	Yes	
					1.3	Informational Submittals (Product Certificates, Evaluation Reports)	Yes	KH-01-GC-0035	Incomplete	
14	92900	Gypsum Board Type X			1.2	Action Submittals (Product Data, Samples)	Yes	KH-01-GC-004	Yes	
15.1	95113	Acoustical Panel Ceilings			1.4	Action Submittals (Product Data, Samples)	Yes	KH-01-GC-0026	Yes	
					1.5	Informational Submittals (Coordinated Drawings, Product Test Reports, Evaluation & Field Quality Control Reports)	No		No	
					1.6	Closeout Submittals - Maintenance Data: For finishes to include in maintenance manuals.	Yes	KH-01-GC-0036	Incomplete	
15.2	95113	Acoustical Panel Ceilings	General Construction	Renu Interiors	1.7	Maintenance Material Submittals - A. Furnish extra materials that match products installed and that are packaged with protective covering for storage and identified with labels describing contents. 1. Acoustical Ceiling Units: Full-size panels equal to 2 percent of quantity installed. 2. Suspension-System Components: Quantity of each exposed component equal to 2 percent of quantity installed. 3. Hold-Down Clips: Equal to 2 percent of quantity installed.	Yes	KH-01-GC-0036	Incomplete	
16	99123	Interior Painting			1.4	Action Submittals (Product Data, Samples, Product Schedule)	Yes	KH-01-GC-0020	Yes	
					1.5	Maintenance Material Submittals - A. Furnish extra materials that match products installed and that are packaged with protective covering for storage and identified with labels describing contents. 1. Paint Products: 5 percent, but not less than 1 gal. of each material and color applied.	Yes	KH-01-GC-0036	Incomplete	

Kitchen Hoods Replacement – Rockland - Submittal Register – Page 02 of 04



Jacobs
Challenging today.
Reinventing tomorrow.

Project Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT
Sub - Project Name : KITCHEN HOODS REPLACEMENT
Client Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT
Contractor Name : ROCKLAND ELECTRIC



Submittals Required as per Contract						Submissions on Kahua Till Date				
Sr. No.	Spec. No.	Spec. Name	Contract	Contractor Name	Class No.	Submittal Name	Submitted by Prime Contractor till date (Yes/No)	Submittal No.	Approved by C&E	Remarks
1	20319	Low-Voltage Electrical Power Conductors & Cables	Electrical Construction	Rockland	1.1	Product Data, Product Schedule, Quantity Take-Off, Field quality control reports	Incomplete	EH-01-EC-0010	Yes	Only product data for cables were submitted
2	20316	Grounding & Bonding for Electrical Systems			1.2	Submittals - See below Snapshot	Yes	EH-01-EC-0011	Yes	
3	20319	Hangers and Supports for Electrical Systems			1.2	Product data, Shop Drawings, Coordination Drawings	Incomplete	EH-01-EC-0012	Yes	Only product data submitted
4	20313	Accessories and Boxes for Electrical Systems			1.1	Product data, Coordination Drawings	Incomplete	EH-01-EC-0013, 0014	Yes	Accessories not submitted. Boxes & Cords submitted. Only Product data submitted
5	20354	Shelves and Shelf Loads for Electrical Rooms and Cabling			1.1	Product Data	No	-	No	
6	20353	Identification for Electrical Systems			1.1	Product Data, Material Schedule, Delivered - Design submittal for field - Field Report study	No	-	No	
7	20210	Wiring Devices			1.1	Product Data, Samples	No	-	No	
8	20215	Circuit Breakers and Circuit Breakers			1.2	Product Data, Shop Drawings	No	-	No	
					1.1	Maintenance Material Submittals - See below Snapshot	No	-	No	
9	20519	LED Interior Lighting			1.1	Product Data, Shop Drawings, Product Schedule	Incomplete	EH-01-EC-0001	Incomplete	Only product data submitted
10	20100	Fire Detector and Alarm, AIO #2	1.1	Product Data, Shop Drawings	Yes	EH-01-EC-0009	Yes			
			1.1	Closeout Submittals (Education & Maintenance Data) - See below Snapshot	Yes	EH-01-EC-0014	Yes			

Note : Red Text represents Non Submission of Submittals Till date

LEGEND: For number mentioned below, refer serial number in above summary table & refer the snapshots respectively for Specification requirements

10-->

A. Operation and Maintenance Data for fire alarm systems and components to include in emergency, operation, and maintenance manuals. Include the following:

RE DETECTION AND ALARM 203100 - 2

Alarm: 203100 - 2

1. Comply with the "Accessories" section of the "Inspection, Testing and Maintenance" chapter in NFPA 72.

2. Provide "Fire Alarm and Emergency Communications System Record of Completion" document according to the "Completion" document. Article 9 of the "Documentation" section of the "Fundamentals" chapter in NFPA 72.

3. Complete wiring diagrams showing connections between all devices and equipment. Each conductor shall be numbered at every junction point with indication of origin and termination points.

4. Riser diagram.

5. Device address.

6. Record copy of inter-pairing software. This software shall also be in an electronic format to allow an alternate Authorized Distributor to add, change, or modify in any way the existing system data base.

7. Provide "Inspection and Testing Form" according to the "Inspection, Testing and Maintenance" chapter in NFPA 72, and include the following:

a. Equipment tested.

b. Frequency of testing of installed components.

c. Frequency of inspection of installed components.

d. Requirements and recommendations related to results of maintenance.

e. Manufacturer's user testing manuals.

8. Manufacturer's required maintenance related to system warranty requirements.

9. Alternative operating instructions for mounting on fire alarm control unit and each associated unit.

08-->

1.1 MAINTENANCE MATERIAL SUBMITTALS

A. Furnish extra materials that match products installed and that are packaged with protective covering for storage and identified with labels describing contents.

ENCLOSED SWITCHES AND CIRCUIT BREAKERS 202210 - 1

SEARCH 209-2099

East Ramapo Central School District Kitchen Hood Replacement Project

1. Furnish equal to 10 percent of quantity installed for each size and type, but not fewer than three of each size and type.

2. **Power Puffers:** Two for each size and type.

02-->

1.2 SUBMITTALS

A. Minimum 1/8" scale floor plan drawings depicting the building ground electrode system as to be installed.


B. Detailed riser diagram depicting the building ground electrode system and bonding as to be installed.

C. Product data sheets (cut sheets) for all ground bus bars and other components of the grounding system.



D. Field test reports.



Kitchen Hoods Replacement – Bertussi Contracting – Submittal Register – Page 03 of 04

Jacobs Challenging today. Reinventing tomorrow.					Project Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT Sub - Project Name : KITCHEN HOODS REPLACEMENT Client Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT Contractor Name : BERTUSSI CONTRACTING								
Submittals Required as per Contract							Submissions on Kahua Till Date				Bertussi's Final Submission		
Sr. No.	Spec. No.	Spec. Name	Contract	Contractor Name	Clause No.	Submittal Name	Submitted by Prime Contractor till date (Yes/NO)	Submittal No.	Approved by CSArch	Remarks			
1	230553	Mechanical Identification	Mechanical Construction	Bertussi	1.2	Action Submittals (Product Data, Egt. Label Schedule)	No	-	No				
2	230593	Testing, Adjusting and Balancing			1.3	A. Qualification Data: AABC or NEBB certification. B. Written statement of coordination with sheetmetal contractor. C. Written statement of coordination with piping contractor. D. Written statement of acceptance of location and quantity of air and water balancing devices. E. Final TAB reports.	Yes	KH-03-MC-0005, 0001	Yes				
3	230713	Duct Insulation			1.2	Action Submittals (Product data)	Yes	KH-03-MC-001, 004	Yes				
4	233113	Metal Ductwork			1.2	Action Submittals (Product Data, Shop Drawings)	Yes	KH-03-MC-002, 003, 0016, 0017, 0022	Yes	KH-03-MC-022 resubmitted as shop/as built drawings			
					1.3	Informational Submittals (Coordination Drawings)	Yes		Yes				
5	233300	Air Duct Accessories			1.2	Action Submittals (Product data)	No	-	No				
					1.3	Closeout Submittals - Operation and Maintenance Data: For air duct accessories to include in operation and maintenance manuals.	Yes	KH-03-MC-0027	Incomplete				
6	233423	Power Ventilators			1.2	Action Submittals (Product data)	No	-	No				
			1.3	Closeout Submittals - Operation and Maintenance Data: For power ventilators to include in emergency, operation, and maintenance manuals.	No	KH-03-MC-0027	Incomplete						
7	233534	FIELD WELDED RECTANGULAR GREASE DUCTS	Mechanical Construction	Bertussi	1.3	Action Submittals (Product Data, Shop Drawings)	Yes	KH-03-MC-001, 003, 0016, 0017, 0022	Yes	KH-03-MC-022 resubmitted as shop/as built drawings			
					1.4	Informational Submittals (Welding Certificates, Coordination Drawings)	Yes		Yes				
8	233713	Grillers, Registers & Diffusers			1.2	Action Submittals (Product Data, Samples)	Yes	KH-03-MC-0010	Yes	Only Grills required.			
9	233813	Commercial Kitchen Hoods			1.4	Action Submittals (Product Data, Shop Drawings)	Yes	KH-03-MC-0006, 0016, 0117, 0022	Yes	Shops submitted and approved for 11 schools			
					1.5	Informational Submittals (Welding Certificates, Coordination Drawings)	Yes	KH-03-MC-0022	Yes	KH-03-MC-022 resubmitted as shop/as built drawings			
					1.6	Maintenance Material Submittals - See below Snapshot	Yes	KH-03-MC-0027	Incomplete				
Note : Red Text represents Non Submission of Submittals Till date							09 --> 1.6 MAINTENANCE MATERIAL SUBMITTALS						
LEGEND: Refer serial number in above summary table & snapshot respectively for Sepcification requirement.							A. Furnish extra materials that match products installed and that are packaged with protective covering for storage and identified with labels describing contents.						
							1. Grease Filters/Baffles: One complete set(s).						

Kitchen Hoods Replacement – Mace Contracting - Submittal Register – Page 04 of 04

 Challenging today. Reinventing tomorrow.		<u>Project Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT</u> <u>Sub - Project Name : KITCHEN HOODS REPLACEMENT</u> <u>Client Name : EAST RAMAPO CENTRAL SCHOOL DISTRICT</u> <u>Contractor Name : MACE CONTRACTING</u>								
Submittals Required as per Contract						Submissions on Kahua Till Date				
Sr. No.	Spec. No.	Spec. Name	Contract	Contractor Name	Clause No.	Submittal Name	Submitted by Prime Contractor till date (Yes/No)	Submittal No.	Approved by CSArch	Remarks
1	220529	Supports & Sleeves	Plumbing Construction	Mace	1.4	Product Data, Manufacturer Installation Instructions & Shop Drawings	Incomplete	KH-04-PC-003	Yes	Only product data submitted
2	220553	Plumbing Identification			1.2	Action Submittals (Product Data)	Yes	KH-04-PC-004	Yes	
3	271813	Natural Gas Piping			1.5	Action Submittals - Product Data: For each type of the following: 1. Piping specialties. 2. Valves. Include pressure rating, capacity, settings, and electrical connection data of selected models. 3. Pressure regulators. Indicate pressure ratings and capacities. 4. Directional fittings.	Incomplete	KH-04-PC-005, 006, 007	Yes	KH-04-PC-005, 006, 007 - Submittal was submitted for pipes & valves
					1.6	Closeout Submittals - Operation and Maintenance Data. For motorized gas valves and pressure regulators to include in emergency, operation, and maintenance manuals.	No	-	No	

Note : **Red Text represents Non Submission of Submittals Till date**

Phase 1A – MEP Package – RFI Log - To Date (Page – 1 of 3)

Current Date	1/18/2024	East Ramapo Central School District						Jacobs	
TOTAL	033	PHASE 1A - MEP - RFI LOG							
Due < 2 DAYS OVERDUE		Request For Information: 5 Business Days for Review							
RFI No #	School	Date Submitted	Due Date	GC - Question - 1	CSArch - Answer - 1	Returned	Status		
001	Kalut	1/15/2024	1/20/2024	Drawing M14-20105: Demo note D411 calls for the existing ceiling assembly to be removed and for the level to remain. Detail 3 on Drawing S705 shows new LV's. Is a new firel required only where new LV's are being installed where one did not exist previously?	New firel's are for new openings (where no LV existed before).	1/19/2024	CLOSED		
001	Kalut	1/13/2023	1/20/2023	Is there a specification for the new firel to be installed at new openings?	After color, size, and texture to match existing with no discernable difference in finish from 10 feet away. See attached open section for recent history for additional information.	1/23/2023	CLOSED		
001	Kalut	1/13/2023	1/20/2023	With most of the Refrigeration scope removed, can the condensing coils for the AC units that are to remain be retained on the exterior ground floor? All new condensing coils will be set on concrete pads. This will eliminate the need to do above so statement on the roof for new pads and penetrations.	Engineer does not recommend this, the condensers were intended to work as heat pumps and in the winter, they would need to be above snow line, being this location is right outside classroom windows noise will be an issue. Vandalism is also a concern for ground mounted equipment.	1/23/2023	CLOSED		
001	Kalut	1/13/2023	1/20/2023	With most of the refrigeration scope removed will the demolition of the existing electrical switchboard still be required? Can the power for the remaining new loads be handled from existing panels or is a new panel to be added off the existing?	Scope of work indicated is to keep existing switchboard and tap for connection to new newboard to serve new circuits.	1/23/2023	CLOSED		
001	Kalut	1/13/2023	1/20/2023	In the areas where ceiling removal and installation is required has the ceiling material and materials above the ceiling been confirmed as Non-ACM or not?	Yes, refer to report and Appendix A of the report.	1/29/2023	CLOSED		
001	Kalut	1/13/2023	1/20/2023	Is any of the existing piping insulation ACM or PACM?	Cross Matched. Above insulation was confirmed Non-ACM. Refer to report and Appendix A of the report.	1/23/2023	CLOSED		
001	Kalut	1/13/2024	1/20/2024	Kalut: What happens for UV in Storage 001C Dwg E01.05 & E1.15	Demolition of existing air handling feeding the gym. This is replaced with RTU.	1/19/2024	CLOSED		
001	Kalut	1/13/2023	1/20/2023	Clarify that there does not need to replace Louver based on mechanical drawings and contrary to architectural.	-		INCOMPLETE		
001	Kalut	1/13/2023	1/20/2023	Review existing electrical feeders	If referring to existing switchboard feeding existing LV's, engineer does not recommend rerouting circuits. The condition of existing panelboards appears to be poor and new equipment should be connected to new circuits and panelboards to ensure needed installation.	1/23/2023	INCOMPLETE RESPONSE (Architect/Engineer to provide drawing no. & detail no.)		
001	Kalut	1/13/2024	1/20/2024	Kalut Meeting: UV in electrical drawings: One shows 74, math shows 75. Electrical drawings skip 54 on the schedule, and skip 55 on the drawings.	Unit UV 14 added to electrical scope.	1/19/2024	INCOMPLETE RESPONSE (Architect/Engineer to provide additional notes)		
001	Kalut	1/13/2024	1/20/2024	For UV replacements, can wall boxes be reused & not replaced?	In general, we want to design around new backboxes being required and if the existing can be reused, the contractor should submit an RT at that time including existing box conditions and also being adequate for reuse. I would not design around reusing something like that (panel case).	1/19/2024	CLOSED		
001	Kalut	1/13/2023	1/20/2023	What possibilities, if any, exist for work access to indoor work areas PRIOR to conclusion of classes in June? For example, could some, any classroom wings be made available in May?	We have asked the district this question and have not heard back from the district yet. In order for the district to understand the type of access Trans is looking for prior to the end of the school year can Trans provide a narrative of the type of construction activities they anticipate performing prior to the end of the school year?	1/23/2023	INCOMPLETE RESPONSE (No classrooms are available for construction outside of the summer window)		
001	Margate	1/13/2023	1/20/2023	Drawing M15-20201: Demo note D411 calls for the existing ceiling assembly to be removed and for the level to remain. Detail 3 on Drawing S705 shows new LV's. Is a new firel required only where new LV's are being installed where one did not exist previously? From a time aspect, Trans recommends creating and reusing existing sources.	New firel's are for new openings (where no LV existed before).	1/23/2023	CLOSED		
001	Margate	1/13/2023	1/20/2023	Is there a specification for the new firel to be installed at new openings?	See response for Kalut.	1/23/2023			
001	Margate	1/13/2023	1/20/2023	With most of the Refrigeration scope removed, can the condensing coils for the AC units that are to remain be retained on the exterior ground floor? All new condensing coils will be set on concrete pads. This will eliminate the need to do above so statement on the roof for new pads and penetrations.	Similar response to that at Kalut, Engineer does not recommend.	1/23/2023			
001	Margate	1/13/2023	1/20/2023	With most of the refrigeration scope removed will the demolition of the existing electrical switchboard still be required? Can the power for the remaining new loads be handled from existing panels or is a new panel to be added off the existing?	Switchboard replacement not required. Will revise scope to indicate connection to existing switchboard.	1/23/2023	INCOMPLETE RESPONSE		
001	Margate	1/13/2023	1/20/2023	In the areas where ceiling removal and installation is required has the ceiling material and materials above the ceiling been confirmed as Non-ACM or not?	Yes, refer to report and Appendix A of the report.	1/29/2023	CLOSED		
001	Margate	1/13/2024	1/20/2024	Is any of the existing piping insulation ACM or PACM?	Yes, refer to report and Appendix A of the report.	1/19/2024	CLOSED		
001	Margate	1/13/2023	1/20/2023	With the AC being removed, and the possibility of not requiring an electrical service upgrade, can the existing feeders to the LV's be reused rather than dem'd and replaced?	We do not recommend rerouting circuits. The condition of existing panelboards appears to be poor and new equipment should be connected to new circuits and panelboards to ensure needed installation.	1/19/2023	INCOMPLETE RESPONSE (Architect/Engineer to provide drawing no. & detail no.)		
001	Margate	1/13/2023	1/20/2023	Please confirm if there are existing LV's that are not shown on M13.12 that need to be removed	Those are new Unit Ventilators.	1/23/2023	INCOMPLETE RESPONSE		
001	Margate	1/13/2023	1/20/2023	For UV replacements, can wall boxes be reused & not replaced?	In general, we want to design around new backboxes being required and if the existing can be reused, the contractor should submit an RT at that time including existing box conditions and also being adequate for reuse. I would not design around reusing something like that (panel case).	1/23/2023	CLOSED		
001	Margate	1/13/2023	1/20/2023	What possibilities, if any, exist for work access to indoor work areas PRIOR to conclusion of classes in June? For example, could some, any classroom wings be made available in May?	We have asked the district this question and have not heard back from the district yet. In order for the district to understand the type of access Trans is looking for prior to the end of the school year can Trans provide a narrative of the type of construction activities they anticipate performing prior to the end of the school year?	1/23/2023	INCOMPLETE RESPONSE (No classrooms are available for construction outside of the summer window)		
001	Margate	1/13/2024	1/20/2024	The current drawings show demolition of 4 ACU 1 (the ACU is currently a unit that serves the gym, cafeteria, and the corridor wall space for the windows. The new drawings don't show anything going back to serve the corridor wall space. What is the plan for the corridor ventilation and heat?	-				
001	Margate	1/13/2024	1/20/2024	Classroom 6, 7 & 8 have 21" radiators with glass. Can you please provide a detail on how you want to handle the window modification in this space?	The windows for Classrooms 6, 7 and 8 are to be replaced in a future phase of work and the window sill/seat is scheduled to be moved to accommodate the LV height at that time. Can the interior of the LV's in these spaces be held off until the control of the windows are completed in these classrooms?	1/17/2024	INCOMPLETE RESPONSE (Architect/Engineer to provide drawing no. & detail no.)		
001	Margate	1/13/2024	1/20/2024	The static condition of the piping configuration is that the firetube reduction and UV are piped in series. Can you please provide a detail outlining the UV piping for this.	See attached sketch.	1/17/2024	CLOSED		
001	Margate	1/13/2023	1/20/2023	The static condition shows that all valves are 2-way valves. The current drawings have those all being changed to 3-way valves. Is the full system ready to be connected to control valve system with this change?	Yes, these points have a V-in but the variable speed controls are not there (and there is no bypass in boiler room). Instead of doing boiler room modifications to make this a variable speed system are proposed using 3-way valves.	1/23/2023	CLOSED		
001	Margate	1/13/2023	1/20/2023	The static condition shows that behind the LV's and radiators in classroom there is an open piping line across the entire length of the classroom to feed the unit with Outside air. Can you please clarify how the new Galvalume and LVL's are to be installed to account for this open piping?	Can you please send us pictures of the situation you are referring to.	1/23/2023	INCOMPLETE RESPONSE		
001	Margate	1/23/2023	1/30/2023	For the control system it shows integration into the old chiller system. Due to the fact that the HVAC is going to be completely re-engineered on top of it as someone in the room from the control of this integration is needed to the control. Who is proposing providing a backup open protocol platform for the new equipment and making the old system in place. All procedures will be copied in place. For the time being before the CPC comes in to pull it into the computer system the district will have two systems. From speaking with the district could they have a problem with this view to the fact that they do not use the existing system currently.	Amesbury's plan for the CPC is to install a Tridium Niagara 4 system and to reduce the temporary controllers from Metasys to Tridium and have one from end interface for all schools.	1/23/2023	CLOSED		
001	Kalut	1/23/2023	1/30/2023	Is this supposed to get cooling as shown?	No, that condenser boiler ACQU-35 on the schedule was a typo. That room is not getting cooling.	1/26/2023	CLOSED		

Phase 1A – MEP Package – RFI Log - To Date (Page – 2 of 3)

Current Date	1/18/2024	East Ramapo Central School District						Jacobs	
TOTAL	033	PHASE 1A - MEP - RFI LOG							
Due < 2 DAYS		Request For Information: 5 Business Days for Review							
OVERDUE									
RFI No #	School	Date Submitted	Due Date	GC - Question - 1	CSArch - Answer - 1	Returned	Status		
003	Kalifat	1/23/2023	1/23/2023	Where is electrical coming from with server upgrade roomed from scope. Please either provide updated panel schedules, or ideally, update electrical drawings. This is for both schools.	Updated electrical drawings should be sent this week for Margate and Kalifat.	2/2/2023	INCOMPLETE RESPONSE		
003	Kalifat	1/23/2023	1/23/2023	Is the make conditions of the piping configuration is that the flexible radiations and UV are piped in series. Can you please provide a detail including the UV piping for this.	See attached sketch in the response file.	2/2/2023	CLOSED		
004	Kalifat	1/19/2024	1/19/2024	The create condition shows that all valves are 2way valves. The current drawings have these all being changed to 3 way valves. Is the hot water system ready to be converted to constant volume systems with this change?	Yes, these pumps have a VFD but the variable speed controls are not there (and there is no bypass or boiler knock) instead of doing boiler room modifications to make this a variable speed system we proposed using 3 way valves.	1/19/2024	CLOSED		
005	Kalifat	1/23/2023	1/23/2023	Is the system at Kalifat in showing carbon monoxide detection. Is this supposed to be carbon dioxide?	No, this is a gas that RFL so we need the Carbon monoxide sensors. In general, we used occupancy sensors (not CO2) for COV on this project.	2/2/2023	CLOSED		
009	Kalifat	1/23/2023	1/23/2023	A1000 note #6 are we responsible for designing a P&M risk and all the unions?	Please provide drawing reference, A2001 is an elevation drawing.	2/2/2023	INCOMPLETE (CONTRACTOR TO CLARIFY)		
003.1	Kalifat	2/7/2023	2/12/2023	P&M risks are in Rooms 130C and 224B. On drawings 1002 and 1004.			INCOMPLETE (CONTRACTOR TO CLARIFY)		
004	Kalifat	1/17/2024	1/19/2024	There is a discrepancy between the new work in classroom A11 for horizontal UV in classroom 116 & 117 & A11.11 shows removal of old doors in rooms 130/137 and the existing UVs are on high hanger. If there is no electricity going back, why remove radiators? Also, some drawings, The UVs not shown for Demo in Room 130/137	Remove ceiling mounted UVs in Classroom 136 and Classroom 137 as indicated in Mechanical drawing MODULA and drawing A4011. Existing radiator covers to remain.	1/19/2024	CLOSED		
005	Kalifat	1/23/2023	1/23/2023	The create condition shows that behind the UV's and radiators in classrooms there is an open plenum box across the entire length of the classroom to feed the unit with Outside air. Can you please clarify how the new Cabinetry and UV's are to be installed to account for the open air plenum?	Can you please send in pictures of the situation you are referring to.	2/2/2023	INCOMPLETE RESPONSE		
003.2	Kalifat	2/7/2023	2/12/2023	Room 204, the boiler is clearly in front of fin tube radiator, and behind a double wall of sheetrock and plywood, not behind a UV. We have looked out the window and there is no boiler directly behind the UV. Plaster is attached.					
005	Kalifat	1/23/2023	1/23/2023	A1011, classrooms 11, 12, & 14 show no device for ceiling hanging UV's. The old condition show ceiling hanging UV's in place.	Remove ceiling mounted UVs per Mechanical Drawing MOD115.	2/2/2023	Include key notes		
009	Kalifat	1/23/2023	1/23/2023	For the controls system it shows integration into the old common system. Due to the fact that the DPC is going to be coming in and overlapping on top of this at some point in the near future the cost of this integration is a waste to be different. We propose providing a hardwired control platform for the new equipment and leaving the old system in place. All parameters will be copied in place. For the time being before the DPC comes in to pull it into the common system the district will have two systems. From speaking with the district make they had no problem with this due to the fact that they do not use the existing system currently.	Amendments plan for the DPC is to install a Tridium Niagara 5 system and to replace the supervisory controllers from Medaris to Tridium and have one front end interface for all schools.	2/2/2023	CLOSED		
004	Kalifat & Margate	2/7/2023	2/14/2023	The project scope includes running new power circuits in B1. There plans to abandon all existing conduit, conductors will be in place. This will both save time and cost on the overall project installation.	ENR-ISA does not recommend abandoning existing wiring. All wiring should be removed back to source. Conductors should be in conduit. Conduit should be abandoned and cut and capped below to floor. COORDINATE ADDITIONAL EHS REQUIREMENTS WITH ABC ETECT.	2/25/2023	INCOMPLETE (FOR TO CLARIFY)		
001	Kalifat & Margate	2/7/2023	2/14/2023	Please advise if it is acceptable to utilize MC feeder cable for panel board feeders where concealed. This will reduce the quantity of tubing needed associated with the feeder installation and provide a cost savings to the district. Conduit & wire would be utilized where exposed in areas such as the boiler rooms or main electrical rooms.	ENR-ISA TAKES NO EXCEPTION. ARCHITECT TO ADVISE IF SCHOOL DISTRICT OBJECTS TO MC CABLE IN CONCEALED LOCATIONS.	2/25/2023	INCOMPLETE (FOR TO CLARIFY)		
005	Ramapo HS	2/7/2023	2/14/2023	Who is the fire alarm vendor for the districts for all schools in phase 1	Kanapa HS - building fire alarm control panel is in room 116 (basement). Ramapo HS - (not do not know who services the system).	2/15/2024	INCOMPLETE RESPONSE		
001	Ramapo HS	2/7/2023	2/14/2023	What is the highest if any in the hot water at all districts	-				
005	Ramapo HS	2/7/2023	2/14/2023	What is the % slope for the chilled water systems at high school	Upward in position at Spring Valley HS for the new chiller. We are specifying 5000 PSI. This matches the design documents from 2007 when the chiller were installed.	2/15/2023	CLOSED		
005	Ramapo HS	2/14/2023	2/21/2023	Who is the outside telecom/security vendor utilized by the school or if it is performed in house as it relates to camera and WIFI installations associated with ceiling dome/thermal scope	The district utilized Intralogic Solutions for the recent IT & security upgrades to Ramapo HS. They worked very closely with ENRSD Director of IT and Cyber Security, Bharat Gandhi (bharatg@enr.org) and Coordinator of Safety and Security/SFO Tom Carter (tcarter@enr.org), during the scope process. Please coordinate with them for additional information.	2/14/2023	CLOSED		
005	Ramapo HS	2/14/2023	2/21/2023	Provide specifications for lighting fixtures such as 2x4, 2x6, etc. as it is impractical and cost prohibitive to remove, store & reinstall. Fixtures where new ceilings are being provided.	The scope is to carefully remove, store, and re-install all existing fixtures as there is no budget to do new fixtures. Contractor to proceed with scope as indicated on drawings.	2/14/2023	CLOSED		
007	Kalifat	2/17/2023	2/24/2023	Please provide a description or detail of a covered penthouse, including site required.	Greenheck WH Model with three dimensions 28x38. See following images for additional.	3/7/2023	CLOSED		
008	All 4 Schools	2/17/2023	2/24/2023	Confirming that ProPress and Zoomlock fittings can be used on all copper piping installations throughout the work at Kalifat, Margate, Ramapo HS, and Spring Valley HS.	Viega ProPress and Parker Zoomlock M&M are acceptable for copper pipe fitting. ProPress valves on the boomer valve box. Zoomlock P&B and other non-manufactured fitting systems are not permitted.	2/17/2023	CLOSED		
009	Margate	2/20/2023	2/27/2023	Is RFI-1 for Margate meant to be a Mitsubishi Lossnay unit? It is mounted on the roof and to my knowledge, Mitsubishi does not make outdoor rated units.	ERV 1 should be a Renewables Ev450RT Unit. Mechanical schedule to be updated immediately. Data sheet / Specification sheet attached.	2/21/2023	CLOSED		
010	High Schools	2/24/2023	3/2/2023	Please advise if it is acceptable to utilize MC feeder cable for panelboard feeders where concealed. This will reduce the quantity of ceiling removal associated with the feeder installation and provide a cost savings to the district. Conduit & wire would be utilized where exposed in areas such as the boiler rooms or main electrical rooms.	Yes, MC feeder cable, with equivalent copper conductors to those indicated for conduit and wire feeders will be acceptable where installed concealed above accessible ceiling. Use only conduit and wire where feeders are not exposed in mechanical and electrical rooms, and storage rooms and similar rooms with exposed structure (no suspended ceiling).	3/15/2023	CLOSED		
01.1	High Schools	2/24/2023	3/2/2023	There are two pairs of new W4000 beams shown to be installed below roof level. If possible, can these beams be designed to be installed above roof, essentially as exterior drimage, in order to minimize the work in the ceiling and avoid having to saw 35' long beams and 42' long beams through the interior rooms.	Remove 1x6 drawing (A410) does not specify any W4000 beams. W4000 members are specified and span less than 17'. Please verify use of most up to date drawings. We recommend supporting ERV 1 and ERV 2 on the roof level rather than creating an elevated drimage system that would need to span in existing columns. Adding a ramp would require additional framing members and become more complex than the proposed sketch. Lateral bracing would need be considered likely adding horizontal bracing and potentially diagonal bracing. RFI-1 and RFI-2 (page 3 of this RFI) are located in the mechanical room not on the roof.	3/1/2023	Closed. VE action was not accepted by EOR and will increase overall project cost.		
01.2	Kalifat	2/24/2023	3/2/2023	UV/IR in the burner office at Kalifat is called out on the drawings schedule as horizontal, but is shown as vertical with casework on the drawings. On Page M113.	Correct that is a typo in the mechanical schedule. This should be a 1000 CFM Vertical Unit Ventilator. Updated drawings will reflect this change.	3/7/2023	CLOSED		
01.4	Ramapo HS	2/17/2024	3/6/2024	I was in for Ramapo HS. We would like to mount the structural steel on the roof (to) restore the below the deck. Trying to swing large steel beams inside an occupied space will be a very difficult task. Having the steel on the roof and with the truss, and the extent of ceiling removal in the space. If used beams not outside would be preferable. If you need more info, please let me know.	Please refer to current drawing dated 2/14/23 which specify different construction that what is shown on the attached sheets. We recommended supporting ERV-1, ERV-2 and ERV-3 at the roof level rather than creating an elevated drimage system that would need to span in existing columns. Adding a ramp would require additional framing members and become more complex than the proposed sketch. Lateral bracing would need be considered likely adding horizontal bracing and potentially diagonal bracing. RFI-1 and RFI-2 (page 3 of this RFI) are located in the mechanical room not on the roof.	3/19/2024	CLOSED		
01.4	Margate	3/1/2023	3/8/2023	Resolving details for how the ring near would that the existing baseboard radiation system meet back to tie in the new construction UV's. There are 2 ERV's with this connection.	See for tube to UV Piping Schematic detail.	3/21/2023	CLOSED		
01.5	Kalifat & Margate	3/1/2023	3/8/2023	Please provide a specification on what is required for hard surface countertops at the 2 elementary schools so the design and install can be priced.	The technical specification for the countertops will be provided with the project manual. The task of design for counter material is one of the following manufacturers: a. Green Solid Surface, DuPont, DuPont de Nemours, Inc. b. LG Triton, LTD. c. Wilsonart, LLC Colors and patterns as selected by architect from manufacturer's full range. See drawings dated 1/14/2023 for details.	3/15/2023	CLOSED		
01.6	Kalifat & Margate	3/1/2023	3/8/2023	Please provide updated electrical drawings so electrical can be priced in accordance with the most up to date drawings. Existing electrical drawings are dated August 2007.	See electrical drawings for Margate and Kalifat ES which are dated 02/14/2023 and were issued to Trane via New Forms for transfer on 02/10/2023.	3/13/2023	CLOSED		
01.7	Spring Valley PS	3/15/2023	3/22/2023	Please confirm the girt's girt does not have asbestos wall covering. The girt's girt has the same style plaster on the walls as the boy's girt, and the boy's girt was built later and is sealed in having asbestos containing plaster.					

Phase 1A – MEP Package – RFI Log - To Date (Page – 3 of 3)

Current Date		2/19/2024		East Ramapo Central School District						Jacobs
TOTAL		034		PHASE 1A - MEP - RFI LOG						
Due < 2 DAYS				Request For Information: 5 Business Days for Review						
OVERDUE										
RFI No #	School	Date Submitted	Due Date	GC - Question - 1	CSArch - Answer - 1	Returned	Status			
019	Margets	3/29/2023	4/5/2023	Please clarify what note DC-8 should be. It is not noted on the drawings.	DC8 - SELECTIVE CEILING DEMOLITION TO ACCOMMODATE MECH WORK. COORDINATE WITH MC FOR LOCATION. REFER TO MECH DRAWINGS FOR MORE INFORMATION.	4/10/2023	CLOSED			
020	Spring Valley HS	4/7/2023	4/14/2023	Please confirm via testing that room 11A, Boys Toilet in the girls gym does not have transite panel asbestos containing ceiling. This situation looks suspiciously similar to the ceiling in storage 10A near the girls locker room in the girls gym, which is confirmed Transite Panels containing asbestos. This condition may be existing in other bathrooms in the area as well, which we will likely be working in.						
021	Spring Valley HS	4/7/2023	4/14/2023	Trane recommends reusing the ductwork in the girls gym. The current ductwork goes through steel beams which the new ductwork will be required to transition through. This may cause airflow issues at the transitions. Also, the gym is not on grade, so using man lifts is not feasible since the floor will likely not support them. This will require all the demo and installation of new ductwork to be completed from baker scaffold, which is much more time consuming, and add extra safety requirements.	The existing ductwork and diffusers are in bad shape and need to be replaced. The existing ductwork transitions through the steel can be reused. Provide new ductwork with new registers/grilles as designed between the steel. Existing ductwork to remain shall be thoroughly cleaned prior to connection with new ductwork and reuse. All ductwork shall be cleaned prior to painting in accordance with the specifications.	4/26/2023	CLOSED			
022	Spring Valley HS	4/7/2023	4/14/2023	In the weight room the H&V units are mounted high in the air, in hard to access the closets. The HV-5B unit is located in a confined space, which add to the safety requirement of the project. HV-5A is in located 15-20 feet in the air in a closet, which can only be access via a baker scaffold. Trane recommends abandoning the unit in place, with the ductwork cut and capped, the electrical railed off and the piping drained and isolated from the unit. The new unit is expected to be floor mounted per the drawings, so leaving the existing units in place will not interfere with the new unit.	Remove all equipment, piping and ductwork as shown on documents. HV-5A cannot stay in place as it will interfere with new ductwork and connection to OA louver.	4/10/2023	CLOSED			
023	Spring Valley HS	4/7/2023	4/14/2023	Please confirm if any mechanical demo is being done in the offices cited on the snippet below. Currently ceilings are shown as being removed, but I cannot find any drawings showing mechanical demo in this space, just new work going back. Drawing is M111. It seems like there is existing ductwork in this space.	Yes, there is removals of all ductwork located above the ceilings in this area that is associated with EC-12 and EF-12A. A supplemental instruction will be issued.	4/11/2023	CLOSED			
024	Kakiat & Margets	4/12/2023	4/19/2023	Please provide AHERA Reports for Margetts and Kakiat	The AHERA Reports are available in the Facilities Office located in the District Central Administration Building, located at 105 S. Madison Avenue, Spring Valley, NY 10917. Make an appointment with the Facilities (tel. 845.577.6080) Department to view the AHERA Reports.	4/27/2023	CLOSED			
025	Spring Valley HS	5/9/2023	5/16/2023	Please provide the quantity of glycol (gallons) for the chilled water and hot water systems.	CLOSED / Void					
026	Kakiat & Margets	10/4/2023	10/11/2023	Please provide the AIA billing requirements for Kakiat and Margetts	Review the following sections of the Project Manual: Section 012900 - Payment Procedures Section 012973 - Schedule of Values In addition review the following AIA Documents: AIA G732 - Application for Payment (see Project Manual Section 006276.01) AIA G703 - Continuation Sheet (see Project Manual Section 006276.02)	11/1/2023	CLOSED			
027	Margets	10/18/2023	10/25/2023	VRF cassettes are to be installed in 3 offices. Have the ceilings been tested and do they contain ACM in the following offices: Resource Room 28, Speech Room 28 and Psych Office Room 33						
028	Kakiat	10/19/2023	10/26/2023	What is the flow rate for the circuit setters on the baseboard in CIC-01	Use the same GPM as listed on unit ventilator schedule under heating coil performance. Classroom 108 is 1 of 4 classrooms that will have to be re-piped as shown in SK-1 detail, but the existing UV is not getting replaced. That circuit setter should be set to 9.18 GPM.	11/9/2023	CLOSED			
029	All 4 Schools	11/9/2023	11/16/2023	Please provide the following information: Owner's Environmental Consultant / Air Monitoring company. Please include: NYCDEP filing, email address and ELAPM for laboratory to be used for analysis.						
030	Kakiat	11/14/2023	11/21/2023	Conflict in drawing regarding louver replacement	Exterior louvers are required as part of the base bid at no additional cost to the owner. Specification Section 238223 Section 2.3 requires the installation of a new intake louver. Also, refer to the following drawings: KES M000 - HVAC/Sheet Metal Notes 18 & 19. Note 18 indicates that exterior louvers are indicated for information only and directs the contractor to the architectural drawings for additional information. Note 19 requires that the louver sizes, locations, and details are coordinated with the GC. Sheet KES M501 UV Schedule Note 2 and Note 6 indicates the use of existing outdoor air louvers unless otherwise noted – it was noted on the architectural drawings. The architectural drawings require the clean-out and removal of bird screen how is that to be accomplished without the removal of the existing louver? Proper UV install requires that louver to be present directly and interface with the UV intake, provide a proper seal, along with keeping debris, moisture and vermin out of the building. How is this to be done with the existing louver?	11/16/2023	CLOSED			
031	All 4 Schools	11/15/2023	11/22/2023	Mechanical drawing M501, air cooled condenser schedule calls for ACCU#7 to be 4-ton, single phase. Note on approved submittals from 11/3/23 want ACCU#7 condenser tonnage to be increased to 6 tons which is three phase. Two concerns: U.V.#7 cfm rating is 2000 which may not be enough for 6 tons of cooling. Is there adequate power in the designated ACCU panel for three phase.	UV Schedule shows UV#7 evaporator coil capacity as 68.41 MBH (5.7 Tons) at 2000 CFM. The condensing unit had a nominal condensing coil capacity of 4 tons (1.5-ton range). Most application guides we found advised against a mismatch of this magnitude for indoor comfort/longevity of equipment purposes. If Trane feels they can appropriately install a system with this arrangement and keep equipment under warranty and operating appropriately, we can amend our comment. -RP-1 has ample capacity. ACCU-7 is replacing ACCU-27 on RP-1 (ECC library changed rooms), which was designed 3 phase	12/27/2023	CLOSED			
032	Kakiat & Margets	12/22/2023	12/29/2023	Request for full set of CAD drawings for both Kakiat and Margetts schools.						
033	Margets	12/28/2023	1/4/2024	Following Rooms on ED111 do not currently have any electrical circuitry, however contract drawings depict a disconnect/reconnect. R28A, OT/PT & R35, R39 Reading	Send nameplate, picture of existing sub panel (and panel schedule if available) with the load requested to add onto. It may be possible but engineering team needs to verify capacity of existing panel can handle additional load. What is the intent, is it to lower home run length to UV-6,7,8 or to attempt to get rid of RP-1 entirely? It is very unlikely that existing sub panels will have enough capacity to handle all of the equipment on RP-1, even without alternates included. Agreed 28A,35,39 do not have existing circuit, add 2#12,1#12G for each UV from RP-1.	2/7/2024	CLOSED			
034	Kakiat & Margets	2/7/2024	2/14/2024	What style and color Corian shelving counter-tops are needed for Margetts and Kakiat?	Front: Slightly eased at top, 1 inch laminated bullnose - comply with solid surface manufacturer's written instructions regarding fabrication of bullnose. Color: Corian - Deep Cloud. Coordinate location of architectural grilles in counter with casework.	2/9/2024	CLOSED			



Phase 1A – MEP Package – Submittal Log – To Date (Page – 1 of 1)

Current Date	2/19/2024	East Ramapo Central School District						
TOTAL	32							
Due < 2 DAYS		Phase 1A MEP - Submittal Log						
OVERDUE								
TO CONTRACTOR		Initial Review: 10 WD/ Re Submittal Review: 7 WD						
Submittal Spec Section / Submittal No.	Description		School	Date Submitted	Due Date (10 WD)	Date Returned	Status -000	Final Status
238223/001	Metal Storage Shelving Systems		Margetts ES	3/22/2023	4/5/2023	4/21/2023	AAN	AAN
236200/001	Variable Refrigerant Volume Systems (VRF)		Kakiat ES	2/13/2023	2/27/2023	3/31/2023	AAN	AAN
236200/002	Variable Refrigerant Volume Systems (VRF)		Margetts ES	2/13/2023	2/27/2023	3/31/2023	AAN	AAN
236423/001	Scroll Water Chillers - Air Cooled		Spring Valley HS, Ramapo HS	3/22/2023	4/5/2023	4/25/2023	NET	NET
237223/001	Packaged Rooftop DOAS Unit with Energy Recovery		Ramapo HS	3/17/2023	3/31/2023	4/14/2023	NET	NET
237223/002	Packaged Rooftop DOAS Unit with Energy Recovery		Spring Valley HS	3/21/2023	4/4/2023	4/19/2023	AAN	AAN
237413/001	Packaged Rooftop Air Conditioning Units		Spring Valley HS, Ramapo HS	3/21/2023	4/4/2023	4/6/2023	NET	NET
237416.14/001	Packaged Rooftop Units with Energy Recovery		Kakiat ES	3/10/2023	3/24/2023	3/10/2023	NET	NET
237416.14/002	Packaged Rooftop Units with Energy Recovery		Margetts ES, Elmwood ES	3/10/2023	3/24/2023	3/13/2023	NET	NET
238129/001	Variable Refrigerant Flow System - Shop Drawings RHS VRF		Spring Valley HS, Ramapo HS	3/13/2023	3/27/2023	5/11/2023	AAN	AAN
238129/002	Variable Refrigerant Flow System - SVHS ACCU-2 VRF System		Spring Valley HS	3/30/2023	4/13/2023	4/19/2023	AAN	AAN
238129/003	Variable Refrigerant Flow System - PD ACCU-1		Ramapo HS	4/2/2023	4/16/2023	4/19/2023	AAN	AAN
238129/004	Variable Refrigerant Flow System - PD ACCU-1		Spring Valley HS	4/2/2023	4/16/2023	4/21/2023	AAN	AAN
238216/002	Coils - Shop Drawings		Spring Valley HS, Ramapo HS	4/2/2023	4/16/2023	4/19/2023	MCN	MCN
238216/003	Coils - Resubmittal - Product Data		Spring Valley HS, Ramapo HS	4/26/2023	5/10/2023	5/5/2023	NET	NET
238219/001	Blower Coil Units		Spring Valley HS, Ramapo HS	3/13/2023	3/27/2023	5/11/2023	MCN	MCN
238223/001	Unit Ventilators		Margetts ES	2/23/2023	3/9/2023	2/23/2023	AAN	AAN
238223/002	Unit Ventilators		Kakiat ES, Elmwood ES	3/10/2023	3/24/2023	3/21/2023	R&R	R&R
238239/001	Unit Heaters		Spring Valley HS, Ramapo HS	3/30/2023	4/13/2023	5/10/2023	AAN	AAN
237313/001	Air Handling Units		Spring Valley HS	4/3/2023	4/17/2023	5/8/2023	R&R	R&R
237313/002	Air Handling Units		Ramapo HS	4/3/2023	4/17/2023	5/8/2023	R&R	R&R
105613/002	Metal Storage Shelving Systems		Kakiat ES	10/12/2023	10/26/2023	11/17/2023	R&R	R&R
105613/003	Metal Storage Shelving Systems		Kakiat ES	12/19/2023	1/2/2024	2/13/2024	MCN	MCN
230910-001	Automatic Temperature Controls		Kakiat ES	10/27/2023	11/10/2023	11/3/2023	AAN	AAN
230910-002	Automatic Temperature Controls		Margetts ES & Elmwood	10/30/2023	11/13/2023	11/14/2023	AAN	AAN
236200/003	Variable Refrigerant Volume Systems (VRF)		Elmwood ES	10/12/2023	10/26/2023	11/21/2023	AAN	AAN
237313.13-001	Indoor, Basic Air-Handling Units (Kes Mes Ewes)		Kakiat, Margetts & Elmwood ES	10/6/2023	10/20/2023	11/3/2023	NET	NET
238223/003	Unit Ventilators		Elmwood ES	10/6/2023	10/20/2023	11/3/2023	NET	NET
262416/001	Panelboards - Product Data		Margetts ES	12/14/2023	12/28/2023	12/22/2023	AAN	AAN
262416/002	Panelboards - Product Data		Kakiat ES	12/15/2023	12/29/2023	12/22/2023	AAN	AAN
260526/001	Grounding & Bonding - Product Data		Margetts ES	1/12/2024	1/26/2024	2/7/2024	AAN	AAN
260526/002	Grounding & Bonding - Product Data		Kakiat ES	1/15/2024	1/29/2024	2/7/2024	AAN	AAN

Phase 3A – RFI Log - To Date (Page – 1 of 1)

Current Date	1/19/2024	East Ramapo Central School District					
TOTAL	013	PHASE 3A - RFI LOG					
Due < 2 DAYS	000						
OVERDUE	000						
Request For Information: 5 Business Days for Review							
RFI No #	School	Date Submitted	Due Date	GC - Question	CSArch - Answer	Returned	Status
001	All Six Schools	6/22/2023	6/29/2023	Record RFI - MS Teams Meeting 6.7.23	Responses to questions compiled by Renu/Milburn regarding FRCSO Phase 3A Flooring and review via Microsoft Teams call on 6/7/2023. Original memo prepared by Renu/Milburn is attached for reference.	6/28/2023	CLOSED
002	All Six Schools	6/22/2023	6/29/2023	In some of the rooms where we are scheduled for floor removal there are large window air conditioner units that are currently supported by casework on schedule to be removed. - Please advise who will be removing and reinstalling these units prior to work start. Thank you.	The district is in the process of removing the window air conditioning units from the work areas	6/27/2023	CLOSED
003	All Six Schools	6/22/2023	6/29/2023	Clarify Scope at UV Casework • Hempstead (Chase w Duct) - Refer to CIC 02GC-002HES for additional information regarding casework at Hempstead ES. • Libraries (some have electric - Clarify question/comment, provide additional information. • We would like to get exploratory access to one of each type of UV style before work start – maybe hit on the June 19th weekend Shelving • Some (poor condition) Shelving is nailed in – may be best to replace with something off the shelf rather than reinstall. - Provide list of locations where shelving is a concern and contractor recommends replacement for district to evaluate. Clarify Districts removal scope • Smart Boards • Classroom Computers • Computer towers in IT Rooms • GIANT A/C's (that happen to be demo'd casework)	The district will be removing, storing and reinstalling after construction is complete the following items from the work areas: Floor mounted smart boards (per base bid drawings contractor remove and safely store existing floor mounted supports for smart boards & then reinstall after new flooring installation), classroom computers, and computer towers. Wall mounted smart boards shall remain in classrooms during construction and shall be properly protected. See attached for additional comments in red font.	6/28/2023	CLOSED
004	Eldorado	6/22/2023	6/29/2023	Eldorado Stairwells	The intent is to not abate landings with stone tiles as a finish. Stone finish is to remain on the stair landings and treads.	6/29/2023	CLOSED
005	Hempstead	6/22/2023	6/29/2023	The plans call for removal and reinstall of the Built-in cubbies. the cubbies are not modular and were built in place. Removal would mean complete dismantling. Please advise if this casework could be left in place.	The "cubbies"/casework should be removed and reinstalled as required by the contract documents. These "cubbies"/casework are substantially built, secured at the top and not to the side walls. Identify any locations where the "cubbies"/casework are in danger of damage from removal so that the district can review these locations in the field.	6/28/2023	CLOSED
006	Eldorado	6/22/2023	6/29/2023	Plans call for NO abatement in room 235(254sf) however the conditions are the same throughout the library- room 234 (1956sf) 233 (247sf) 236 (329sf) 238 (1614sf) Faculty room 240 (759 sf) Room 141 is the only room with exposed 9x9's and it does not look like they run under the carpet. See attached photos	The following is per our offices conversations with Todd McAfee at QuES&T: Room 235 - requires no abatement as it has no ACM flooring (per contract drawings) Room 233 - requires abatement 9x9 ACM tile under carpet (per contract drawings) Room 236 - requires abatement 9x9 ACM tile under carpet (per contract drawings) Room 237 - requires abatement 9x9 ACM tile under carpet (per contract drawings) Room 241 - 9x9 exposed ACM tile, this is an active server room and abatement/construction activities need to be coordinated with the district. NOTE: All other spaces in the Library (Room 234) and Faculty Room 240 have no ACM flooring (existing flooring is either carpet on concrete slab or non-ACM 1'x1' tile on concrete slab)- shown as being abated in contract documents provide credit back to owner.	6/29/2023	CLOSED
007	Summit Park	6/28/2023	7/5/2023	At Summit Park - Rooms 119 and 120, the flooring does not appear to go under the corian countertop casework, please confirm if this casework can be left in place and the flooring can go up to the casework base. Please see the attached photo, please confer w Gino.	Per the contract documents existing casework in Classrooms 199 and 120 is to remain in place. Per documents protect during removals, remove any existing resilient base adhered to casework and provide new resilient base.	6/28/2023	CLOSED
008	Hempstead (9x9" tile under Cubbies and Book Shelves)	6/30/2023	7/7/2023	Per CIC 02 002 HES on the lower floor: Cubbies and book shelving in rooms is to be removed and reinstalled, at multiple locations we have encountered 9x9" tile underneath removed casework, please advise on how to proceed - would you like to apply our abatement allowance?	Cubbies removal are part of base scope of work. Owner would like to see pricing for additional abatement. Please refer to CIC 02-005-HES issued for records.	7/13/2023	CLOSED
009	Summit Park (Tan Cove Glue)	6/30/2023	7/7/2023	For Summit Park - Quest indicated black cove base glue was positive for ACM. At a couple test locations we have encountered tan cove base glue, please advise if you would like to re-test sections of the Tan Cove glue locations for ACM in their interest of speeding up work.	Per CSARCH discussions with Todd McAfee of QuES&T: The positive sample was described on the results by the laboratory as being beige/brown in color, meaning that the samples that tested positive had both the older and newer adhesives mixed together. Todd McAfee visited Summit Park on 6/30/2023 and probed several areas and noted a mix of beige and brown adhesive in all areas probed. He did not see enough other differing varieties of material to justify additional sampling. Beige/brown adhesive was identified as ACM, and should be treated as such.	7/3/2023	CLOSED
010	Summit Park (Hot Tile under Casework 158 & 159)	7/3/2023	7/10/2023	Approx. 35 sf of assumed ACM tile has been uncovered at Summit Park Library (158 & 159) - Please advise on how you would like to proceed.	Owner would like to see pricing for additional abatement. Please refer to CIC 02-005-SFES issued for records.	7/13/2023	CLOSED
011	Hempstead	7/3/2023	7/10/2023	Please confirm Directions on the items on the following page (Please see photos for reference)	Owner would like to see pricing for additional abatement. Please refer to CIC 02-005-HES issued for records.	7/13/2023	CLOSED
012	Hempstead	7/20/2023	7/27/2023	Please advise how to proceed at rooms with unusual UV Piping (see the photos below for Reference. Renu recommends mock ups at atypical locations -SQ	The district has selected the floor mounted fin-tube enclosure, will this eliminate any of the piping concerns? Can mock up be provided for areas that are still a concern? The school/rooms of concerns were provided in a separate e-mail by RENU and are as follows: Eldorado room 102 has pipes coming out of floor, Grandview 119/120 are only 20" to the floor, Hempstead 314, 313, 312 and 311 have pipes running along the floor, Lime kiln 105 and 107 have pipes coming out floor, Summit park 190 has fin tube at 24" 183 protruding pipes and 167 pipes coming out floor	7/31/2023	CLOSED
013	All Six Schools	9/29/2023	10/6/2023	Please advise specifically which transition you would like to replace the currently installed ADA compliant transition	The Roppe A177 Tile Carpet Joiner is for use when transitioning from carpet to tile and this is not the application on site and therefore unacceptable. Provide the new surface edge protection between new LVT and existing bluestone stair tread. Contractor to verify in field for height differential of flooring materials and to select appropriate profile from MFR: Schluter-VINPRO, brushed chrome anodized (or approved ADA compliant equal).	11/8/2023	CLOSED



Phase 3A – Submittal Log – To Date (Page – 1 of 1)

Current Date	1/19/2024	East Ramapo Central School District						
TOTAL	9	Phase 3A - Submittal Log						
Due < 2 DAYS	0							
OVERDUE	6							
TO CONTRACTOR		Initial Review: 10 WD/ Re Submittal Review: 7 WD						
Submittal Spec Section / Submittal No.		Description	School	Date Submitted	Due Date (10 WD)	Date Returned	Status -000	Final Status
028200-001		Asbestos Abatement - Waste Permit	Hempstead ES	6/21/2023	7/5/2023			
028200-002		Logistic & Posting	Hempstead ES	6/21/2023	7/5/2023			
028200-003		Updated Schedule & Logistics Drawing	Hempstead ES	6/26/2023	7/10/2023			
028200-004		Updated Phasing Logistics Drawing	Hempstead ES	6/28/2023	7/12/2023	7/9/2023	NET	NET
028200-005		Asbestos Abatement Pre-Work Submittals Sub-IAR	Lime Kiln & Summit Park	7/6/2023	7/20/2023	7/9/2023	NET	NET
096723-001		Resinous Flooring - Product Data	All Schools	6/26/2023	7/10/2023	6/30/2023	AAN	AAN
096766-001		Gym Floor Rendering Shop Drawings (Fluid Applied Athletic Flooring)	All Schools	8/22/2023	9/5/2023			
123216-001		Casework - Product Data	All Schools	8/11/2023	8/25/2023			
123216-002		Casework - Shop Drawings	All Schools	8/11/2023	8/25/2023			

Daily Construction Field Reports & CIC's are available upon request.

END OF REPORT