



Serving Learners, Families, and the Community

CECIL COUNTY PUBLIC SCHOOLS DIVISION OF ADMINISTRATIVE SERVICES

GEORGE WASHINGTON CARVER EDUCATION LEADERSHIP CENTER
201 BOOTH STREET • ELKTON, MD 21921

phone: 410.996.5034 • fax: 410.996.1082 • www.ccps.org

Jeffrey A. Lawson, Ed.D.
Superintendent of Schools

Diana B. Hawley
President, Board of Education

MEMORANDUM

To: Jeffrey A. Lawson, Ed.D., Superintendent of Schools

From: Theodore Boyer, Ed.D., Executive Director for Administrative Services
Charles C. Simperts, Director of Facilities

Date: July 24, 2024

Re: Construction Progress Report to the Board of Education

North East Middle/High School – Replacement Project

- Bids were opened on April 12, 2024
- Sitework contract was approved at May 8, 2024 BOE meeting and was approved at July 11, 2024 IAC meeting
- Concrete, Mechanical/Plumbing, Geothermal Wells, and Electrical contracts were approved at June 12, 2024 BOE meeting and was submitted to IAC for approval
- Additional Bid packages/Contractor recommendations being presented to BOE this evening
- Scope reviews and reference checks continue with low bidders for remaining bid packages
- Mobilization and Site work has begun
- *Progress photos attached*

Elkton High School – Track Replacement Project

- Project completed
- *Progress photos attached*

Rising Sun High School – Track Replacement Project

- Project completed
- *Progress photos attached*

Cecil School of Technology – Chiller Replacement Project

- Long lead equipment has been ordered, anticipated delivery October
- Demo is expected to begin after cooling season in Fall 2024

Perryville High School – Field House Project

- Forest conservation plan waiver was granted and all permits have been received
- Follow-up kick off meeting was held July 18th, and mobilization has begun

Rising Sun High School – Water Line Replacement Project

- Project work ongoing, approximately 50% complete
- Anticipated completion September 2024
- *Progress photos attached*

Cherry Hill Middle School – Auditorium Renovation Project

- Floor abatement has been completed
- VCT tile to be installed in cafeteria area this summer
- Carpet to be installed in auditorium in November after seat installation
- Seating estimated delivery first week of November
- Added carpet replacement of the administration area will be this summer
- *Progress photos attached*

NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION




NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION




NORTH EAST MIDDLE / HIGH SCHOOL - SITE CLEARING AND STABILIZATION



ELKTON HIGH SCHOOL – TRACK REPLACEMENT



ELKTON HIGH SCHOOL – TRACK REPLACEMENT



ELKTON HIGH SCHOOL – TRACK REPLACEMENT



RISING SUN HIGH SCHOOL – TRACK REPLACEMENT







RISING SUN HIGH SCHOOL – WATER LINE REPLACEMENT



RISING SUN HIGH SCHOOL – WATER LINE REPLACEMENT



RISING SUN HIGH SCHOOL – WATER LINE REPLACEMENT





CHERRY HILL MIDDLE SCHOOL – AUDITORIUM RENOVATION

