

Muscogee County School District
Construction Status Report
July 2024



Presented By:

Ward Odom
Senior Director of Plant Services and Construction

Travis T. Anderson
Chief Operations and Facilities Officer



Project	Arnold Middle School Modernization
Location(s)	Arnold Middle School
Project Description	The Arnold Middle School Modernization Project is designed around stripping the building back to the building skeleton and then refinishing with all new finishes to include, but not limited to, new floors, painting, ceiling, windows, blinds, restroom fixtures, etc. Also included in the project will be new student desks, building attached technology, kitchen equipment and a replacement gym. The site will also include an upgraded athletic field.

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Winter 2024/2025	Schedule Conformance	On-Schedule

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$20,785,497	1/17/2023	Owner's Original Balance	\$941,014
			Owner's Remaining	\$561,576
Adjustment	\$540,295	3/18/2024	Contractor's Original Balance	\$500,000
Total	\$21,325,792		Contractor's Remaining	\$5,472

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Sudhir Patel	Date of Contract	11/8/2022
Construction Contractor	River City Contracting	Date of Contract	3/20/2023
Summary of Work Completed	Exterior brick work and interior finishes continue to be worked on in the new gymnasium building. Phase IV classrooms and hallway are under renovation. The final grading and sod installation on the athletic field has been completed. Exterior canopies are being installed. The kitchen and cafeteria renovation is also underway.		
Potential Challenges			

Project	Brewer Elementary School Heating, Ventilation and Air Conditioning (HVAC)
Location(s)	Brewer Elementary School
Project Description	Replace the HVAC equipment at Brewer Elementary School

Project Status

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Winter 2024/2025	Schedule Conformance	On Schedule

Budget

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$3,040,000	9/18/2023	Owner's Original Balance	\$125,000
			Owner's Remaining	\$125,000
Adjustment	(\$96,025.67)	2/20/2024	Contractor's Original Balance	\$75,000
Total	\$2,943,974.94		Contractor's Remaining	\$75,000

Project Management

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Peach Engineering	Date of Contract	9/21/2023
Construction Contractor	River City Contracting	Date of Contract	12/12/2023
Summary of Work Completed	The ceilings in the hallways have been removed and the old HVAC units continue to be changed out.		
Potential Challenges			

Project	Hardaway High School Addition / Upgrade
Location(s)	Hardaway High School
Project Description	Upgrade several areas at Hardaway High School to include, but not limited to, the front admin area, parking areas, gym concessions/lobby, canopies and site work/landscaping.

Project Status

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Winter 2024/2025	Schedule Conformance	On Schedule

Budget

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$4,000,000	1/17/2023	Owner's Original Balance	\$120,000
			Owner's Remaining	\$100,050
Adjustment	\$1,166,842	1/16/2024	Contractor's Original Balance	\$231,842
Total	\$5,166,842		Contractor's Remaining	\$231,842

Project Management

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	2WR	Date of Contract	2/22/2023
Construction Contractor	Freeman and Associates	Date of Contract	8/22/2023
Summary of Work Completed	Exterior walls are being erected on top of the footers that were poured last month. Interior work continues in the old office area and throughout the impacted areas of the upgrade.		
Potential Challenges			

Project	Jordan Roofing Project
Location(s)	Jordan Vocational College and Career Academy
Project Description	Re-Roof Buildings 5010, 5030 and 5031

Project Status

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Summer 2024	Schedule Conformance	On Schedule

Budget

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$1,079,226	10/23/2023	Owner's Original Balance	\$0
			Owner's Remaining	\$0
Adjustment			Contractor's Original Balance	\$100,000
Total	\$1,179,226		Contractor's Remaining	\$100,000

Project Management

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Design-Bid-Build
Architect / Engineer	ESI	Date of Contract	N/A
Construction Contractor	F.H Paschen, S.N. Nielsen and Associates, LLC	Date of Contract	10/23/2024
Summary of Work Completed	Material for the project has been ordered and is being installed as per the construction plans.		
Potential Challenges			

Project	Kendrick High School Addition / Upgrade
Location(s)	Kendrick High School
Project Description	Upgrade several areas at Kendrick High School to include, but not limited to, the front admin area, parking areas, gym concessions/lobby, canopies and site work/landscaping.

Project Status

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Fall 2024	Schedule Conformance	On Schedule

Budget

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$4,000,000	1/17/2023	Owner's Original Balance	\$120,000
Adjustments	\$(57,056)	12/11/2023	Owner's Remaining	\$96,570
Total	\$3,942,944		Contractor's Original Balance	\$170,647
			Contractor's Remaining	\$170,647

Project Management

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	2WR	Date of Contract	2/22/2023
Construction Contractor	Freeman and Associates	Date of Contract	8/22/2023
Summary of Work Completed	Interior work continues on the front office area and the site work outside of the office also continues. The vending area in the gym has been completed.		
Potential Challenges			

Project	Mary A. Buckner Academy
Location(s)	Dawson Elementary Property along Kennedy Street
Project Description	Consolidate Dawson and St. Mary's Elementary School.

Project Status

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Summer 2024	Schedule Conformance	On Schedule

Budget

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$25,000,000	4/19/2021	Owner's Original Balance	\$1,922,500
			Owner's Remaining	\$236,336
Adjustment	\$12,890,500	5/26/2022	Contractor's Original Balance	\$1,300,000
	\$659,705	3/18/2024		
Total	\$38,550,205		Contractor's Remaining	\$0

Project Management

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Design-Bid-Build
Architect / Engineer	Hecht Burdeshaw Architects, Inc.	Date of Contract	4/27/2021
Construction Contractor	Freeman & Associates	Date of Contract	5/27/2022
Summary of Work Completed	As of 7/3/2024, the interior and exterior of the building are nearing substantial completion. Sod and asphalt are being installed around the building. Student furniture has been installed. The teacher furniture, media center furniture and the cafeteria furniture are expected later in the month. The architect punch list items are being addressed.		
Potential Challenges			

Project	Middle School Fields Upgrades Phase III
Location(s)	Aaron Cohn, Blackmon Road and Double Churches
Project Description	2020 ESPLOST field renovation project to include, but not limited to, new scoreboards, goalposts, soccer goals, bleachers, and grading.

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Summer 2024	Schedule Conformance	Developing

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$153,500	10/24/2022	Owner's Original Balance	\$150,000
			Owner's Remaining	\$123,550
Adjustment	\$1,677,500	1/16/2024	Contractor's Original Balance	N/A
Total	\$1,831,000		Contractor's Remaining	N/A

MCSD Project Manager	Jeff Battles	Project Delivery Method	Design-Bid-Build
Architect / Engineer	EMC Engineering	Date of Contract	1/18/2023
Construction Contractor	Carlisle Construction	Date of Contract	1/17/2024
Summary of Work Completed	All three sites are nearing substantial completion. The remaining items are the equipment installs at Arron Cohn and the parking area at Blackmon.		
Potential Challenges			

Project	Middle School Fields Upgrades Phase IV
Location(s)	Midland
Project Description	2020 ESPLOST field renovation project to include, but not limited to, new scoreboards, goalposts, soccer goals, bleachers, and grading.

Current Phase	Construction	Next Phase	Post Construction
Estimated Completion	Winter 2024/2025	Schedule Conformance	On Schedule

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$210,000	5/15/2023	Owner's Original Balance	\$151,931
			Owner's Remaining	\$123,771
Adjustment	\$3,230,686	4/15/2024	Contractor's Original Balance	\$144,690
Total	\$3,440,686		Contractor's Remaining	\$144,690

MCSD Project Manager	Jeff Battles	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	Sudhir Patel	Date of Contract	8/7/2023
Construction Contractor	Freeman and Associates	Date of Contract	12/19/2023
Summary of Work Completed	Site work has begun. Existing light poles are being removed and the utilities that run across the area where the new field will end up are being relocated.		
Potential Challenges			

Project	Secure Vestibule Project
Location(s)	Various Locations
Project Description	Create a secure vestibule at the main entrance to the school buildings that currently do not have one.

Project Status

Current Phase	Planning	Next Phase	Pre-Construction
Estimated Completion	TBD	Schedule Conformance	Developing

Budget

Amount		Date of Board Approval	Contingency	
Original Board Approved	\$2,937,500	9/18/2023	Owner's Original Balance	\$250,000
Adjustment			Owner's Remaining	\$250,000
Total	\$2,937,500		Contractor's Original Balance	TBD
			Contractor's Remaining	TBD

Project Management

MCSD Project Manager	Raymond Carrion	Project Delivery Method	Construction Management at-Risk
Architect / Engineer	2WR	Date of Contract	9/25/2023
Construction Contractor	Freeman and Associates	Date of Contract	1/18/2024
Summary of Work Completed	The MCSD Construction Department continues working with Freeman and Associates on the first round of vestibules that will be compiled for the bidding process. The vestibules will be divided into areas that can be done during the active school year and the ones that need to be completed over the summer months.		
Potential Challenges			



WE THANK YOU,
Community members of Muscogee County, for your votes approving the 1%
EDUCATION
ESPLOST
Special Purpose Local Option Sales Tax
In 1997, 2003, 2009, 2015 & 2020.

The students, principals, faculties, administration, staff and community
have benefited from your support of new schools, classrooms, technology and buses.

ROOM TO LEARN WAYS TO LEARN SUPPORT TO LEARN

