



CECIL COUNTY PUBLIC SCHOOLS

DIVISION OF ADMINISTRATIVE SERVICES

GEORGE WASHINGTON CARVER EDUCATION LEADERSHIP CENTER
201 BOOTH STREET • ELKTON, MD 21921

Serving Learners, Families, and the Community

phone: 410.996.5034 • fax: 410.996.1082 • www.ccps.org

Jeffrey A. Lawson, Ed.D.
Superintendent of Schools

Diana B. Hawley
President, Board of Education

MEMORANDUM

To: Jeffrey A. Lawson, Ed.D., Superintendent of Schools

From: Theodore Boyer, Ed.D., Executive Director for Administrative Services
Charles C. Simpers, Director of Facilities

Date: August 14, 2024

Re: Construction Progress Report to the Board of Education

North East Middle/High School – Replacement Project

- Multiple bids packages were opened on April 12, 2024
- Sitework contract was approved at May 8, 2024 BOE meeting, at July 11, 2024 IAC meeting, and site clearing is in process
- Concrete, Mechanical/Plumbing, Geothermal Wells, and Electrical contracts were approved at June 12, 2024 BOE meeting and were approved at the August 8, 2024 IAC meeting
- Masonry, Steel, Finish Carpentry, Millwork, Casework & Appliances, Roofing, Metal Wall Panel, Glass & Glazing, Food Service Equipment, Gymnasium Equipment, Fixed Audience Seating, Fire Sprinkler, and Asphalt & Site Concrete packages were approved at the July 24, 2024 BOE meeting and have been forwarded for approval at the September 23, 2024 IAC meeting
- General Trades and Flooring package bid documents are being revised and will be re-advertised for re-bid by the end of August.
- The Landscaping package is being reviewed and the scope revised, and will be rebid at a later date
- 3rd Party testing & inspection solicitation scope of work is being reviewed and will be advertised for bid by the end of August
- *Progress photos attached*

Cecil School of Technology – Chiller Replacement Project

- Long lead equipment has been ordered, anticipated delivery October 2024
- Demo is expected to begin after cooling season in Fall 2024

Perryville High School – Field House Project

- All permits have been received, mobilization has begun
- Contractor is scheduling excavation team and work will begin this month

Rising Sun High School – Water Line Replacement Project

- Project 99% complete, final punch list items remain
- *Progress photos attached*

Cherry Hill Middle School – Auditorium Renovation Project

- Floor abatement has been completed
- VCT tile to be installed in cafeteria area this summer
- Carpet to be installed in auditorium in November after seat installation
- Seating estimated delivery first week of November
- Added carpet replacement of the administration area will be this summer
- *Progress photos attached*

NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION





NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION





NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



RIISING SUN HIGH SCHOOL – WATER LINE REPLACEMENT



RISING SUN HIGH SCHOOL – WATER LINE REPLACEMENT



RISING SUN HIGH SCHOOL – WATER LINE REPLACEMENT



CHERRY HILL MIDDLE SCHOOL – AUDITORIUM RENOVATION



CHERRY HILL MIDDLE SCHOOL – AUDITORIUM RENOVATION

