
East Ramapo Central School District


ARPA PROJECT Construction Progress Update

08/28/24 - 09/3/24

Opening Day 2024











September 2024 BOE Progress Update - Opening Day 2024

DISTRICT WIDE - ARPA Project Upgrades Overview:

\$76.7M.	Construction Cost
\$1.5M.	Additional District Requested Water Fountain Allocation - (13 schools)
\$10.0M.*	ADA Upgrades at Toilet Rooms, Nurse Suites & HAZ Material Removals - (13 schools)
\$7.1M.*	New Doors & Hardware - (13 schools)
\$14.0M.*	New Windows & HAZ Material Removals - (10 schools)
\$15.3M.*	Mechanical Upgrades (Classrooms) & HAZ Material Removals
\$25.4M.	New Flooring & HAZ Material Removals - (12 schools)
\$3.4M.	New Kitchen Hoods, Equipment, Infrastructure & HAZ Material Removals - (11 schools)

NOTE: Remaining Construction Contingency funding to be used for additional drinking fountain upgrades, and misc. Items.





September 2024 BOE Progress Update - Opening Day 2024

DISTRICT WIDE - ARPA Project Upgrades Overview:

\$3.4M.	New Kitchen Hoods, Equipment, Infrastructure & HAZ Material Removals - (11 schools)
\$25.4M.	New Flooring & HAZ Material Removals - (12 schools)
\$15.3M.*	Mechanical Upgrades (Classrooms) & HAZ Material Removals
\$14.0M.*	New Windows & HAZ Material Removals - (10 schools)
\$7.1M.*	New Doors & Hardware - (13 schools)
\$10.0M.*	ADA Upgrades at Toilet Rooms, Nurse Suites & HAZ Material Removals - (13 schools)
\$1.5M.	Additional District Requested Water Fountain Allocation - (13 schools)

\$76.7M. Construction Cost

NOTE: Remaining Construction Contingency funding to be used for additional drinking fountain upgrades, and misc. Items.

* Indicates Summer 2024 Construction Work: +/- \$32.0M.





September 2024 BOE Progress Update - Opening Day 2024

Work Overview (JAN 2024 - SPRING 2025):

1. Chestnut Ridge:	\$ 3,269,437		ADA + Doors & Hardware + Windows
2. Eldorado:	\$ 2,230,711	ADA -	+ Doors & Hardware + Windows
3. Elmwood:	\$ 3,196,364	ADA -	+ Doors & Hardware + Windows + Mechanical
4. Fleetwood:	\$ 2,251,087		ADA + Doors & Hardware + Windows
5. Grandview:	\$ 3,322,570		ADA + Doors & Hardware + Windows
6. Hempstead:	\$ 3,260,021		ADA + Doors & Hardware + Windows
7. Kakiat:	\$11,460,613		ADA + Doors & Hardware + Windows + Mechanical
8. Lime Kiln:	\$ 1,727,613		ADA + Doors & Hardware + Windows
9. Margetts:	\$ 8,119,852	ADA -	+ Doors & Hardware + Windows + Mechanical
10. Pomona:	\$ 1,879	9,955	ADA + Doors & Hardware
11. Ramapo:	\$ 1,729	9,337	ADA + Doors & Hardware
12. Spring Valley:	\$ 2,640	0,572	ADA + Doors & Hardware
13. Summit Park:	\$ 2,370	0,235	ADA + Doors & Hardware + Windows
	6A7 CA	4 247	

\$47,611,317



East Ramapo Central School District ARPA Project - Construction Progress Update September 2024 BOE Progress Update - Opening Day 2024



Two (2) Examples of Major Construction Completed: (JAN - AUG 2024)

\$8M. Margetts:

\$5.7M.* Mechanical Upgrades (Classrooms: 34 UV's + casework)

\$1.6M. Window Replacements

\$250k. Interior Door Replacements

\$450k.* ADA Improvements at Toilet Rooms, Nurse Suites, etc.

\$11.5M. Kakiat:

\$9.6M.* Mechanical Upgrades (Classrooms: 71 UV's + casework)

\$650k. Window Replacements

\$750k. Interior Door Replacements

\$500k.* ADA Improvements at Toilet Rooms, Nurse Suites, etc.

* Indicates work completed in Summer 2024 - \$16.25M.





September 2024 BOE Progress Update - Opening Day 2024

SUMMER 2024 Construction Work: Substantially Complete

Mechanical Upgrades (2 Schools):

Kakiat Elementary School:

71 qty. Classroom Unit Ventilator (UV) Replacements

Margetts Elementary School:

34 qty. Classroom Unit Ventilator (UV) Replacements

ADA Upgrades (13 Schools):

12 qty. Nurse Suite Renovations
10 qty. Group Toilet Renovations
9 qty. Classroom/Individual Toilet Room Renovations

31 qty. Total Bathroom Renovations

19 qty. Drinking Fountain Replacements (10 Doubles, 9 Singles)

12 qty. Corridor Smoke Door Replacements or New Installs





September 2024 BOE Progress Update - Opening Day 2024

SUMMER 2024 Construction Work: Substantially Complete

Door & Hardware Replacements (3 Schools):

Chestnut Ridge Middle School Pomona Middle School Ramapo High School (50% complete)

Window Replacements (2 Schools):

Lime Kiln Elementary School Grandview Elementary School (95% complete)

UV Shelving & Flooring Replacements:

Elmwood Elementary School (26 qty.)

Additional Drinking Fountain Abatement (13 Schools)



East Ramapo Central School District ARPA Project - Construction Progress Update September 2024 BOE Progress Update - Opening Day 2024



FALL 2024 - SPRING 2025 Major Remaining Construction Work:

(+/-) \$11.25M.

\$1.8M. Interior Door & Hardware Replacements @ two (2) Schools:

1. Ramapo (50% remaining)

2. Spring Valley

\$7.7M. Window Replacements @ five (5) Schools:

1. Eldorado

2. Chestnut Ridge

3. Summit Park

4. Fleetwood

5. Hempstead

\$250k. ADA Smoke Doors @ six (6) Schools

\$1.5M. Additional ADA Drinking Foundations @ thirteen (13) Schools



Project/Scope of Work:

ADA Improvements:

131 Boys Group Bathroom

135 Girls Group Bathroom

109 Nurse's Suite

(4) Water Fountains

Doors & Hardware:

Substantially Complete

Substantially Complete

Substantially Complete

Substantially Complete

Substantially Complete



Typical Water Fountain







135 Girls Group Bathroom








131 Boys Group Bathroom







109 Nurse's Suite





New Interior Doors & Hardware



Project/Scope of Work:

ADA Improvements:

Windows Replacements:

110 Nurse's Suite Substantially Complete
108 Classroom Substantially Complete
Water Fountain Substantially Complete

Doors & Hardware: Substantially Complete


Substantially Complete



Typical Double Water Fountain









108 Classroom Bathroom









110 Nurse's Suite







110 Nurse's Suite



Smoke Doors



Project/Scope of Work:

ADA Improvements:

105 Nurse's Suite 104 Classroom Bathroom 230 A & B Group Bathrooms (2) Water Fountains


Interior Doors & Hardware: Windows Replacements: Mechanical Upgrades: Additional Classroom Flooring: Substantially Complete Substantially Complete



Typical Single Water Fountain








230 A & B Group Bathrooms







230 A & B Group Bathrooms







104 Classroom Bathroom





105 Nurse's Suite







New Flooring

Mechanical Upgrades



Fleetwood Elementary School

Project/Scope of Work:

ADA Improvements:

120 Classroom Bathroom Substantially Complete

127 Nurse's Suite Substantially Complete

(1) Water Fountain Substantially Complete

Doors & Hardware: Substantially Complete


Windows Replacements: Fall 2024



Typical Double Water Fountain



Fleetwood Elementary School







127 Nurse's Suite



Fleetwood Elementary School





120 Classroom Bathroom



Grandview Elementary School

Project/Scope of Work:

ADA Improvements:

T005 Bathroom Substantially Complete

97 Nurse's Suite Substantially Complete

(1) Water Fountain Substantially Complete

Doors & Hardware: Substantially Complete

Window Replacements: Substantially Complete



Typical Double Water Fountain



Grandview Elementary School



97 Nurse's Suite



T005 Staff Bathroom

Grandview Elementary School





Window Replacements



Project/Scope of Work:

ADA Improvements:

206 Classroom Bathroom Substantially Complete


303 Classroom Bathroom Substantially Complete

103 Nurse's Suite Substantially Complete

Doors & Hardware: Substantially Complete


Windows Replacements: Fall 2024

Gymnasium: Substantially Complete



Typical Double Water Fountain





103 Nurse's Suite





206 & 303 Classroom Bathrooms





Gymnasium



Kakiat Elementary School

Project/Scope of Work:

Mechanical Upgrades: Substantially Complete

ADA Improvements:

127 Classroom Bathroom Substantially Complete

202 Nurse's Suite Bathroom Substantially Complete

Water Fountains Substantially Complete

Doors & Hardware: Substantially Complete

Windows Replacements: Substantially Complete


Gymnasium: Substantially Complete



202 Classroom Bathroom



Kakiat Elementary School





127/129 Classrooms Bathroom



Kakiat Elementary School





Mechanical Upgrades



Lime Kiln Elementary School

Project/Scope of Work:

ADA Improvements:

110 Nurse's Suite Substantially Complete

(1) Water Fountain Substantially Complete

Doors & Hardware: Substantially Complete

Windows Replacements: Substantially Complete




Typical Double Water Fountain



Lime Kiln Elementary School





110 Nurse's Suite



Lime Kiln Elementary School





Door & Window Replacements



Margetts Elementary School

Project/Scope of Work:

Mechanical Upgrades: Substantially Complete

ADA Improvements:


41 Nurse's Suite Substantially Complete

006 Classroom Bathroom Substantially Complete

(1) Water Fountain Substantially Complete

Doors & Hardware: Substantially Complete


Window Replacements: Substantially Complete



Typical Double Water Fountain



Margetts Elementary School



41 Nurse's Suite

006 Classroom Bathroom



Margetts Elementary School



Mechanical Upgrades



Project/Scope of Work:

ADA Improvements:

103 Nurse's Suite

211 Boys Group Bathrooms

221 Girls Group Bathrooms

(2) Water Fountains C102 & C201

Doors & Hardware:

Gymnasium:

Substantially Complete

Substantially Complete

Substantially Complete

Substantially Complete

Substantially Complete


Substantially Complete



Typical Double Water Fountain







211/221 Group Bathrooms








103 Nurses Suite







Main Gymnasium

Small Gymnasium



Ramapo High School

Project/Scope of Work:

ADA Improvements:

81 Nurse's Suite Substantially Complete

G100 Smoke Doors Substantially Complete

Doors & Hardware: Substantially Complete

Gymnasium: Substantially Complete




81 Nurse's Suite



Ramapo High School





Door & Hardware Replacements



Ramapo High School





Gymnasium



Project/Scope of Work:

ADA Improvements:

21 Girls Group Bathroom Substantially Complete

22 Boys Group Bathroom Substantially Complete


221 Boys Group Bathroom Substantialy Complete

225 Girls Group Bathroom Substantially Complete


ADA Lift 0% (Ordered, delivery Sept.)


Doors & Hardware: Fall 2024

Gymnasium Substantially Complete









221 & 225 Group Bathrooms









21 & 22 Group Bathrooms







Small Gymnasium

Main Gymnasium



Summit Park Elementary School

Project/Scope of Work:

ADA Improvements:


97 Nurse's Suite Substantially Complete

120 Classroom Substantially Complete

Water Fountains Substantially Complete

Doors & Hardware: Substantially Complete

Window Replacements: Fall 2024




Typical Double Water Fountain



Summit Park Elementary School






120 Classroom Bathroom

97 Nurse's Suite





End of Presentation



