



CECIL COUNTY PUBLIC SCHOOLS

DIVISION OF ADMINISTRATIVE SERVICES

GEORGE WASHINGTON CARVER EDUCATION LEADERSHIP CENTER
201 BOOTH STREET • ELKTON, MD 21921

Serving Learners, Families, and the Community

phone: 410.996.5034 • fax: 410.996.1082 • www.ccps.org

Jeffrey A. Lawson, Ed.D.
Superintendent of Schools

Diana B. Hawley
President, Board of Education

MEMORANDUM

To: Jeffrey A. Lawson, Ed.D., Superintendent of Schools

From: Theodore Boyer, Ed.D., Executive Director for Administrative Services
Charles C. Simperts, Director of Facilities

Date: September 11, 2024

Re: Construction Progress Report to the Board of Education

North East Middle/High School – Replacement Project

- Masonry, Steel, Finish Carpentry, Millwork, Casework & Appliances, Roofing, Metal Wall Panel, Glass & Glazing, Food Service Equipment, Gymnasium Equipment, Fixed Audience Seating, Fire Sprinkler, and Asphalt & Site Concrete bid packages were approved at the July 24, 2024 BOE meeting and have been forwarded for approval at the September 12, 2024 IAC meeting
- General Trades revised to including the Flooring package, rebid was re-advertised August 29, 2024, and the bid opening is scheduled for September 17, 2024
- 3rd Party testing & inspection solicitation scope of work is being reviewed and will be advertised for bid by the end of September
- Site clearing and stabilization continues
- Sanitation pipe installation is in process
- *Progress photos attached*

Cecil School of Technology – Chiller Replacement Project

- Long lead equipment has been ordered, anticipated delivery October 2024
- Demo is expected to begin after cooling season in Fall 2024

Perryville High School – Field House Project

- All permits have been received, mobilization has begun
- Construction trailer on site and security fencing in place
- Excavation work, as well as Site surveying to begin this week
- *Progress photos attached*

Cherry Hill Middle School – Auditorium Renovation Project

- Floor abatement has been completed
- VCT tile installation in cafeteria has been completed
- Added carpet replacement of the administration area has been completed
- Carpet to be installed in auditorium in November after seat installation
- Seating estimated delivery first week of November

Cherry Hill Middle School – Canopy Replacement Project


- A&E firm finalizing design
- Canopy replacement work to take place this Fall

NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION





NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



NORTH EAST MIDDLE / HIGH SCHOOL – SITE CLEARING AND STABILIZATION



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE



PERRYVILLE HIGH SCHOOL – FIELDHOUSE PERRYVILLE HIGH SCHOOL – FIELDHOUSE

