

Crown Point Community School Corporation Construction Projects

Board Report September 16, 2024



Crown Point Community School Corporation Construction Projects

Table of Contents

Board Report
September 16, 2024

- 
- **High School Additions & Renovations**
 - **Solon Robinson Elementary Additions & Renovations**
 - **Winfield Elementary Additions & Renovations**
 - **Lake Street Elementary Additions & Renovations**



Progress Photographs



Wall Graphic in Clerestory Corridor

High School Additions & Renovations:

- Completed stone caps at wall revisions in VSB & VBB fields
- Continued retention pond as well as JV Baseball & Softball field area landscaping being addressed - bare spots and weeds
- Continued pathway west of Varsity Softball. Still needs to be backfilled and seeded on west side of sidewalk
- Completed light fixtures change to the PLTW robotics room
- Completed wall graphics in clerestory corridor
- Completed equipment installation to the kitchen
- Completed all paving operations & striping around school



Progress Photographs



Completed Clerestory Hallway

High School Additions & Renovations:

Next Four Weeks

- Complete the seeding to the restoration areas in the Athletic Fields
- Complete the copper metal fascia to the ticket booths
- Continue punch list items for Athletic Fields and High School
- Install Cobi-ovens
- Continue to install new pool pump equipment
- Change out TV studio sound doors and trim



Progress Photographs



Solon Robinson Elementary School Additions & Renovations:

Next Four Weeks

- Complete painting cafeteria addition
- Complete cafeteria flooring/ceiling grid
- Complete installing playground equipment
- Complete tile and partitions in gym bathrooms
- Continue Unit A roofing/mechanical piping
- Start installing gym athletic equipment
- Start painting kitchen addition
- Start installing gym floor
- Start installing cooler/freezer



New Playground Equipment



Progress Photographs



Winfield Elementary School

Additions & Renovations:

- Installed the last two aluminum storefronts in the existing mechanical room
- Continued working on the punch list items
- Seeded the area around the cafeteria
- Installed locks on the screen walls
- Removed last dumpster from job-site
- Installed handrails on exterior ramp

Exterior Handrails Installation



Progress Photographs



Courtyard Landscaping Progress



New Media Center

Winfield Elementary School

Additions & Renovations:

Next Four Weeks

- Complete coping on the roof
- Complete all the punch list items
- Continue working on changing the louvers
- Complete the outside and inside signage
- Install permanent glazing in the classroom doors



Progress Photographs



Lake Street Elementary School

Additions & Renovations:

- Completed gymnasium court game lines, added two new volleyball sleeves and track lighting protective cage
- Continued finished wood trim and stair risers on gymnasium stage
- Installed aluminum window frames, began hanging gypsum board, and started finishings in new clearstory addition
- Completed playground sealcoating and grass seeding
- Completed east elevation soffit/facia framing and EIFS mockup approval

New Gymnasium Floor/Stage Progress



Progress Photographs



Lake Street Elementary School

Additions & Renovations:

Next Four Weeks

- Complete east elevation building fascia metal and roof edge metal
- Complete clearstory interior storefront and all glazing
- Complete wheelchair lift inspection and owner training
- Complete the stage hand rails
- Complete wheelchair lift inspection and owner training
- Complete gymnasium projector install
- Complete entire building EIFS
- Complete playground striping
- Complete playground and detention pond fencing



New Clerestory/Roofing Progress