

Rise STEM Academy For Girls



Week Ending September 27, 2024



Rise STEM Academy For Girls

➤ **Work Completed:**

- Mass excavation continued across the entire site.
- Building pads for Area A (main level) worked on and tested.
- Area A basement footers underway, continuing through next week (weather permitting).
- Footer lines laid out and elevations confirmed.
- South side of Area A's basement excavated, rebar installation in progress.
- Concrete testing and 80 linear feet of wall footers being poured on 9/26.
- Entrance widening off Versailles Road underway.
- Solid Ground on site 9/25 for lift, roll test, and probe testing at Versailles Road entrance.
- Solid Ground on site 9/26 for footer pour and additional lifts at the entrance

➤ **Upcoming Work / Look Ahead:**

- Complete main entrance widening and establish two lanes.
- Continue footer work on Area A basement with additional pours.
- Mobilize other trades and store materials on site.
- Continue mass excavation.
- Continue lifts and building pad preparation.



Rise STEM Academy For Girls

Mass Excavation for the Entire Site in Progress



Rise STEM Academy For Girls

Mass Excavation for the Entire Site in Progress



Rise STEM Academy For Girls

Basement Excavation Underway with Rebar Installation in Progress



Rise STEM Academy For Girls

Entrance widening off Versailles Road underway

