

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2024



Bluffton Middle School 30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,467,292
Transfers/Adjustments:	\$1,517,343	Paid to Date:	\$3,776,471
Revised Budget:	\$4,467,292	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Construction

Phase %: 85%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

- Athletics
- CM Pre-Con Services (BLMS)
- Design Services (BLMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Technology /Infrastructure
- Technology Items under \$5,000

Project Details: Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

Monthly Progress: Construction is in progress. Electrical room buildout is complete. Installation of equipment is in progress. Fencing improvements are complete. Exterior lighting and athletic field lighting is complete. Generator is complete. Camera installation is nearing completion. PA system pending final inspection. Final punch is in progress.