

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2024



## Hilton Head Island High School 70 Wilborn Rd, Hilton Head Island 29926


Cluster: Hilton Head      Principal: Steve Schidrich

Original Appropriations:	\$10,136,415	Encumbered and Paid:	\$13,692,478
Transfers/Adjustments:	\$3,557,319	Paid to Date:	\$9,472,464
Revised Budget:	\$13,693,734	Available Budget:	\$1,256

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925396-1

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
Design Firm: Jumper Carter Sease Architects      Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

Athletic Equipment <\$5,000  
Athletics

CM Pre-Con Services (HHIHS)  
Special Inspections (from District 01 Design Services)

**Project Details:** Phase 1 scope of work includes stadium improvements to the lights.  
**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925396-2

Current Phase: Complete      Phase %: 100%      Delivery Method: CMAR  
Design Firm: McMillan Pazden Smith Architecture      Contractor: H.G. Reynolds Co, Inc.



**Scope: 2019 Bond Referendum**

Athletics  
Design Services (HHIHS)  
Equipment <\$5,000  
Pre-Con Fee for HHIHS  
Safety/Security  
Survey Services (HHIHS)  
Utilities/Permit fees

**Project Details:** Phase 2 scope of work includes Security Vestibule and Athletic turf field replacement.  
**Monthly Progress:** Project is complete.