

# MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2024



## Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head      Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,889,037
Transfers/Adjustments:	\$4,325,321	Paid to Date:	\$24,398,880
Revised Budget:	\$31,089,077	Available Budget:	\$200,040

### 2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Construction

Phase %: 80%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**  
**Renovations**  
**Safety/Security**

**Project Details:** Scope of work includes Safety/Security improvements and renovations to the building.

**Monthly Progress:** Construction is in progress. Fire lane, new addition, admin area, media center, and modulars are complete. 800 and 700 Wing renovations is complete. Cafeteria, locker room and PAC renovations are complete. 600 wing renovations are in progress.