

MONTHLY REFFERENDUM REPORT DETAILED - as of August 31, 2024




Red Cedar Elementary School Facilities Update by Project Cont.

Phase 3 - 2019 Bond Referendum Renovation Project ID: 51925376-3

Current Phase: Construction Phase %: 78% Delivery Method: CMAR

Design Firm: Rosenblum Coe Architects, Inc. Contractor: CPPI



Construction Start: Q1 2024 Construction End: Q3 2024

Architect Selection Design/Permitting Project Bid Construction Closeout

Scope: 2019 Bond Referendum

Technology /Infrastructure

Project Details: Phase 2 scope of work includes improvements to Technology/Infrastructure.

Monthly Progress: Camera and info monitor installation is nearing completion. PA installation is nearing completion. Generator delivery scheduled for August.