


Rise STEM Academy For Girls



Week Ending October 11, 2024



Rise STEM Academy For Girls

➤ **Work Completed:**

- Construction sign is installed.
- Road graded to the necessary elevation for heavy-duty asphalt application.
- Ongoing cut and fill operations for the building pad.
- Basement footers completed.
- Underground layout initiated, with excavation to commence soon.
- Parking lot and geothermal field cut to sub-grade.
- First-course Insulated Concrete Forms (ICF) materials delivered and securely stored.

➤ **Upcoming Work / Look Ahead:**

- Complete road subgrade and begin the dense graded aggregate installation.
- Finalize subgrade for parking lot and geothermal field; prep lay-down areas.
- Pour concrete for the basement's south wall.
- Continued work on footers, steps, and piers.
- Proceed with rebar, pier mat installations, and exterior footers.
- Begin installation of ICF (Insulated Concrete Forms) base course.
- Start underground mechanical, electrical, and plumbing work on the main level.



Rise STEM Academy For Girls

Construction Signage Installed



Rise STEM Academy For Girls

Entrance Widening in Progress



Week Ending October 11, 2024



Rise STEM Academy For Girls

Road Cut in Progress



Week Ending October 11, 2024

Rise STEM Academy For Girls

Basement Footers is Completed



Week Ending October 11, 2024

Rise STEM Academy For Girls

Trenches for the Footings in Progress



Week Ending October 11, 2024



Rise STEM Academy For Girls

Grading in Progress



Week Ending October 11, 2024

Rise STEM Academy For Girls

ICF Materials Delivered and Stored On Site



Week Ending October 11, 2024