



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: November 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

November 05 2024

Table of Contents

1 Executive Summary Report No. 19

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 92 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$71,707,400.12

Approved change orders: \$921,054.14 Paid to date: \$68,122,030.11

Revised contract amount: \$ 77,723,354.14

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *South Area above Grinder Pump Seeded.*
- *Top soil be placed throughout site.*
- *Binder course paving, entire site 95%*
- *Green House assembly 98%*
- *Maintenance building exterior skin complete*
- *Vertical Metal Panels at Cafe at 98% along with Facia and Gutters.*
- *Canopy and loading dock soffit on going.*
- *Interior HM door installation on going.*
- *CORE area Garage Door Installation Complete.*
- *Block fill and finish paint of Walls in areas A, B, C and D ongoing.*
- *Kitchen equipment delivered and installation on going.*
- *Plumbing Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Switch gear received and installed. Energized.*
- *Electrical overhead Rough In C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *Electrical Systems wire pull areas A, B, c and D*
- *HVAC Installation of Heat Pumps areas B, C & D first and second floor.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC Duct in Auditorium complete. Start Café.*

Progress Photos









