



WEEKLY SUMMARY

Onalaska Middle School Addition / Renovation

November 20th, 2024



Last 5 Days:

- Segment D Admin Office Area Final Finishes.
- Segment D Admin Office Area MEP Finishes/Device Install
- Segment D Admin Office Area A/E Punchlist Walk-Through
- Segment D Admin Office Furniture Installation In-Progress
- Segment D Radius Entry Finishes In-Progress.
- Segment D Exterior – Canopy Benches and Light Bollards Installed.
- Segment A Mechanical Mezzanine Equipment Pads Poured
- Segment E/F LMC Library Furniture/Book shelving Install in-Progress
- Segment F Classroom Addition – CMU Structure In-Progress
- Radius Entryway Remaining Exterior Work – Remaining Curb and Gutter, Signage, Flagpole Installation.

Next 5 Days:

- Segment B GYM 194 – Vapor Barrier and Wood Floor Installation
- Segment D Admin Spaces – District Move-in/Final Punchlist Item Corrections
- LMC Move-in/Turnover
- Solar Connections will continue working on Solar Panel Installation on the GYM 194 Roof.
- Segment F Classroom Addition – CMU Bearing Walls and MEP Rough-ins to Continue.
- Remaining Flooring in the Commons/Radius Entryway
- Remaining Furniture Installation in Admin Area and LMC.
- Segment A – Mechanical Mezzanine Equipment Installation.
- Existing Art Room – Furniture and Library Book Removal.

Key Factors:

- GYM 194 Wood Floor Install
- Segment D Admin Areas, Radius Entry, ID Room, and LMC Turnover.
- Segment F Classroom Addition Structure.



WEEKLY SUMMARY

Onalaska Middle School Addition / Renovation

November 20th, 2024



Segment F Classroom Addition CMU Bearing Walls in-Progress



Exterior Site Improvements at Radius Entry



WEEKLY SUMMARY

Onalaska Middle School Addition / Renovation

November 20th, 2024



Segment D Radius Entry – Final Finishes



Segment D Admin Area – Furniture Install



WEEKLY SUMMARY

Onalaska Middle School Addition / Renovation

November 20th, 2024



Segment E/F – LMC Furniture and Bookcase Installation In-Progress



Segment A Mechanical Mezzanine – Equipment Pads Poured



WEEKLY SUMMARY

Onalaska Middle School Addition / Renovation

November 20th, 2024



Segment D Radius Entry – Flag Pole Installed



GYM 194 Wood Floor Delivered



WEEKLY SUMMARY

Onalaska Middle School Addition / Renovation

November 20th, 2024



Solar Connection Solar Panel Install Began – Crane for Hoisting Material to Roof



Solar Connections – Ballasts and Pedestals for Solar Panels Installed