

Agenda Item #:

ITEM TYPE: Report

BOARD AGENDA ITEM

TITLE: School Construction Report

DATE: November 13, 2024

OVERVIEW:

The attached School Construction Report provides information on the projects currently being administered by the Construction Department. A report for each project under construction provides information regarding the budget and any issues that need to be noted or addressed. Information, in the form of a narrative, is provided for those projects in design as well as short-term capital renewal projects. This includes projects funded through the Aging Schools and Supplementary Appropriation Project programs or those requested by groups associated with the school system.

LINK TO STRATEGIC PLAN:

Pillar IV – Establish safe, secure, healthy, and modern learning environments; Objective IV. iv: CCPS provides safe and secure schools, facilities, and assets that serve our students and communities; and Objective IV. v: CCPS maintains modern schools, facilities, and resources that support the educational program.

FISCAL IMPACT:

None

Submitted by:

James Marks, Supervisor of Construction
Raymond Prokop, Director of Facilities Management

Approve/Concur:

Jonathan D. O’Neal, Chief Operating Officer
Cynthia McCabe, Superintendent of Schools

SCHOOL CONSTRUCTION REPORT

November 13, 2024

Capital Projects Under Construction

Career and Technology Center Improvements

Project Description: The current Career & Technology Center building was designed for only 380 students in 19 programs and currently houses over 800 students in 24 programs per semester. This project constructs 108,205 sf of additions with select demolition and renovation work for the existing facility while maintaining complete program instruction.

Work to Commence: June 2020

Scheduled Completion: August 2024

Recent Activity:

- Roof is complete for the storage building.
- Overhead doors for storage building are expected to be installed by late December. Temporary doors have been installed at these locations.
- Fencing surrounding Construction yard is expected to be complete by end of November.
- Final grading and landscaping are scheduled to be complete by the end of November.
- Durex flooring that was not finished during the summer break will be completed over the scheduled winter break.

Westminster East Middle School Replacement

Project Description: The former East Middle School building was 120,400 square feet and was renovated in 1976. The original building was constructed in 1936 and received additions in 1941, 1950, and 1964. The existing local functional capacity of the school includes 750 regular education seats and 40 special education seats to house the Behavioral Support Team (BEST) students. The replacement school will provide a modern facility that addresses the requirements of the current middle school program and supports 21st-century learning environments.

Work to Commence: Fall 2021

Scheduled Completion: Phase I (School Bldg.) Summer 2023, Phase II (Bus Loop) Summer 2024

Recent Activity:

- Phase II work is complete and in use.
- The site and landscaping punch list repair items are ongoing.
- Additional site items have been installed including Lower Field access gate, gas meter fencing and additional fencing at bioretention pond #5 (adjacent to electronic sign).
- Seasonal commissioning of HVAC system for heating season is near completion.

Oklahoma Road Middle School HVAC Replacement

Project Description: HVAC Replacement for entire school.

Work to Commence: April 03, 2024

Scheduled Completion: August 15, 2025

Recent Activity:

- Phase II Construction is underway.
- Phase II Chiller replacement has begun.
- Phase II Generator replacement scheduled to start for January 13th, 2025.
- Approximately 45 % of the school's interior scope will be completed during phase II, June 14th, 2025 – August 15th, 2025
- Admin. and summertime staff will remain onsite during phase II of the interior construction. They will be relocated to an area completed in phase I while the main office area is completed during Phase II.

Mount Airy Elementary School HVAC Replacement

Project Description: HVAC Replacement for entire school.

Work to Commence: April 22, 2024

Scheduled Completion: August 15, 2025

Recent Activity:

- Phase II Construction is underway.
- Phase II Chiller replacement scheduled for November 4th, 2024.
- Phase II Generator replacement scheduled for January 13th, 2025
- Approximately 75 % of the school interior scope will be completed during phase II, June 14th, 2025 – August 15th, 2025
- Due to Electrical conditions found during the Phase I construction and extended outages required for phase II, it is recommended to relocate the Admin. and Office staff to another location again next summer.

North Carroll Middle School Roof Replacement

Project Description: Roof Replacement at North Carroll Middle School

Work to Commence: June 19, 2024

Scheduled Completion: August 18, 2025

Recent Activity:

- All BUR work for the school is complete. Metal Panel work for Phase I is complete. Front Portico canopy roof is ongoing and will be completed in November. Trim and gutter work for Phase I is finishing up and will be completed in November. Work for Phase II will resume at the end of the school year.

Capital Projects in Planning & Design

Kindergarten Additions

Project Description: This project includes the design and construction of additional Kindergarten and Pre-K classrooms at Friendship Valley Elementary, Cranberry Station Elementary, Sandymount Elementary and Taneytown Elementary Schools. Friendship Valley is also planned to receive a PRIDE regional program addition which brings the students from the portable into the building for better support and additional space.

Work to Commence: June 15, 2025

Scheduled Completion: August 15, 2026

Recent Activity:

- Construction Documents will be presented to the BOE for approval at the November 2024 Board Meeting.
- Final site design approvals are anticipated by December.
- The pre-qualification process of General Contractors is expected to begin December 2024.

Sykesville Middle School Capacity Addition

Project Description: This project includes the design and construction of additional capacity for Sykesville Middle School to accommodate projected enrollments. One addition will provide 10 new classrooms that will increase the school's capacity from 720 to 970. The second addition will provide additional related arts classrooms needed to accommodate the middle school schedule for 970 students. Based on the Schematic Design for this project, the scope now includes one addition that provides 10 new classrooms and special education resource areas. The additional related arts classrooms necessary for a large middle school will be created by renovating existing space in the building.

Work to Commence: June 15th, 2026

Scheduled Completion: September 1st, 2028

Recent Activity:

- The Schematic Design (SD) submission will be presented to The Board of Education meeting for approval on November 13, 2024.

Freedom Elementary School Capacity & Pre-k Addition

Project Description: This project includes the design and construction of additional capacity for Freedom Elementary School to accommodate projected enrollments. Based on the Schematic Design for this project, the scope now includes two additions. One addition includes a Prekindergarten and Kindergarten classroom next to the existing Kindergarten wing. The other addition includes three classrooms next to the fifth-grade wing.

Work to Commence: June 15th, 2026

Scheduled Completion: September 1st, 2027

Recent Activity:

- Design firm field conditions surveys are ongoing.
- The design team presented additional design options to the Planning Committee for discussion. The resulting plan separates the pre-k rooms to be incorporated with the existing kindergarten suite for adjacency preferences, staffing efficiencies and minimizing student travel.
- The Schematic Design (SD) submission will be presented to The Board of Education meeting for approval on November 13, 2024.

Pre-K Additions

Project Description: The project is meant to address the expansion of prekindergarten services for all 3- and 4-year-olds required by the Blueprint for Maryland's Future legislation. Carroll County Public Schools served 472 prekindergarten students at 20 elementary schools in 2023. New eligibility criteria required by the Blueprint for Maryland's Future legislation will mean that there is a significant increase in the number of eligible families. However, since prekindergarten will remain voluntary, it is difficult to project how many additional students will need to be served. Another complicating factor is that the Blueprint for Maryland's Future envisions that both public and private prekindergarten programs will serve eligible families. Due to the complicated public/private partnership structure and voluntary nature of the program, it is difficult to project how many additional students will need to be served in our schools. The current projections assume the prekindergarten enrollment will increase to 850 students by the year 2029. In order to accommodate this projected increase, additions are planned to be constructed at 15 elementary schools in three phases. Design for the Phase One additions are scheduled to begin in FY 2025.

Work to Commence: TBD

Scheduled Completion: TBD

Recent Activity:

- The Schematic Design (SD) submissions for all Phase One locations will be presented to The Board of Education meeting for approval on November 13, 2024.