



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: December 2024

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

December 03 2024

Table of Contents

1 Executive Summary Report No. 20

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 95 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$74,010,722.98

Approved change orders: \$923,054.14 Paid to date: \$70,310,186.83

Revised contract amount: \$ 77,725,354.14

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Trees and shrubs planted 98%*
- *Concrete Walks, South, East and West 95%*
- *Binder course paving, entire site 100%*
- *Propane Tank installation complete.*
- *Maintenance building Interior MEP 90%*
- *Building Metal Panels at canopies at 98% along with Facia and Gutters.*
- *Canopy and loading dock soffit on going.*
- *Interior HM door installation on going.*
- *Interior Wood Door Installation on going.*
- *Block fill and finish paint of Walls in areas A, B, C and D ongoing.*
- *Kitchen equipment delivered and installation on going.*
- *Plumbing Overhead piping RWC, Domestic, Gas ongoing Areas A, B, C and D*
- *Electrical overhead Rough in C and D*
- *Electrical Branch Wire Pull in Area A, B, C and D on going.*
- *Electrical Systems wire pull areas A, B, c and D*
- *Lighting installation all areas*
- *HVAC Installation of Heat Pumps areas B, C & D first and second floor.*
- *HVAC Duct and Pipe hangers ongoing in Area, A, B, C, C Mezz. And D*
- *HVAC Duct in Café complete.*

Progress Photos







