

# MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2024



## H.E. McCracken Middle School 250 H. E. McCracken Cir, Bluffton 29910

Cluster: Bluffton Principal: Ryan Milling


Original Appropriations:	\$4,356,299	Encumbered and Paid:	\$5,203,594
Transfers/Adjustments:	\$847,295	Paid to Date:	\$5,195,083
Revised Budget:	\$5,203,594	Available Budget:	\$0

### Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925388-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

- Athletics
- CM Pre-Con Services (HEMMS)
- Design Services printing (HEMMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)\*
- Technology /Infrastructure
- Technology software

**Project Details:** Phase 1 scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.


**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925388-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**

- Athletic Equip Under \$5,000
- Athletics
- Design Services (HEMMS)
- Safety/Security
- Technology /Infrastructure
- Technology Items under \$5,000

**Project Details:** Scope of work includes Safety/Security improvements, Technology/Infrastructure improvements to the IT rooms, and various Athletic improvements.

**Monthly Progress:** Project is complete.