

MONTHLY REFFERENDUM REPORT DETAILED - as of November 30, 2024



Lady's Island Middle School 30 Cougar Dr, Lady's Island 29907


Cluster: Beaufort Principal: Dr. Chavon Browne

| | | | |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,517,742 | Encumbered and Paid: | \$1,761,698 |
| Transfers/Adjustments: | (\$756,044) | Paid to Date: | \$1,757,376 |
| Revised Budget: | \$1,761,698 | Available Budget: | \$0 |

Phase 1 - 2019 Bond Referendum Renovation

Project ID: 51925381-1

Current Phase: Complete Phase %: 100% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum
- CM Pre-Con Services (LIMS)
- Design Services
- Design Services printing (LIMS)
- Safety/Security
- Special Inspections (from District 01 Design Services)
- Technology /Infrastructure
- Technology Items under \$5,000
- Technology software


Project Details: Phase 1 scope of work includes painting of the interior corridors, security vestibule renovations, and upgrades to the IT closets.

Monthly Progress: Project is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925381-2

Current Phase: Complete Phase %: 100% Delivery Method: CMAR
Design Firm: LS3P Associates, Ltd. Contractor: Thompson Turner Construction



- Scope: 2019 Bond Referendum
- Safety/Security
- Technology /Infrastructure

Project Details: Phase 2 scope of work includes Safety/Security and Technology/Infrastructure improvements.

Monthly Progress: Project is complete.