



CONSTRUCTION MANAGER'S STATUS REPORT



PROJECT: South Orange and Maplewood School District
Seth Boyden/ Tuscan School Project
Maplewood, NJ

REPORT FOR: The period ending July 31, 2022

DATE of REPORT: August 15, 2022

Seth Boyden/ Tuscan School Project
Construction Manager's Status Report
July 31, 2022
Page 2

Outline:

- I. Project Team
- II. Project Information
- III. Construction Manager's Report
 - A. Activities performed during the month of July 2022
 - B. Activities planned for the month of August 2022
- IV. Potential and Critical Issues
- V. Submittal Status
- VI. Code Inspections
- VII. Equal Opportunity Employment
- VIII. Safety and Loss Prevention
- IX. Quality Assurance
- X. Construction Schedule Status
- XI. Change Order Log
- XII. Allowance Log
- XIII. Payment Log
- XIV. Photographs

I. Project Team:

Epic Management, Inc. (Construction Manager)

William Costello- Vice President / Project Executive

Kathleen Tartaglia- AIA, LEED AP, Preconstruction and LEED Coordinator

David Palus- Project Manager

APS, Contracting, Inc. (General Contractor)

Svetozar Savreski- President

Dimitri Mitranov - Project Manager

II. Project Information:

The Seth Boyden and Tuscan schools consist of a new classroom addition and renovations to the existing schools HVAC system which includes, but is not limited to, new boiler, hydronic piping and vertical classroom HVAC units. The schools shall also receive new roofs in specified areas and renovations/alterations to existing classroom and support facilities.

III. Construction Manager's Report

A. Activities performed during the month of July 2022

Seth Boyden School

- Complete the CMU placement at the roof parapet.
- Continue with the electrical low voltage wiring.
- Continue with the new classroom VUV and duct installation.
- Continue with the existing classrooms VUV and duct installation.
- Continue with the classroom baseboard piping.
- Begin the auditorium duct installation at the attic.
- Set the RTU curbs at the roof.
- Continue with the existing schools fire alarm device wiring and programming.
- Continue with the new boiler's installation.
- Completed the face brick installation.
- Complete the skywalk gypsum wallboard installation.
- Begin the classroom flooring installation.
- Complete the ramp installation at the second floor connecting.
- Complete the stair tower rail installation.
- Begin the roofing shingle replacement.
- Begin the gym truss repair.
- Continue with the main office renovation.

continue

Seth Boyden/ Tuscan School Project
Construction Manager's Status Report
July 31, 2022
Page 4

- Continue with the existing school PA and fire alarm wiring.
- Begin the sanitary and storm line piping connection.
- Begin the water line installation for the new addition.
- Complete the ceramic tile installation,
- Begin the flooring installation.

Tuscan School

- Complete the synthetic shingle installation.
- Continue with the classroom low voltage wiring.
- Continue with the existing classrooms VUV and duct installation.
- Completed the courtyard drainage installation.
- Completed the majority of the courtyard sidewalk installation (North section to be completed)
- Completed the majority of the courtyard paver installation. (North section to be completed)
- Continue with the north corridor brick installation.
- Continue with the main office renovation.
- Completed the majority of the site sidewalks and curbs installation.
- Perform the openings for the two connecting corridors leading to the new addition.
- Complete the ceramic tile installation.
- Begin the flooring installation.
- Begin the courtyard curtain wall installation.
- Completed the new electrical switchgear installation.

B. Activities planned for the month of August 2022

Seth Boyden School

- Continue with the electrical low voltage wiring.
- Continue with the new and existing classroom VUV and duct installation.
- Continue with the classroom baseboard piping.
- Complete the auditorium duct installation at the attic.
- Set the RTU's.
- Continue with the existing schools fire alarm device wiring and programming.
- Continue with the new boiler's installation.
- Complete the classroom flooring installation.
- Complete the shingle replacement.
- Continue with the gym truss repair.
- Continue with the main office renovation.

continue

- Continue with the existing school PA and fire alarm wiring.
- Complete the sanitary and storm line piping connection.
- Complete the water line installation for the new addition.
- Complete the flooring installation.

Tuscan School

- Continue with the classroom low voltage wiring.
- Continue with the existing classrooms VUV and duct installation.
- Continue with the corridor hydronic piping.
- Complete the north corridor brick installation.
- Continue with the main office renovation.
- Complete the new connecting corridor openings.
- Complete the flooring installation.
- Complete the courtyard curtain wall installation.
- Complete the new classroom fixture installation
- Complete the new switchgear utility connection.

IV. Potential and Critical Issues

- 1 Steel joist and metal decking delivery delay:** *(For previous critical issues refer to December 2021 PM report, January 2022 Report and February Report)*

Tuscan School Schedule -Update 2-28-22

APS's updated schedule for the Tuscan school shows a substantial -38 work day delay for the new classroom addition in which they contribute once again to the late steel joist and metal decking delivery. The reflected completion date of October 7th is unacceptable and must be brought back to the contractual date in August. The Tuscan school project schedule is rejected, and an updated schedule is to be immediately provided; in addition, APS is to clearly convey how they plan on getting the project back on track. Update 3-31-22: The February Tuscan School schedule is rejected based on Epic's March 15th schedule comments. As previously stated, APS is to incorporate the actual start/completion dates and address Epic concerns/issues into the construction schedule so that we have a realistic timeframe for completed work activities. APS must revise the schedule to allow the school to open in September 2022. Update 4-30-22:

Seth Boyden/ Tuscan School Project
Construction Manager's Status Report
July 31, 2022
Page 6

APS's March and April monthly schedule update is overdue, APS indicated both schedules will be provided the first week in May. Epic indicated that according to the February schedule the following activities are falling behind: Metal exterior framing and Brick Veneer. APS noted that the brick material will be on site the first week in May. Update 5-31-22: APS's March and April monthly schedule update is overdue. Update 6-30-22: Epic indicated that construction activities are slipping as indicated in APS's June schedule update. The June Tuscan School schedule is rejected and must be revised to allow the school to open in September 2022. **Update 7-31-22:** The July Tuscan School schedule is rejected and must be revised to allow the school to open in September 2022.

2 Seth Boyden School Existing Gym Roof truss:

The Seth Boyden Schools existing gym roof truss has settled (Failed), both upper and lower gyms have been closed off and efforts are being made to provide temporary shoring. The school administration is evaluating the corrective measures. Update 2-28-22: temporary shoring has been installed and a closer inspection of roof rafter can be performed by the design team. Update 3-31-22: Truss review/design is being evaluated by the design engineer. Update 4-30-22: The truss repair design has been provided by Spiezle and APS will be providing their proposal for review to perform the corrective work. Pending 5-31-22. Update 6-30-22: The Change Order was approved, and the paperwork is being processed. Corrective truss work is to begin in July. **Update 7-31-22:** Work to be started by APS.

V. Submittal Status

- The submittal process is continuing and submissions are being reviewed by the design team. **Update 7-31-22:** The submittal process is approximately 99 percent completed.

VI. Code Inspections

- AEL will be performing the third-party inspections in the field such as concrete, masonry, reinforcing steel and structural steel etc.

VII. Equal Opportunity Employment

- Epic has advised APS Contracting to comply with the requirements of the project regarding Affirmative Action. Manning reports will be provided by the contractor and submitted with payment applications.

VIII. Safety and Loss Prevention

- Although APS Contracting is responsible for safety during the course of the Project, Epic will also be performing safety reviews. Safety is also discussed at each project meeting, wherein APS is reminded to abide by all OSHA and local safety guidelines.

IX. Quality Assurance

- Epic Management will monitor the work of all contractors during the construction of the project for quality assurance compliance. No issues to date.

X. Construction Schedule Status

Tuscan School Schedule -

The Tuscan school updated schedule shows a substantial -38 work day delay for the new classroom addition. APS states that the schedule is behind because of the Steel/Decking material delay and still seeks compensation for additional manpower to accelerate the schedule for a September completion. Epic Management indicated that the schedule is unacceptable and must be brought back to the contractual August completion date. The Tuscan school project schedule is rejected and an updated schedule is to be immediately provided; in addition, APS is to clearly convey how they plan on getting the project back on track. Update 3-31-22: The February Tuscan School schedule is rejected based on Epic's March 15th schedule comments. As previously stated, APS is to incorporate the actual start/completion dates and address Epic concerns/issues into the construction schedule so that we have a realistic timeframe for completed work activities. APS must revise the schedule to allow the school to open in September 2022. Update 4-30-22: APS's March and April monthly schedule update is overdue, APS indicated both schedules will be provided the first week in May. Epic indicated that according to the February schedule the following activities are falling behind: Metal exterior framing and Brick Veneer. APS noted that the brick material will be on site the first week in May. Update 5-31-22: APS's March and April monthly schedule update is overdue. Update 6-30-22: The June Tuscan School schedule is rejected and must be revised to allow the school to open in September 2022. **Update 7-31-22:** The July Tuscan School schedule is rejected and must be revised to allow the school to open in September 2022

Seth Boyden/ Tuscan School Project
Construction Manager's Status Report
July 31, 2022
Page 8

Seth Boyden School Schedule – (For previous information refer to the February and April PM Report)

Update 4-30-22: APS's March and April monthly schedule update are overdue, APS indicated both schedules will be provided the first week in May. Epic indicated that according to the February schedule the following activities are falling behind: CMU parapet installation, Brick veneer and Steel stair installation. APS noted that the stair steel will begin on May 9th. Update 5-31-22: As per discussions during the weekly project construction meetings, APS states that the new classroom addition/renovation does not show any delays at this point in time; however, the April Seth Boyden School schedule update indicates slippage in construction activity line items as noted in Epic's Schedule review. APS's schedule requires adjustments to be performed that reflect the actual progress of the work in the field. Update 6-30-22: APS's June Seth Boyden School schedule update continues to indicate slippage in construction activity line items. APS's schedule requires adjustments to be performed that reflect the actual progress of the work in the field. **Update 7-31-22:** APS's June Seth Boyden School schedule update continues to indicate slippage in construction activity line items. APS's schedule requires adjustments to be performed that reflect the actual progress of the work in the field.

XI. Change Order Log

- See attached Change Order Log dated July 31, 2022

XII. Allowance Log

- See attached Allowance Log dated July 31, 2022

XIII. Payment Log

- See attached Payment Log dated July 31, 2022

XIV. Photographs



Seth Boyden School- South Building Elevation



Seth Boyden School- Auditorium Duct Installation at Attic



Tuscan School- Sanitary Pipe Installation



Tuscan School- Exterior Switchgear

Project:
South Orange Maplewood School District
Seth Boyden and Tuscan Schools

Changed Work Summary
July 31, 2022

[illegible]

Change Order Summary	Amount Requested	Amount Pending	Amount Approved
APS	\$748,939.74	\$69,790.04	\$119,382.53
Project Total	\$748,939.74	\$69,790.04	\$119,382.53

Change Order Status	
Contingency	
Change Orders issued to date	\$119,382.53
Pending Change Orders	\$69,790.04

Project:
South Orange Maplewood School District
Seth Boyden and Tuscan Schools

Construction Cost

Allowance No: AL-01 General Allowance Summary

July 31, 2022

Authorization #	CMS File #	Description	Amount Requested	Amount Approved	Remarks
GC- #1	27-4	PCO #0004- Seth Boyden School Boiler Temp Power	\$7,098.05	\$7,098.05	Approved
GC-#2	27-6	PCO #0005- Seth Boyden School Bulldog Log	\$5,769.75	\$5,769.75	Approved
GC-#3	27-5	PCO #006 Truss Repair per ASI#3-SB	\$92,910.42	\$85,518.51	Approved
APS Contracting			\$98,680.17	\$98,386.31	

Allowance Summary	Amount Requested	Amount Approved
APS	\$98,680.17	\$98,386.31
Project Total	\$98,680.17	\$98,386.31

Allowance Status	
Contingency- General Allowance	\$200,000.00
Allowances issued to date	\$98,386.31
Remaining contingency	\$101,613.69

Project:
South Orange Maplewood School District
Seth Boyden and Tuscan Schools

Allowance No: AL-02 Steel Allowance Summary
July 31, 2022

Authorization #	CMS File #	Description	Amount Requested	Amount Approved	Remarks
#1					
APS Contracting			\$0.00	\$0.00	

Allowance Summary	Amount Requested	Amount Approved
APS	\$0.00	\$0.00
Project Total	\$0.00	\$0.00

Allowance Status	
Contingency- Steel Allowance	\$15,000.00
Allowances issued to date	\$0.00
Remaining contingency	\$15,000.00

**South Orange Maplewood School District
Seth Boyden and Tuscan Schools**

Date: July 31, 2022

Payment Log

Contract Value: \$ 17,793,000.00

Alternates #3 = \$50,000.00

Alternates #4 = \$65,000.00

Alternates #5 = \$55,000.00

Alternates #6 = \$400,000.00

Total contract value plus alternates = \$18,363,000.00

Invoice No.	Pay Period	Original Contract Amount	Approved Change Orders	Current Approved Contract Value	Current Payment Due
	Jul-21	18,363,000.00	\$ -	NA	NA
	Aug-21	18,363,000.00	\$ -	NA	NA
	Sep-21	18,363,000.00	\$ -	NA	NA
#1	Oct-21	18,363,000.00	\$ -	18,363,000.00	\$ 1,871,702.00
#2	Nov-21	18,363,000.00	\$ -	18,363,000.00	\$ 538,007.75
#3	Dec-21	18,363,000.00	\$ -	18,363,000.00	\$ 489,245.40
#4	Jan-22	18,363,000.00	\$ -	18,363,000.00	\$ 2,104,444.14
#5	Feb-22	18,363,000.00	\$ -	18,363,000.00	\$ 1,674,434.99
#6	Mar-22	18,363,000.00	\$ -	18,363,000.00	\$ 878,986.14
#7	Apr-22	18,363,000.00	\$ -	18,363,000.00	\$ 1,240,867.30
#8	May-22	18,363,000.00		18,363,000.00	\$ 1,656,252.98
#9	Jun-22	18,363,000.00		18,363,000.00	\$ 953,228.82
Construction Total			\$0		\$ 11,407,169.52

TUSCAN ELEMENTARY SCHOOL - TES-UPD4

APS CONTRACTING, INC.

Data Date 20-Jun-2022

Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float
TUSCAN ELEMENTARY SCHOOL							
MILESTONES							
01000.MIL	MILESTONES - NOTICE TO PROCEED	0	100%	0	18-May-2021 A		
01010.MIL	MILESTONES - CONSTRUCTION START	0	100%	0	25-Jun-2021 A		
01015.MIL	MILESTONES - P1 SUBSTANTIAL COMPLETION	0	100%	0		01-Aug-2021 A	
01025.MIL	MILESTONES - P3 SUBSTANTIAL COMPLETION	0	0%	0		01-Aug-2022*	0
01030.MIL	MILESTONES - P4 SUBSTANTIAL COMPLETION	0	0%	0		31-Aug-2022	-1
01080.MIL	MILESTONES - SUBSTANTIAL COMPLETION	0	0%	0		16-Sep-2022*	-12
01020.MIL	MILESTONES - P2 SUBSTANTIAL COMPLETION	0	0%	0		16-Sep-2022*	-23
01090.MIL	MILESTONES - FINAL COMPLETION	0	0%	0		20-Oct-2022*	-12
DELAYS							
DEL.001	DELAY # 01- METAL DECKING FAB & DELIVERY	33	100%	0	25-Nov-2021 A	13-Jan-2022 A	
PROCUREMENT							
PREPARE / SUBMIT							
09300.A	PREPARE / SUBMIT - CERAMIC TILE	40	100%	0	18-May-2021 A	14-Jul-2021 A	
10441.A	PREPARE / SUBMIT - FIRE EXTINGUISHERS & CABINETS	45	100%	0	18-May-2021 A	21-Jul-2021 A	
05120.A	PREPARE / SUBMIT - STRUCTURAL STEEL SHOP DWGS	35	100%	0	18-May-2021 A	23-Aug-2021 A	
05210.A	PREPARE / SUBMIT - STEEL JOIST SHOP DWGS	40	100%	0	18-May-2021 A	23-Aug-2021 A	
12321.A	PREPARE / SUBMIT - CASEWORK SHOP DWGS	55	100%	0	18-May-2021 A	04-Aug-2021 A	
07220.A	PREPARE / SUBMIT - ROOF INSULATION	35	100%	0	18-May-2021 A	07-Jul-2021 A	
08121.A	PREPARE / SUBMIT - HM DOORS / FRAMES	25	100%	0	18-May-2021 A	22-Jun-2021 A	
08141.A	PREPARE / SUBMIT - WOOD DOORS	45	100%	0	18-May-2021 A	21-Jul-2021 A	
08511.A	PREPARE / SUBMIT - ALUM WINDOWS	30	100%	0	18-May-2021 A	29-Jun-2021 A	
08710.A	PREPARE / SUBMIT - DOOR HARDWARE	45	100%	0	18-May-2021 A	21-Jul-2021 A	
22400.A	PREPARE / SUBMIT - PLUMB FIXTURES	55	100%	0	18-May-2021 A	04-Aug-2021 A	
23700.A	PREPARE / SUBMIT - HVAC EQUIP	25	100%	0	18-May-2021 A	22-Jun-2021 A	
21131.A	PREPARE / SUBMIT - FIRE PROTECTION SHOP DWGS	55	100%	0	18-May-2021 A	04-Aug-2021 A	
22000.A	PREPARE / SUBMIT - PLUMB MATERIALS	30	100%	0	18-May-2021 A	29-Jun-2021 A	
23050.A	PREPARE / SUBMIT - HVAC MATERIAL	45	100%	0	18-May-2021 A	21-Jul-2021 A	
26050.A	PREPARE / SUBMIT - ELEC MATERIAL / EQUIP	30	100%	0	18-May-2021 A	29-Jun-2021 A	
26511.A	PREPARE / SUBMIT - ELEC LIGHTING FIXTURES	55	100%	0	18-May-2021 A	04-Aug-2021 A	
28462.A	PREPARE / SUBMIT - FIRE ALARM MATERIAL / EQUIP	55	100%	0	18-May-2021 A	04-Aug-2021 A	
33421.A	PREPARE / SUBMIT - STORM DRAINAGE	40	100%	0	18-May-2021 A	14-Jul-2021 A	
07532.A	PREPARE / SUBMIT - EPDM ROOFING	45	100%	0	18-May-2021 A	21-Jul-2021 A	

Actual Work

Remaining Work

Critical Remaining Work

Summary

Milestone

Page 1 of 16

BAR CHART - TES-UPD4

TUSCAN ELEMENTARY SCHOOL - TES-UPD4			APS CONTRACTING, INC.						Data Date 20-Jun-2022																														
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
05310.A	PREPARE / SUBMIT - METAL DECKING	35	100%	0	18-May-2021 A	07-Jul-2021 A			PREPARE / SUBMIT - METAL DECKING																														
04200.A	PREPARE / SUBMIT - CMU	45	100%	0	18-May-2021 A	21-Jul-2021 A			PREPARE / SUBMIT - CMU																														
04720.A	PREPARE / SUBMIT - CAST STONE MASONRY	45	100%	0	18-May-2021 A	21-Jul-2021 A			PREPARE / SUBMIT - CAST STONE MASONRY																														
07250.A	PREPARE / SUBMIT - WEATHER BARRIERS	40	100%	0	18-May-2021 A	14-Jul-2021 A			PREPARE / SUBMIT - WEATHER BARRIERS																														
07211.A	PREPARE / SUBMIT - THERMAL RIGID INSULATION	40	100%	0	18-May-2021 A	14-Jul-2021 A			PREPARE / SUBMIT - THERMAL RIGID INSULATION																														
07311.A	PREPARE / SUBMIT - ASPHALT SHINGLES	40	100%	0	18-May-2021 A	14-Jul-2021 A			PREPARE / SUBMIT - ASPHALT SHINGLES																														
07314.A	PREPARE / SUBMIT - SLATE SHINGLES	40	100%	0	18-May-2021 A	14-Jul-2021 A			PREPARE / SUBMIT - SLATE SHINGLES																														
07421.A	PREPARE / SUBMIT - METAL WALL PANELS	30	100%	0	18-May-2021 A	29-Jun-2021 A			PREPARE / SUBMIT - METAL WALL PANELS																														
07620.A	PREPARE / SUBMIT - SHEET METAL FLASHING & TRIM	45	100%	0	18-May-2021 A	21-Jul-2021 A			PREPARE / SUBMIT - SHEET METAL FLASHING & TRIM																														
07720.A	PREPARE / SUBMIT - ROOF ACCESORIES	35	100%	0	18-May-2021 A	07-Jul-2021 A			PREPARE / SUBMIT - ROOF ACCESORIES																														
08161.A	PREPARE / SUBMIT - FRP DOORS	45	100%	0	18-May-2021 A	21-Jul-2021 A			PREPARE / SUBMIT - FRP DOORS																														
08512.A	PREPARE / SUBMIT - ALUM CURTAIN WALLS	30	100%	0	18-May-2021 A	29-Jun-2021 A			PREPARE / SUBMIT - ALUM CURTAIN WALLS																														
08800.A	PREPARE / SUBMIT - GLAZING	30	100%	0	18-May-2021 A	29-Jun-2021 A			PREPARE / SUBMIT - GLAZING																														
09211.A	PREPARE / SUBMIT - GYPSUM BOARD	35	100%	0	18-May-2021 A	07-Jul-2021 A			PREPARE / SUBMIT - GYPSUM BOARD																														
12366.A	PREPARE / SUBMIT - COUNTERTOPS	40	100%	0	18-May-2021 A	14-Jul-2021 A			PREPARE / SUBMIT - COUNTERTOPS																														
26241.A	PREPARE / SUBMIT - ELEC PANELS	30	100%	0	18-May-2021 A	29-Jun-2021 A			PREPARE / SUBMIT - ELEC PANELS																														
09650.A	PREPARE / SUBMIT - RESILIENT FLOORING	30	100%	0	05-Jan-2022 A	15-Jan-2022 A			PREPARE / SUBMIT - RESILIENT FLOORING																														
09012.A	PREPARE / SUBMIT - PLASTER MATERIALS	45	100%	0	18-Mar-2022 A	18-May-2022 A			PREPARE / SUBMIT - PLASTER MATERIALS																														
09910.A	PREPARE / SUBMIT - PAINT	45	100%	0	28-Mar-2022 A	28-Mar-2022 A			PREPARE / SUBMIT - PAINT																														
10280.A	PREPARE / SUBMIT - TOILET ACCESSORIES	5	100%	0	17-May-2022 A	17-May-2022 A			PREPARE / SUBMIT - TOILET ACCESSORIES																														
10110.A	PREPARE / SUBMIT - VISUAL DISPLAY UNITS	5	100%	0	13-Jun-2022 A	13-Jun-2022 A			PREPARE / SUBMIT - VISUAL DISPLAY UNITS																														
10145.A	PREPARE / SUBMIT - SIGNAGE	5	100%	0	17-Jun-2022 A	17-Jun-2022 A			PREPARE / SUBMIT - SIGNAGE																														
REVIEW / APPROVE SUBMITTALS								09-Jul-2022, REVIEW / APPROVE SUBMITTALS																															
22000.B	REVIEW / APPROVE - PLUMB MATERIALS	21	100%	0	10-Jun-2021 A	01-Jul-2021 A			REVIEW / APPROVE - PLUMB MATERIALS																														
08121.B	REVIEW / APPROVE - HM DOORS / FRAMES	21	100%	0	18-Jun-2021 A	21-Sep-2021 A			REVIEW / APPROVE - HM DOORS / FRAMES																														
23700.B	REVIEW / APPROVE - HVAC EQUIP	21	100%	0	30-Jun-2021 A	20-Jul-2021 A			REVIEW / APPROVE - HVAC EQUIP																														
08511.B	REVIEW / APPROVE - ALUM WINDOWS	21	100%	0	30-Jun-2021 A	20-Jul-2021 A			REVIEW / APPROVE - ALUM WINDOWS																														
26050.B	REVIEW / APPROVE - ELEC MATERIAL / EQUIP	21	100%	0	30-Jun-2021 A	20-Jul-2021 A			REVIEW / APPROVE - ELEC MATERIAL / EQUIP																														
08512.B	REVIEW / APPROVE - ALUM CURTAIN WALLS	21	100%	0	30-Jun-2021 A	20-Jul-2021 A			REVIEW / APPROVE - ALUM CURTAIN WALLS																														
26241.B	REVIEW / APPROVE - ELEC PANELS	21	100%	0	30-Jun-2021 A	20-Jul-2021 A			REVIEW / APPROVE - ELEC PANELS																														
07220.B	REVIEW / APPROVE - ROOF INSULATION	21	100%	0	08-Jul-2021 A	28-Jul-2021 A			REVIEW / APPROVE - ROOF INSULATION																														
09300.B	REVIEW / APPROVE - CERAMIC TILE	21	100%	0	15-Jul-2021 A	04-Aug-2021 A			REVIEW / APPROVE - CERAMIC TILE																														
07250.B	REVIEW / APPROVE - WEATHER BARRIERS	21	100%	0	15-Jul-2021 A	04-Aug-2021 A			REVIEW / APPROVE - WEATHER BARRIERS																														
07211.B	REVIEW / APPROVE - THERMAL RIGID INSULATION	21	100%	0	15-Jul-2021 A	04-Aug-2021 A			REVIEW / APPROVE - THERMAL RIGID INSULATION																														
07311.B	REVIEW / APPROVE - ASPHALT SHINGLES	21	100%	0	15-Jul-2021 A	04-Aug-2021 A			REVIEW / APPROVE - ASPHALT SHINGLES																														

Actual Work

Critical Remaining Work

Summary

Remaining Work

Milestone

Page 2 of 16

BAR CHART - TES-UPD4

TUSCAN ELEMENTARY SCHOOL - TES-UPD4			APS CONTRACTING, INC.					Data Date 20-Jun-2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q	Q		Q		Q		Q		Q		Q		Q		Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
07314.B	REVIEW / APPROVE - SLATE SHINGLES	21	100%	0	15-Jul-2021 A	04-Aug-2021 A																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									

TUSCAN ELEMENTARY SCHOOL - TES-UPD4			APS CONTRACTING, INC.						Data Date 20-Jun-2022																													
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q										
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
23700.D	FAB / DELIVER - HVAC EQUIP	90	100%	0	10-Sep-2021 A	24-Jan-2022 A																																
05211.D	FAB / DELIVER - STEEL JOIST	60	100%	0	18-Sep-2021 A	18-Jan-2022 A																																
05310.D	FAB / DELIVER - METAL DECKING	45	100%	0	20-Sep-2021 A	13-Jan-2022 A																																
05120.D	FAB / DELIVER - STRUCTURAL STEEL	60	100%	0	23-Sep-2021 A	31-Dec-2021 A																																
07532.C	FAB / DELIVER - EPDM ROOFING	60	100%	0	19-Oct-2021 A	15-Feb-2022 A																																
28462.D	FAB / DELIVER - FIRE ALARM MATERIAL / EQUIP	60	100%	0	12-Nov-2021 A	05-Feb-2022 A																																
21131.D	FAB / DELIVER - FIRE SUPPRESSION	45	100%	0	16-Nov-2021 A	24-Jan-2022 A																																
23050.D	FAB / DELIVER - HVAC MATERIAL	30	100%	0	16-Nov-2021 A	25-Jan-2022 A																																
26241.D	FAB / DELIVER - ELEC PANELS	45	100%	0	25-Nov-2021 A	05-Feb-2022 A																																
07250.D	FAB / DELIVER - WEATHER BARRIERS	20	100%	0	03-Dec-2021 A	03-Jan-2022 A																																
07620.D	FAB / DELIVER - SHEET METAL FLASHING & TRIM	25	100%	0	15-Dec-2021 A	21-Jan-2022 A																																
08121.D	FAB / DELIVER - HM DOORS / FRAMES	45	100%	0	05-Jan-2022 A	01-Mar-2022 A																																
08141.D	FAB / DELIVER - WOOD DOORS	45	95%	2	05-Jan-2022 A	22-Jun-2022	8																															
08710.D	FAB / DELIVER - DOOR HARDWARE	45	95%	2	05-Jan-2022 A	22-Jun-2022	21																															
12321.D	FAB / DELIVER - CASEWORK	90	100%	0	06-Jan-2022 A	15-Jun-2022 A																																
08511.D	FAB / DELIVER - ALUM WINDOWS	60	100%	0	07-Jan-2022 A	06-Apr-2022 A																																
10441.D	FAB / DELIVER - FIRE EXTINGUISHERS & CABINETS	45	95%	2	11-Jan-2022 A	22-Jun-2022	6																															
07220.D	FAB / DELIVER - ROOF INSULATION	60	100%	0	14-Jan-2022 A	15-Feb-2022 A																																
09300.D	FAB / DELIVER - CERAMIC TILE	45	100%	0	19-Jan-2022 A	17-Jun-2022 A																																
08512.D	FAB / DELIVER-ALUM CURTAIN WALLS	60	95%	3	19-Jan-2022 A	22-Jun-2022	12																															
07311.D	FAB / DELIVER - ASPHALT SHINGLES	30	100%	0	25-Jan-2022 A	09-Apr-2022 A																																
07314.D	FAB / DELIVER - SLATE SHINGLES	40	100%	0	25-Jan-2022 A	09-Apr-2022 A																																
07720.D	FAB / DELIVER - ROOF ACCESORIES	30	95%	2	25-Jan-2022 A	21-Jun-2022	-7																															
04720.D	FAB / DELIVER - CAST STONE MASONRY	30	100%	0	26-Jan-2022 A	16-May-2022 A																																
26511.D	FAB / DELIVER - LIGHTING FIXTURE	45	100%	0	28-Jan-2022 A	25-Mar-2022 A																																
08161.D	FAB / DELIVER - FRP DOORS	45	98%	1	15-Feb-2022 A	20-Jun-2022	9																															
22400.D	FAB / DELIVER - PLUMB FIXTURES	50	100%	0	01-Mar-2022 A	15-Mar-2022 A																																
09650.D	FAB / DELIVER - RESILIENT FLOOR TILE	50	100%	0	05-Mar-2022 A	10-May-2022 A																																
08800.D	FAB / DELIVER - GLAZING	50	100%	0	12-Apr-2022 A	06-Jun-2022 A																																
09211.D	FAB / DELIVER- GYPSUM BOARD	15	100%	0	25-Apr-2022 A	28-Apr-2022 A																																
33421.D	FAB / DELIVER - STORM DRAINAGE	20	100%	0	01-May-2022 A	13-Jun-2022 A																																
09910.D	FAB / DELIVER - PAINT	15	100%	0	01-May-2022 A	15-May-2022 A																																

TUSCAN ELEMENTARY SCHOOL - TES-UPD4				APS CONTRACTING, INC.				Data Date 20-Jun-2022																														
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q										
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
10110.D	FAB / DELIVER - VISUAL DISPLAY UNITS	25	0%	25	06-Jul-2022	10-Aug-2022	-12																															
10145.D	FAB / DELIVER - SIGNAGE	25	0%	25	11-Jul-2022	12-Aug-2022	-14																															
MOBILIZATION / SITE PREPARATION								▼ 02-Jul-2021 A, MOBILIZATION / SITE PREPARATION																														
01500.SP	MOBILIZATION -Site Prep	5	100%	0	25-Jun-2021 A	01-Jul-2021 A		▮ MOBILIZATION -Site Prep																														
31250.SP	EROSION & SEDIMENT CONTROL -Site Prep	3	100%	0	25-Jun-2021 A	29-Jun-2021 A		▮ EROSION & SEDIMENT CONTROL -Site Prep																														
32311.SP	CONSTRUCTION FENCE & GATES -Site Prep	3	100%	0	25-Jun-2021 A	29-Jun-2021 A		▮ CONSTRUCTION FENCE & GATES -Site Prep																														
01510.SP	TEMPORARY FACILITIES -Site Prep	3	100%	0	28-Jun-2021 A	30-Jun-2021 A		▮ TEMPORARY FACILITIES -Site Prep																														
01520.SP	STABILIZE ENTRANCE & STAGING AREA -Site Prep	3	100%	0	30-Jun-2021 A	02-Jul-2021 A		▮ STABILIZE ENTRANCE & STAGING AREA -Site Prep																														
PHASE 1								▼▼ 01-Aug-2021 A, PHASE 1																														
PLAYGROUND								▼▼ 01-Aug-2021 A, PLAYGROUND																														
11480.01	DISABLE PLAYGROUND EQUIP - PG	5	100%	0	29-Jun-2021 A	06-Jul-2021 A		▮ DISABLE PLAYGROUND EQUIP - PG																														
31200.01	GRADE PLAYGROUND - PG	5	100%	0	07-Jul-2021 A	13-Jul-2021 A		▮ GRADE PLAYGROUND - PG																														
11481.01	INSTALL RELOCATED PLAYGROUND EQUIP - PG	5	100%	0	14-Jul-2021 A	20-Jul-2021 A		▮ INSTALL RELOCATED PLAYGROUND EQUIP - PG																														
06150.01	PLASTIC BORDER - PG	2	100%	0	21-Jul-2021 A	22-Jul-2021 A		▮ PLASTIC BORDER - PG																														
32920.01	WOOD FIBER SAFETY MULCH - PG	4	100%	0	23-Jul-2021 A	28-Jul-2021 A		▮ WOOD FIBER SAFETY MULCH - PG																														
01700.01	FINAL CLEAN - PG	2	100%	0	29-Jul-2021 A	30-Jul-2021 A		▮ FINAL CLEAN - PG																														
01705.01	FINAL INSPECTIONS - PG	3	100%	0	30-Jul-2021 A	01-Aug-2021 A		▮ FINAL INSPECTIONS - PG																														
PHASE 2								▼ 16-Sep-2022, PHASE 2																														
AREA "C" - CLASSROOM ADDITION								▼ 06-Sep-2022, AREA "C" - CLASSROOM ADDITION																														
DEMOLITION								▼▼ 31-Aug-2021 A, DEMOLITION																														
02413.01	STORM DRAINAGE DEMOLITION - Area "C"	5	100%	0	11-Aug-2021 A	17-Aug-2021 A		▮ STORM DRAINAGE DEMOLITION - Area "C"																														
02419.01	EXISTING EXTERIOR DEMOLITION - Area "C"	10	100%	0	18-Aug-2021 A	31-Aug-2021 A		▮ EXISTING EXTERIOR DEMOLITION - Area "C"																														
STRUCTURE								▼ 28-Apr-2022 A, STRUCTURE																														
1ST FLOOR								▼ 28-Apr-2022 A, 1ST FLOOR																														
31000.01	BUILDING PAD EXCAVATION & FILL - Area "C"	5	100%	0	01-Sep-2021 A	08-Sep-2021 A		▮ BUILDING PAD EXCAVATION & FILL - Area "C"																														
31010.01	EXCAVATE FOUNDATION - Area "C"	5	100%	0	09-Sep-2021 A	15-Sep-2021 A		▮ EXCAVATE FOUNDATION - Area "C"																														
03300.01	F/R/P CONC FOUNDATION - Area "C"	10	100%	0	13-Sep-2021 A	24-Sep-2021 A		▮ F/R/P CONC FOUNDATION - Area "C"																														
22070.01	PLUMB U/G ROUGH-IN - Area "C"	10	100%	0	27-Sep-2021 A	08-Oct-2021 A		▮ PLUMB U/G ROUGH-IN - Area "C"																														
03310.01	F/R/P CONC FND WALL - Area "C"	5	100%	0	27-Sep-2021 A	01-Oct-2021 A		▮ F/R/P CONC FND WALL - Area "C"																														
04220.01	CMU STEM WALLS - Area "C"	7	100%	0	27-Sep-2021 A	05-Oct-2021 A		▮ CMU STEM WALLS - Area "C"																														
26053.01	ELEC U/G ROUGH-IN - Area "C"	5	100%	0	04-Oct-2021 A	08-Oct-2021 A		▮ ELEC U/G ROUGH-IN - Area "C"																														
31020.01	BACKFILL / COMPACT FOUNDATION - Area "C"	4	100%	0	06-Oct-2021 A	12-Oct-2021 A		▮ BACKFILL / COMPACT FOUNDATION - Area "C"																														
03301.01	FINEGRADE / PREP S.O.G. - Area "C"	5	100%	0	13-Oct-2021 A	19-Oct-2021 A		▮ FINEGRADE / PREP S.O.G. - Area "C"																														
03303.01	INSPECT & POUR S.O.G.. - Area "C"	4	100%	0	20-Oct-2021 A	29-Nov-2021 A		▮ INSPECT & POUR S.O.G.. - Area "C"																														
Actual Work				Critical Remaining Work				Summary				BAR CHART - TES-UPD4																										
Remaining Work				◆ Milestone																																		

TUSCAN ELEMENTARY SCHOOL - TES-UPD4					APS CONTRACTING, INC.					Data Date 20-Jun-2022																																
Activity ID		Activity Name				Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q												
												M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
05120.01		STEEL COLUMNS - RF - Area "C"				5	100%	0	06-Jan-2022 A	21-Jan-2022 A		■ STEEL COLUMNS - RF - Area "C"																														
04221.01		CMU EXTERIOR WALLS - Area "C"				10	100%	0	14-Feb-2022 A	01-Mar-2022 A		■ CMU EXTERIOR WALLS - Area "C"																														
04223.01		CMU INTERIOR WALLS - Area "C"				5	100%	0	22-Feb-2022 A	28-Apr-2022 A		■ CMU INTERIOR WALLS - Area "C"																														
ROOF												➡ 01-Mar-2022 A, ROOF																														
05121.02		STEEL BEAMS - RF - Area "C"				10	100%	0	03-Jan-2022 A	21-Jan-2022 A		■ STEEL BEAMS - RF - Area "C"																														
05310.02		METAL DECKING - RF - Area "C"				5	100%	0	14-Jan-2022 A	01-Mar-2022 A		■ METAL DECKING - RF - Area "C"																														
05211.02		STEEL JOIST - RF - Area "C"				10	100%	0	18-Jan-2022 A	28-Jan-2022 A		■ STEEL JOIST - RF - Area "C"																														
EXTERIOR												➡ 06-Sep-2022, EXTERIOR																														
08122.01		HM DOORS / FRAMES - Ext - Area "C"				2	100%	0	10-Mar-2022 A	15-Mar-2022 A		■ HM DOORS / FRAMES - Ext - Area "C"																														
06100.01		ROUGH CARPENTRY / BLOCKING - Ext - Area "C"				5	100%	0	23-Mar-2022 A	29-Mar-2022 A		■ ROUGH CARPENTRY / BLOCKING - Ext - Area "C"																														
07215.01		RIGID INSULATION - Ext - Area "C"				5	100%	0	25-Mar-2022 A	31-Mar-2022 A		■ RIGID INSULATION - Ext - Area "C"																														
07250.01		WEATHER BARRIERG - Ext - Area "C"				5	100%	0	20-Apr-2022 A	20-May-2022 A		■ WEATHER BARRIERG - Ext - Area "C"																														
09220.01		METAL STUD FRAMING / FURING - Ext - Area "C"				5	100%	0	20-Apr-2022 A	27-Apr-2022 A		■ METAL STUD FRAMING / FURING - Ext - Area "C"																														
04300.01		BRICK VENEER - Ext - Area "C"				27	100%	0	10-May-2022 A	20-Jun-2022 A		■ BRICK VENEER - Ext - Area "C"																														
04720.01		CAST STONE SILLS - Ext - Area "C"				5	100%	0	15-May-2022 A	10-Jun-2022 A		■ CAST STONE SILLS - Ext - Area "C"																														
06155.01		PVC SOFFIT & TRIM - Ext - Area "C"				10	90%	1	15-May-2022 A	20-Jun-2022	3	■ PVC SOFFIT & TRIM - Ext - Area "C"																														
06110.01		PLYWOOD SHEATHING - Ext - Area "C"				5	100%	0	16-May-2022 A	20-May-2022 A		■ PLYWOOD SHEATHING - Ext - Area "C"																														
08511.01		ALUMN WINDOWS - Ext - Area "C"				5	100%	0	16-May-2022 A	23-May-2022 A		■ ALUMN WINDOWS - Ext - Area "C"																														
07620.01		ALUMN COPING - Ext - Area "C"				5	50%	3	06-Jun-2022 A	22-Jun-2022	23	■ ALUMN COPING - Ext - Area "C"																														
08512.01		ALUMN CURTAIN WALLS - Ext - Area "C"				10	0%	10	23-Jun-2022	07-Jul-2022	12	■ ALUMN CURTAIN WALLS - Ext - Area "C"																														
08800.01		GLAZING - Ext - Area "C"				10	0%	10	30-Jun-2022	14-Jul-2022	12	■ GLAZING - Ext - Area "C"																														
07625.01		GUTTERS & DOWNSPOUTS - Ext - Area "C"				5	0%	5	21-Jul-2022	27-Jul-2022	3	■ GUTTERS & DOWNSPOUTS - Ext - Area "C"																														
07421.01		ALUMN PANELS - Ext - Area "C"				10	0%	10	18-Aug-2022	31-Aug-2022	-22	■ ALUMN PANELS - Ext - Area "C"																														
07920.01		CAULKING - Ext - Area "C"				3	0%	3	01-Sep-2022	06-Sep-2022	-22	■ CAULKING - Ext - Area "C"																														
ROOF												➡ 20-Jul-2022, ROOF																														
CORRIDOR AREA "C" / AREA "B"												➡ 20-Jul-2022, CORRIDOR AREA "C"																														
06101.02		ROUGH CARPENTRY / BLOCKING - RF - Area "C"				5	100%	0	30-Mar-2022 A	05-Apr-2022 A		■ ROUGH CARPENTRY / BLOCKING - RF - Area "C"																														
07532.02		EPDM ROOFING SYSTEM - RF - Area "C"				5	100%	0	06-Apr-2022 A	12-Apr-2022 A		■ EPDM ROOFING SYSTEM - RF - Area "C"																														
23230.02		HVAC PIPING - RF - Area "C"				5	100%	0	20-Apr-2022 A	28-Apr-2022 A		■ HVAC PIPING - RF - Area "C"																														
22070.02		PLUMB ROOF DRAINS - RF - Area "C"				5	100%	0	25-Apr-2022 A	05-May-2022 A		■ PLUMB ROOF DRAINS - RF - Area "C"																														
07620.02		INSTALL FLASHING & TRIM - RF - Area "C"				3	60%	1	06-Jun-2022 A	21-Jun-2022	-3	■ INSTALL FLASHING & TRIM - RF - Area "C"																														
07721.02		MECH CURBS - RF - Area "C"				1	0%	1	11-Jul-2022*	11-Jul-2022	-19	■ MECH CURBS - RF - Area "C"																														
07720.02		HATCH & RAILINGS - RF - Area "C"				2	0%	2	11-Jul-2022	12-Jul-2022	-19	■ HATCH & RAILINGS - RF - Area "C"																														
23702.02		HVAC EQUIP - RF - Area "C"				5	0%	5	13-Jul-2022	19-Jul-2022	-19	■ HVAC EQUIP - RF - Area "C"																														
26272.02		ELEC WIRING EQUIP - RF - Area "C"				5	0%	5	14-Jul-2022	20-Jul-2022	-19	■ ELEC WIRING EQUIP - RF - Area "C"																														
Actual Work Critical Remaining Work Summary Remaining Work Milestone					Page 6 of 16					BAR CHART - TES-UPD4																																

TUSCAN ELEMENTARY SCHOOL - TES-UPD4					APS CONTRACTING, INC.					Data Date 20-Jun-2022																											
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q	Q				Q				Q				Q				Q				Q								
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
CLASSROOMS								20-Jul-2022, CLASSROOMS																													
07220.02	INSULATION & COVER BOARD - RF - Area "C"	5	100%	0	10-Apr-2022 A	15-Apr-2022 A		INSULATION & COVER BOARD - RF - Area "C"																													
06100.02	ROUGH CARPENTRY / BLOCKING - RF - Area "C"	5	100%	0	18-Apr-2022 A	22-Apr-2022 A		ROUGH CARPENTRY / BLOCKING - RF - Area "C"																													
07315.02	SLATE SHINGLES - RF - Area "C"	20	0%	20	22-Jun-2022	20-Jul-2022	3	SLATE SHINGLES - RF - Area "C"																													
ROUGH-IN								01-Jul-2022, ROUGH-IN																													
26052.01	ELEC WALL ROUGH-IN - Area "C"	10	100%	0	15-Feb-2022 A	05-Apr-2022 A		ELEC WALL ROUGH-IN - Area "C"																													
26054.01	ELEC OH ROUGH-IN - Area "C"	10	100%	0	15-Feb-2022 A	05-Apr-2022 A		ELEC OH ROUGH-IN - Area "C"																													
26241.01	ELEC PANELS - Area "C"	10	100%	0	15-Feb-2022 A	05-Apr-2022 A		ELEC PANELS - Area "C"																													
06102.01	ROUGH CARPENTRY / BLOCKING - Area "C"	5	100%	0	08-Mar-2022 A	14-Mar-2022 A		ROUGH CARPENTRY / BLOCKING - Area "C"																													
26060.01	ELEC WIRING - Area "C"	10	100%	0	14-Mar-2022 A	25-Mar-2022 A		ELEC WIRING - Area "C"																													
28462.01	FIRE ALARM ROUGH-IN - Area "C"	10	100%	0	14-Mar-2022 A	05-Apr-2022 A		FIRE ALARM ROUGH-IN - Area "C"																													
08123.02	HM DOOR FRAME - Area "C"	5	100%	0	15-Mar-2022 A	22-Mar-2022 A		HM DOOR FRAME - Area "C"																													
28160.01	ACCESS & SECURITY ROUGH-IN - Area "C"	5	100%	0	21-Mar-2022 A	22-Mar-2022 A		ACCESS & SECURITY ROUGH-IN - Area "C"																													
22071.01	PLUMB WALL ROUGH-IN - Area "C"	10	100%	0	22-Mar-2022 A	20-May-2022 A		PLUMB WALL ROUGH-IN - Area "C"																													
26273.01	ELEC WIRING EQUIP - Area "C"	5	100%	0	25-Mar-2022 A	28-Apr-2022 A		ELEC WIRING EQUIP - Area "C"																													
23052.01	HVAC MAIN DUCT ROUGH-IN - Area "C"	10	100%	0	15-Apr-2022 A	25-Apr-2022 A		HVAC MAIN DUCT ROUGH-IN - Area "C"																													
23053.01	HVAC BRANCH DUCT ROUGH-IN - Area "C"	5	100%	0	20-Apr-2022 A	25-Apr-2022 A		HVAC BRANCH DUCT ROUGH-IN - Area "C"																													
22073.01	PLUMB OH ROUGH - Area "C"	10	100%	0	25-Apr-2022 A	05-May-2022 A		PLUMB OH ROUGH - Area "C"																													
23230.01	HVAC PIPING - Area "C"	10	100%	0	25-Apr-2022 A	01-May-2022 A		HVAC PIPING - Area "C"																													
01710.01	INSPECT ROUGH-IN - Area "C"	3	100%	0	05-May-2022 A	05-May-2022 A		INSPECT ROUGH-IN - Area "C"																													
23055.01	HVAC DUCT INSULATION - Area "C"	5	100%	0	05-May-2022 A	10-May-2022 A		HVAC DUCT INSULATION - Area "C"																													
09223.01	FRAME DRYWALL CEILINGS / SOFFITS - Area "C"	10	100%	0	05-May-2022 A	15-May-2022 A		FRAME DRYWALL CEILINGS / SOFFITS - Area "C"																													
23701.01	HVAC EQUIP - Area "C"	10	0%	10	20-Jun-2022	01-Jul-2022	-13	HVAC EQUIP - Area "C"																													
FINISHES								30-Aug-2022, FINISHES																													
01720.02	INSPECT - MEP CEILING - Area "C"	3	100%	0	05-May-2022 A	05-May-2022 A		INSPECT - MEP CEILING - Area "C"																													
09290.02	HANG & FINISH GYPSUM BOARD - Area "C"	15	100%	0	05-May-2022 A	15-May-2022 A		HANG & FINISH GYPSUM BOARD - Area "C"																													
27130.02	COMM PULL CABLE - Area "C"	5	100%	0	23-May-2022 A	06-Jun-2022 A		COMM PULL CABLE - Area "C"																													
09912.02	PAINT PRIME COAT - Area "C"	5	100%	0	23-May-2022 A	06-Jun-2022 A		PAINT PRIME COAT - Area "C"																													
09511.02	ACOUSTICAL CLG GRID - Area "C"	10	100%	0	30-May-2022 A	03-Jun-2022 A		ACOUSTICAL CLG GRID - Area "C"																													
26511.02	ELEC LIGHTING FIXTURES - Area "C"	10	100%	0	03-Jun-2022 A	10-Jun-2022 A		ELEC LIGHTING FIXTURES - Area "C"																													
09913.02	PAINT FINISH COAT - Area "C"	5	100%	0	06-Jun-2022 A	17-Jun-2022 A		PAINT FINISH COAT - Area "C"																													
09300.02	CERAMIC TILE - Area "C"	10	10%	9	20-Jun-2022 A	30-Jun-2022	11	CERAMIC TILE - Area "C"																													
23050.02	HVAC GRILLES / TRIM - Area "C"	10	0%	10	20-Jun-2022	01-Jul-2022	-7	HVAC GRILLES / TRIM - Area "C"																													
26150.02	ELEC DEVICE / TRIM - Area "C"	5	0%	5	20-Jun-2022	24-Jun-2022	25	ELEC DEVICE / TRIM - Area "C"																													
27131.02	COMM DEVICE / TRIM - Area "C"	5	0%	5	20-Jun-2022	24-Jun-2022	25	COMM DEVICE / TRIM - Area "C"																													

Actual Work

Critical Remaining Work

Summary

Remaining Work

Milestone

Page 7 of 16

BAR CHART - TES-UPD4

TUSCAN ELEMENTARY SCHOOL - TES-UPD4			APS CONTRACTING, INC.						Data Date 20-Jun-2022																														
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q									
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
28110.02	ACCESS & SECURITY DEVICE / TRIM - Area "C"	5	0%	5	20-Jun-2022	24-Jun-2022	25																																
28312.02	INSTALL F/A DEVICE / TRIM - Area "C"	5	0%	5	20-Jun-2022	24-Jun-2022	25																																
08710.02	INSTALL HARDWARE - Area "C"	5	0%	5	22-Jun-2022	29-Jun-2022	21																																
10441.02	FIRE EXTINGUISHER CABINETS - Area "C"	2	0%	2	22-Jun-2022	24-Jun-2022	6																																
23090.02	HVAC CONTROLS / TRIM - Area "C"	5	0%	5	27-Jun-2022	01-Jul-2022	-7																																
23058.02	HVAC EQUIP START-UP - Area "C"	5	0%	5	21-Jul-2022	27-Jul-2022	-19																																
09500.02	INSTALL CLG SOUND PANELS - Area "C"	3	0%	3	22-Jul-2022	26-Jul-2022	-18																																
08141.02	HANG DOORS - Area "C"	5	0%	5	28-Jul-2022	03-Aug-2022	-17																																
09512.02	INSTALL ACOUSTICAL CLG TILE - Area "C"	2	0%	2	28-Jul-2022	29-Jul-2022	-19																																
06411.02	MILLWORK - Area "C"	5	0%	5	01-Aug-2022	05-Aug-2022	-19																																
23059.02	HVAC TEST & BALANCE - Area "C"	5	0%	5	01-Aug-2022	05-Aug-2022	-4																																
09654.02	LINOLEUM FLOORING - Area "C"	10	0%	10	04-Aug-2022	17-Aug-2022	-17																																
12366.02	COUNTERTOPS- Area "C"	5	0%	5	10-Aug-2022	16-Aug-2022	-21																																
10110.02	MARKER & SMART BOARDS - Area "C"	5	0%	5	15-Aug-2022	19-Aug-2022	-14																																
10141.02	SIGNAGE - Area "C"	3	0%	3	15-Aug-2022	17-Aug-2022	-14																																
22400.02	PLUMB FIXTURES / TRIM - Area "C"	10	0%	10	17-Aug-2022	30-Aug-2022	-21																																
09651.02	INSTALL RUBBER BASE - Area "C"	5	0%	5	18-Aug-2022	24-Aug-2022	-17																																
10280.02	RESTROOM ACCESSORIES - Area "C"	5	0%	5	24-Aug-2022	30-Aug-2022	-21																																
SITE IMPROVEMENTS - P2								01-Sep-2022, SITE IMPROVEMENTS - P2																															
31250.SI	EROSION & SEDIMENT CONTROL - Site - P2	3	100%	0	13-Jun-2022 A	13-Jun-2022 A																																	
33400.SI	STORM DRAINAGE - Site - P2	10	25%	8	13-Jun-2022 A	29-Jun-2022	-23																																
02413.SI	SITE / STRUCTURE DEMO - Site - P2	10	0%	10	20-Jun-2022	01-Jul-2022	-23																																
33300.SI	SANITARY SEWER & CONNECT - Site - P2	10	0%	10	20-Jun-2022	01-Jul-2022	-23																																
33111.SI	WATER DISTRIBUTION & CONNECT - Site - P2	10	0%	10	27-Jun-2022	11-Jul-2022	-23																																
31206.SI	BACKFILL UTILITIES - Site - P2	5	0%	5	05-Jul-2022	11-Jul-2022	-23																																
31205.SI	ROUGH GRADING - Site - P2	10	0%	10	11-Jul-2022	22-Jul-2022	-23																																
33402.SI	TIE IN SUB DRAINAGE - Site - P2	10	0%	10	12-Jul-2022	25-Jul-2022	-5																																
31209.SI	STABILIZE SUBGRADE - Site - P2	5	0%	5	25-Jul-2022	29-Jul-2022	-23																																
32110.SI	F/R/P CONC WALK WAYS / CY - Site - P2	10	0%	10	26-Jul-2022	08-Aug-2022	-23																																
32500.SI	CONC PAVERS / CY - Site - P2	5	0%	5	02-Aug-2022	08-Aug-2022	-15																																
32125.SI	ASPHALT WAKWAYS - Site - P2	5	0%	5	09-Aug-2022	15-Aug-2022	-23																																
32126.SI	ASPHALT PAVEMENT - Site - P2	5	0%	5	15-Aug-2022	19-Aug-2022	-23																																
06150.SI	PLASTIC WALKWAY EDGING - Site - P2	3	0%	3	16-Aug-2022	18-Aug-2022	-18																																

TUSCAN ELEMENTARY SCHOOL - TES-UPD4					APS CONTRACTING, INC.					Data Date 20-Jun-2022																											
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q										
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
COMPLETION - P2								▼ 16-Sep-2022, COMPLETION - P2																													
01728.CPL	FINAL CLEAN - Area "C" - P2	10	0%	10	02-Sep-2022	16-Sep-2022	-23	■ FINAL CLEAN - Area "C" - P2																													
01738.CPL	FINAL INSPECTIONS - Area "C" - P2	5	0%	5	12-Sep-2022	16-Sep-2022	-23	■ FINAL INSPECTIONS - Area "C" - P2																													
PHASE 3								▼ 01-Aug-2022, PHASE 3																													
MODULAR CLASSROOMS								▼ 01-Aug-2022, MODULAR CLASSROOMS																													
31251.P3	EROSION & SEDIMENT CONTROL - MC - P3	3	0%	3	27-Jun-2022*	29-Jun-2022	-1	■ EROSION & SEDIMENT CONTROL - MC - P3																													
02411.P3	ELEC SAFE OFF / DEMO - MC - P3	5	0%	5	29-Jun-2022	06-Jul-2022	-1	■ ELEC SAFE OFF / DEMO - MC - P3																													
02412.P3	PLUMB DISCONNECT / DEMO - MC - P3	4	0%	4	30-Jun-2022	06-Jul-2022	-1	■ PLUMB DISCONNECT / DEMO - MC - P3																													
02413.P3	HVAC DISCONNECT / DEMO - MC - P3	4	0%	4	05-Jul-2022	08-Jul-2022	-1	■ HVAC DISCONNECT / DEMO - MC - P3																													
02415.P3	MODULAR DEMO / REMOVAL - MC - P3	10	0%	10	11-Jul-2022	22-Jul-2022	-1	■ MODULAR DEMO / REMOVAL - MC - P3																													
01740.P3	FINAL CLEAN - MC - P3	3	0%	3	25-Jul-2022	27-Jul-2022	0	■ FINAL CLEAN - MC - P3																													
01745.P3	FINAL INSPECTIONS - MC - P3	3	0%	3	28-Jul-2022	01-Aug-2022	0	■ FINAL INSPECTIONS - MC - P3																													
PHASE 4								▼ 31-Aug-2022, PHASE 4																													
BOILER ROOM - AREA "B"								▼ 21-Jul-2022, BOILER ROOM - AREA "B"																													
DEMOLITION								▼ 01-Jul-2022, DEMOLITION																													
02425.01	ELEC DISCONNECT / DEMOLITION - Boiler - Area "A"	5	0%	5	27-Jun-2022	01-Jul-2022	12	■ ELEC DISCONNECT / DEMOLITION - Boiler - Area "A"																													
02426.01	PLUMB DISCONNECT / CAP / DEMO - Boiler - Area "A"	5	0%	5	27-Jun-2022	01-Jul-2022	12	■ PLUMB DISCONNECT / CAP / DEMO - Boiler - Area "A"																													
02429.01	SELECTIVE DEMOLITION - Boiler - Area "A"	3	0%	3	27-Jun-2022	29-Jun-2022	10	■ SELECTIVE DEMOLITION - Boiler - Area "A"																													
ROUGH-IN								▼ 14-Jul-2022, ROUGH-IN																													
23213.01	HVAC PUMPS - Boiler - Area "A"	3	0%	3	01-Jul-2022	06-Jul-2022	12	■ HVAC PUMPS - Boiler - Area "A"																													
23210.01	HVAC PIPING / VALVES - Boiler - Area "A"	5	0%	5	05-Jul-2022	11-Jul-2022	12	■ HVAC PIPING / VALVES - Boiler - Area "A"																													
01713.01	INSPECT ROUGH-IN - Boiler - Area "A"	3	0%	3	11-Jul-2022	14-Jul-2022	32	■ INSPECT ROUGH-IN - Boiler - Area "A"																													
FINISHES								▼ 21-Jul-2022, FINISHES																													
26271.01	ELEC WIRING EQUIP - Boiler - Area "A"	3	0%	3	06-Jul-2022	08-Jul-2022	39	■ ELEC WIRING EQUIP - Boiler - Area "A"																													
23056.01	HVAC CONTROLS - Boiler - Area "A"	3	0%	3	14-Jul-2022	19-Jul-2022	32	■ HVAC CONTROLS - Boiler - Area "A"																													
01725.01	FINAL CLEAN - Boiler - Area "A"	3	0%	3	19-Jul-2022	21-Jul-2022	32	■ FINAL CLEAN - Boiler - Area "A"																													
01730.01	FINAL INSPECTIONS - Boiler - Area "A"	3	0%	3	19-Jul-2022	21-Jul-2022	32	■ FINAL INSPECTIONS - Boiler - Area "A"																													
BASEMENT								▼ 30-Aug-2022, BASEMENT																													
DEMOLITION								▼ 26-Jul-2022, DEMOLITION																													
AREA "A"								▼ 19-Jul-2022, AREA "A"																													
02415.01	SELECTIVE DEMOLITION - B Flr - Area "A"	5	0%	5	27-Jun-2022*	01-Jul-2022	-1	■ SELECTIVE DEMOLITION - B Flr - Area "A"																													
02414.01	ELEC DISCONNECT / DEMOLITION - B Flr - Area "A"	10	0%	10	27-Jun-2022	11-Jul-2022	0	■ ELEC DISCONNECT / DEMOLITION - B Flr - Area "A"																													
02416.01	PLUMB DEMOLITION - B Flr - Area "A"	10	0%	10	28-Jun-2022	12-Jul-2022	0	■ PLUMB DEMOLITION - B Flr - Area "A"																													
02417.01	HVAC EQUIP DEMOLITION - B Flr - Area "A"	10	0%	10	28-Jun-2022	12-Jul-2022	0	■ HVAC EQUIP DEMOLITION - B Flr - Area "A"																													

Actual Work

Remaining Work

Critical Remaining Work

Summary

Milestone

Page 9 of 16

BAR CHART - TES-UPD4

TUSCAN ELEMENTARY SCHOOL - TES-UPD4				APS CONTRACTING, INC.					Data Date 20-Jun-2022																															
Activity ID		Activity Name		Original	Duration %	Remaining	Start	Finish	Total	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q								
				Duration	Complete	Duration			Float	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
02418.01		HVAC DUCTWORK & PIPING DEMO - B Flr - Area "A"		5	0%	5	13-Jul-2022	19-Jul-2022	0	HVAC DUCTWORK & PIPING DEMO - B Flr - Area "A" 26-Jul-2022, AREA "B"																														
AREA "B"																																								
02420.01		SELECTIVE DEMOLITION - B Flr - Area "B"		5	0%	5	01-Jul-2022	08-Jul-2022	4	SELECTIVE DEMOLITION - B Flr - Area "B" 26-Jul-2022, AREA "B"																														
02422.01		ELEC DISCONNECT / DEMOLITION - B Flr - Area "B"		10	0%	10	01-Jul-2022	15-Jul-2022	6	ELEC DISCONNECT / DEMOLITION - B Flr - Area "B" 26-Jul-2022, AREA "B"																														
02423.01		PLUMB DEMOLITION - B Flr - Area "B"		5	0%	5	05-Jul-2022	11-Jul-2022	6	PLUMB DEMOLITION - B Flr - Area "B" 26-Jul-2022, AREA "B"																														
02424.01		HVAC DEMOLITION - B Flr - Area "B"		10	0%	10	13-Jul-2022	26-Jul-2022	0	HVAC DEMOLITION - B Flr - Area "B" 26-Jul-2022, AREA "B"																														
ROUGH-IN																																								
AREA "A"																																								
04222.01		CMU WALL & INFILL - B Flr - Area "A"		4	0%	4	05-Jul-2022	08-Jul-2022	7	CMU WALL & INFILL - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
08121.01		HM DOOR & FRAME - B Flr - Area "A"		3	0%	3	11-Jul-2022	13-Jul-2022	16	HM DOOR & FRAME - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
26050.01		ELEC ROUGH-IN - B Flr - Area "A"		5	0%	5	12-Jul-2022	18-Jul-2022	0	ELEC ROUGH-IN - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
23700.01		HVAC EQUIP - B Flr - Area "A"		10	0%	10	13-Jul-2022	26-Jul-2022	0	HVAC EQUIP - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
26242.01		ELEC PANELS - B Flr - Area "A"		5	0%	5	19-Jul-2022	25-Jul-2022	3	ELEC PANELS - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
28461.01		FIRE ALARM ROUGH-IN - B Flr - Area "A"		8	0%	8	19-Jul-2022	28-Jul-2022	3	FIRE ALARM ROUGH-IN - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
23051.01		HVAC DUCT ROUGH-IN - B Flr - Area "A"		10	0%	10	19-Jul-2022	01-Aug-2022	1	HVAC DUCT ROUGH-IN - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
23211.01		HVAC PIPING - B Flr - Area "A"		10	0%	10	20-Jul-2022	02-Aug-2022	0	HVAC PIPING - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
22072.01		PLUMB ROUGH-IN - B Flr - Area "A"		5	0%	5	22-Jul-2022	28-Jul-2022	3	PLUMB ROUGH-IN - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
26057.01		ELEC WIRING - B Flr - Area "A"		5	0%	5	25-Jul-2022	01-Aug-2022	3	ELEC WIRING - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
26245.01		ELEC NEW SWITCHBOARDS - B Flr - Area "A"		5	0%	5	25-Jul-2022	29-Jul-2022	3	ELEC NEW SWITCHBOARDS - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
23058.01		HVAC LOUVERS - B Flr - Area "A"		3	0%	3	28-Jul-2022	01-Aug-2022	4	HVAC LOUVERS - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
26272.01		ELEC WIRING EQUIP - B Flr - Area "A"		3	0%	3	01-Aug-2022	04-Aug-2022	5	ELEC WIRING EQUIP - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
26059.01		ELEC CONNECT NEW SWITCHBOARD - B Flr - Area "A"		2	0%	2	04-Aug-2022	05-Aug-2022	0	ELEC CONNECT NEW SWITCHBOARD - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
01712.01		INSPECT ROUGH-IN - B Flr - Area "A"		3	0%	3	08-Aug-2022	10-Aug-2022	0	INSPECT ROUGH-IN - B Flr - Area "A" 10-Aug-2022, AREA "A"																														
AREA "B"																																								
04224.01		CMU WALL - B Flr - Area "B"		3	0%	3	11-Jul-2022	13-Jul-2022	4	CMU WALL - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
09221.01		METAL STUD FRAMING - B Flr - Area "B"		3	0%	3	13-Jul-2022	15-Jul-2022	4	METAL STUD FRAMING - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
08123.01		HM DOOR & FRAME - B Flr - Area "B"		3	0%	3	18-Jul-2022	20-Jul-2022	14	HM DOOR & FRAME - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
26051.01		ELEC ROUGH-IN - B Flr - Area "B"		5	0%	5	19-Jul-2022	25-Jul-2022	3	ELEC ROUGH-IN - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
23710.01		HVAC EQUIP - B Flr - Area "B"		5	0%	5	22-Jul-2022	28-Jul-2022	3	HVAC EQUIP - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
26056.01		ELEC WIRING - B Flr - Area "B"		5	0%	5	26-Jul-2022	01-Aug-2022	10	ELEC WIRING - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
28463.01		FIRE ALARM ROUGH-IN - B Flr - Area "B"		8	0%	8	26-Jul-2022	04-Aug-2022	3	FIRE ALARM ROUGH-IN - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
23054.01		HVAC DUCT ROUGH-IN - B Flr - Area "B"		10	0%	10	27-Jul-2022	09-Aug-2022	0	HVAC DUCT ROUGH-IN - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
23212.01		HVAC PIPING - B Flr - Area "B"		10	0%	10	27-Jul-2022	09-Aug-2022	0	HVAC PIPING - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
22074.01		PLUMB ROUGH-IN - B Flr - Area "B"		5	0%	5	29-Jul-2022	04-Aug-2022	3	PLUMB ROUGH-IN - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
26274.01		ELEC WIRING EQUIP - B Flr - Area "B"		5	0%	5	04-Aug-2022	11-Aug-2022	8	ELEC WIRING EQUIP - B Flr - Area "B" 12-Aug-2022, AREA "B"																														
Actual Work Critical Remaining Work Summary Remaining Work Milestone				Page 10 of 16					BAR CHART - TES-UPD4																															

[illegible]

TUSCAN ELEMENTARY SCHOOL - TES-UPD4					APS CONTRACTING, INC.					Data Date 20-Jun-2022																																
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q														
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N				
AREA "A"								▼ 08-Jul-2022, AREA "A"																																		
02415.02	SELECTIVE DEMOLITION - 1st Flr - Area "A"	7	0%	7	29-Jun-2022	08-Jul-2022	-1	▢ SELECTIVE DEMOLITION - 1st Flr - Area "A"																																		
02414.02	ELEC DISCONNECT / DEMOLITION - 1st Flr - Area "A"	5	0%	5	29-Jun-2022	06-Jul-2022	1	▢ ELEC DISCONNECT / DEMOLITION - 1st Flr - Area "A"																																		
02416.02	PLUMB DEMOLITION - 1st Flr - Area "A"	4	0%	4	29-Jun-2022	05-Jul-2022	0	▢ PLUMB DEMOLITION - 1st Flr - Area "A"																																		
02417.02	HVAC DEMOLITION - 1st Flr - Area "A"	5	0%	5	30-Jun-2022	07-Jul-2022	1	▢ HVAC DEMOLITION - 1st Flr - Area "A"																																		
AREA "B"								▼ 19-Jul-2022, AREA "B"																																		
02422.02	SELECTIVE DEMOLITION - 1st Flr - Area "B"	7	0%	7	07-Jul-2022	15-Jul-2022	-1	▢ SELECTIVE DEMOLITION - 1st Flr - Area "B"																																		
02424.02	HVAC DEMOLITION - 1st Flr - Area "B"	8	0%	8	08-Jul-2022	19-Jul-2022	7	▢ HVAC DEMOLITION - 1st Flr - Area "B"																																		
02423.02	ELEC DISCONNECT / DEMOLITION - 1st Flr - Area "B"	6	0%	6	08-Jul-2022	15-Jul-2022	2	▢ ELEC DISCONNECT / DEMOLITION - 1st Flr - Area "B"																																		
ROUGH-IN								▼ 15-Aug-2022, ROUGH-IN																																		
AREA "A"								▼ 10-Aug-2022, AREA "A"																																		
22074.02	PLUMB U/S ROUGH-IN - 1st Flr - Area "A"	3	0%	3	01-Jul-2022	06-Jul-2022	0	▢ PLUMB U/S ROUGH-IN - 1st Flr - Area "A"																																		
03310.02	F/R/P CONC SLAB @ DEMO - 1st Flr - Area "A"	3	0%	3	07-Jul-2022	11-Jul-2022	0	▢ F/R/P CONC SLAB @ DEMO - 1st Flr - Area "A"																																		
23054.02	HVAC DUCT ROUGH-IN - 1st Flr - Area "A"	5	0%	5	08-Jul-2022	14-Jul-2022	1	▢ HVAC DUCT ROUGH-IN - 1st Flr - Area "A"																																		
04253.02	INSTALL WINDOW SASH - 1st Flr - Area "A"	2	0%	2	11-Jul-2022	12-Jul-2022	3	▢ INSTALL WINDOW SASH - 1st Flr - Area "A"																																		
23701.02	HVAC EQUIP - 1st Flr - Area "A"	5	0%	5	12-Jul-2022	18-Jul-2022	1	▢ HVAC EQUIP - 1st Flr - Area "A"																																		
09221.02	METAL STUD FRAMING - 1st Flr - Area "A"	5	0%	5	12-Jul-2022	18-Jul-2022	0	▢ METAL STUD FRAMING - 1st Flr - Area "A"																																		
26056.02	ELEC WALL ROUGH-IN - 1st Flr - Area "A"	5	0%	5	13-Jul-2022	19-Jul-2022	0	▢ ELEC WALL ROUGH-IN - 1st Flr - Area "A"																																		
23056.02	HVAC LOUVERS - 1st Flr - Area "A"	3	0%	3	13-Jul-2022	15-Jul-2022	3	▢ HVAC LOUVERS - 1st Flr - Area "A"																																		
23212.02	HVAC PIPING - 1st Flr - Area "A"	5	0%	5	13-Jul-2022	19-Jul-2022	1	▢ HVAC PIPING - 1st Flr - Area "A"																																		
28466.02	FIRE ALARM ROUGH-IN - 1st Flr - Area "A"	5	0%	5	14-Jul-2022	20-Jul-2022	0	▢ FIRE ALARM ROUGH-IN - 1st Flr - Area "A"																																		
08122.02	HM DOORS & FRAMES - 1st Flr - Area "A"	3	0%	3	14-Jul-2022	18-Jul-2022	0	▢ HM DOORS & FRAMES - 1st Flr - Area "A"																																		
22075.02	PLUMB WALL ROUGH-IN - 1st Flr - Area "A"	5	0%	5	14-Jul-2022	20-Jul-2022	0	▢ PLUMB WALL ROUGH-IN - 1st Flr - Area "A"																																		
26241.02	ELEC PANELS - 1st Flr - Area "A"	5	0%	5	20-Jul-2022	26-Jul-2022	2	▢ ELEC PANELS - 1st Flr - Area "A"																																		
01700.02	INSPECT ROUGH-IN - 1st Flr - Area "A"	3	0%	3	21-Jul-2022	25-Jul-2022	0	▢ INSPECT ROUGH-IN - 1st Flr - Area "A"																																		
26054.02	ELEC O/H ROUGH-IN - 1st Flr - Area "A"	5	0%	5	21-Jul-2022	27-Jul-2022	2	▢ ELEC O/H ROUGH-IN - 1st Flr - Area "A"																																		
22077.02	PLUMB O/H ROUGH-IN - 1st Flr - Area "A"	5	0%	5	21-Jul-2022	27-Jul-2022	6	▢ PLUMB O/H ROUGH-IN - 1st Flr - Area "A"																																		
26057.02	ELEC WIRING - 1st Flr - Area "A"	5	0%	5	28-Jul-2022	03-Aug-2022	2	▢ ELEC WIRING - 1st Flr - Area "A"																																		
26273.02	ELEC WIRING EQUIP - 1st Flr - Area "A"	5	0%	5	04-Aug-2022	10-Aug-2022	4	▢ ELEC WIRING EQUIP - 1st Flr - Area "A"																																		
AREA "B"								▼ 15-Aug-2022, AREA "B"																																		
26058.02	ELEC ROUGH-IN - 1st Flr - Area "B"	5	0%	5	18-Jul-2022	22-Jul-2022	2	▢ ELEC ROUGH-IN - 1st Flr - Area "B"																																		
28467.02	FIRE ALARM ROUGH-IN - 1st Flr - Area "B"	8	0%	8	18-Jul-2022	27-Jul-2022	14	▢ FIRE ALARM ROUGH-IN - 1st Flr - Area "B"																																		
04254.02	INSTALL WINDOW SASH - 1st Flr - Area "B"	3	0%	3	18-Jul-2022	20-Jul-2022	8	▢ INSTALL WINDOW SASH - 1st Flr - Area "B"																																		
08124.02	HM DOORS & FRAMES - 1st Flr - Area "B"	3	0%	3	19-Jul-2022	21-Jul-2022	8	▢ HM DOORS & FRAMES - 1st Flr - Area "B"																																		
23057.02	HVAC LOUVERS - 1st Flr - Area "B"	3	0%	3	20-Jul-2022	22-Jul-2022	7	▢ HVAC LOUVERS - 1st Flr - Area "B"																																		
Actual Work Remaining Work					Critical Remaining Work Milestone					Page 12 of 16					BAR CHART - TES-UPD4																											

TUSCAN ELEMENTARY SCHOOL - TES-UPD4			APS CONTRACTING, INC.						Data Date 20-Jun-2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q			Q			Q			Q			Q		Q		Q		Q		Q		Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
23055.02	HVAC DUCT ROUGH-IN - 1st Flr - Area "B"	5	0%	5	21-Jul-2022	27-Jul-2022	7																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															

[illegible]

[illegible]

[illegible]

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4					APS CONTRACTING, INC.					Data Date 20-Jun-2022																														
Activity ID		Activity Name			Original Duration	Duration % Complete	Planning Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q									
											M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
SETH BOYDEN ELEMENTARY SCHOOL											04-Oct-2022, SETH BOYDEN																													
MILESTONES											04-Oct-2022, MILESTONES																													
01000.MIL	MILESTONES - NOTICE TO PROCEED				0	100%	0	18-May-2021 A			◆ MILESTONES - NOTICE TO PROCEED																													
01010.MIL	MILESTONES - CONSTRUCTION START				0	100%	0	25-Jun-2021 A			◆ MILESTONES - CONSTRUCTION START																													
01015.MIL	MILESTONES - P1 SUBSTANTIAL COMPLETION				0	100%	0		01-Aug-2021 A		◆ MILESTONES - P1 SUBSTANTIAL COMPLETION																													
01025.MIL	MILESTONES - P3 SUBSTANTIAL COMPLETION				0	0%	0		01-Aug-2022*	0	◆ MILESTONES - P3 SUBSTANTIAL																													
01020.MIL	MILESTONES - P2 SUBSTANTIAL COMPLETION				0	0%	0		15-Aug-2022*	0	◆ MILESTONES - P2 SUBSTANTIAL																													
01080.MIL	MILESTONES - SUBSTANTIAL COMPLETION				0	0%	0		31-Aug-2022*	0	◆ MILESTONES - SUBSTANTIAL C																													
01030.MIL	MILESTONES - P4 SUBSTANTIAL COMPLETION				0	0%	0		31-Aug-2022	0	◆ MILESTONES - P4 SUBSTANTIA																													
01090.MIL	MILESTONES - FINAL COMPLETION				0	0%	0		04-Oct-2022	0	◆ MILESTONES - FINAL COMPL																													
DELAYS											01-Jul-2022, DELAYS																													
DEL.001	DELAY OWNER ASBESTOS ABATEMENT - BOILER AREA - P4				25	60%	10	25-Apr-2022 A	01-Jul-2022	7	DELAY OWNER ASBESTOS ABATEMENT																													
PROCUREMENT											18-Jul-2022, PROCUREMENT																													
PREPARE / SUBMIT											18-Mar-2022 A, PREPARE / SUBMIT																													
12321.A	PREPARE / SUBMIT - CASEWORK SHOP DWGS				45	100%	0	18-Jun-2021 A	18-Jun-2021 A		PREPARE / SUBMIT - CASEWORK SHOP DWGS																													
08411.A	PREPARE / SUBMIT - ALUM ENTRANCES / STORE FRONTS				40	100%	0	18-Jun-2021 A	18-Jun-2021 A		PREPARE / SUBMIT - ALUM ENTRANCES / STORE FRONTS																													
26050.A	PREPARE / SUBMIT - ELEC MATERIAL / EQUIP				25	100%	0	18-Jul-2021 A	18-Jul-2021 A		PREPARE / SUBMIT - ELEC MATERIAL / EQUIP																													
22400.A	PREPARE / SUBMIT - PLUMB FIXTURES				45	100%	0	19-Jul-2021 A	19-Jul-2021 A		PREPARE / SUBMIT - PLUMB FIXTURES																													
23700.A	PREPARE / SUBMIT - HVAC EQUIP				25	100%	0	19-Jul-2021 A	19-Jul-2021 A		PREPARE / SUBMIT - HVAC EQUIP																													
22000.A	PREPARE / SUBMIT - PLUMB MATERIALS				25	100%	0	19-Jul-2021 A	19-Jul-2021 A		PREPARE / SUBMIT - PLUMB MATERIALS																													
05120.A	PREPARE / SUBMIT - STRUCTURAL STEEL SHOP DWGS				20	100%	0	10-Aug-2021 A	10-Aug-2021 A		PREPARE / SUBMIT - STRUCTURAL STEEL SHOP DWGS																													
05210.A	PREPARE / SUBMIT - STEEL JOIST SHOP DWGS				35	100%	0	16-Aug-2021 A	16-Aug-2021 A		PREPARE / SUBMIT - STEEL JOIST SHOP DWGS																													
23050.A	PREPARE / SUBMIT - HVAC MATERIAL				40	100%	0	21-Aug-2021 A	21-Aug-2021 A		PREPARE / SUBMIT - HVAC MATERIAL																													
08121.A	PREPARE / SUBMIT - HM DOORS / FRAMES				25	100%	0	21-Sep-2021 A	21-Sep-2021 A		PREPARE / SUBMIT - HM DOORS / FRAMES																													
26511.A	PREPARE / SUBMIT - ELEC LIGHTING FIXTURES				45	100%	0	21-Sep-2021 A	21-Sep-2021 A		PREPARE / SUBMIT - ELEC LIGHTING FIXTURES																													
21131.A	PREPARE / SUBMIT - FIRE PROTECTION SHOP DWGS				35	100%	0	22-Sep-2021 A	22-Sep-2021 A		PREPARE / SUBMIT - FIRE PROTECTION SHOP DWGS																													
08141.A	PREPARE / SUBMIT - WOOD DOORS				45	100%	0	27-Oct-2021 A	27-Oct-2021 A		PREPARE / SUBMIT - WOOD DOORS																													
08710.A	PREPARE / SUBMIT - DOOR HARDWARE				45	100%	0	27-Oct-2021 A	27-Oct-2021 A		PREPARE / SUBMIT - DOOR HARDWARE																													
28462.A	PREPARE / SUBMIT - FIRE ALARM MATERIAL / EQUIP				35	100%	0	29-Oct-2021 A	29-Oct-2021 A		PREPARE / SUBMIT - FIRE ALARM MATERIAL / EQUIP																													
07532.A	PREPARE / SUBMIT - EPDM ROOFING				35	100%	0	01-Nov-2021 A	01-Nov-2021 A		PREPARE / SUBMIT - EPDM ROOFING																													
33421.A	PREPARE / SUBMIT - STORM DRAINAGE				25	100%	0	10-Nov-2021 A	10-Nov-2021 A		PREPARE / SUBMIT - STORM DRAINAGE																													
05511.A	PREPARE / SUBMIT - METAL PAN STAIRS SHOP DWGS				30	100%	0	15-Nov-2021 A	15-Nov-2021 A		PREPARE / SUBMIT - METAL PAN STAIRS SHOP DWG																													
05521.A	PREPARE / SUBMIT - METAL RAILINGS				35	100%	0	15-Nov-2021 A	15-Nov-2021 A		PREPARE / SUBMIT - METAL RAILINGS																													
09650.A	PREPARE / SUBMIT - RESILIENT FLOORING				25	100%	0	16-Dec-2021 A	14-Jan-2022 A		PREPARE / SUBMIT - RESILIENT FLOORING																													
Actual Work Critical Remaining Work Summary										Page 1 of 18																														
Remaining Work ◆ Milestone										BAR CHART - SBES-UPD4																														

[illegible]

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4

APS CONTRACTING, INC.

Data Date 20-Jun-2022

Activity ID	Activity Name	Original Duration	Duration % Complete	Lagging	Start	Finish	Total Float	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q																	
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
21131.D	FAB / DELIVER - FIRE SUPPRESSION	45	100%	0	15-Nov-2021 A	16-May-2022 A																															
28462.D	FAB / DELIVER - FIRE ALARM MATERIAL / EQUIP	60	100%	0	15-Nov-2021 A	05-Feb-2022 A																															
08710.D	FAB / DELIVER - DOOR HARDWARE	45	90%	5	22-Nov-2021 A	24-Jun-2022	15																														
33421.D	FAB / DELIVER - STORM DRAINAGE	20	80%	4	10-Dec-2021 A	23-Jun-2022	6																														
05511.D	FAB / DELIVER - METAL PAN STAIRS	90	100%	0	20-Dec-2021 A	11-May-2022 A																															
05521.D	FAB / DELIVER - METAL RAILINGS	50	100%	0	20-Dec-2021 A	11-May-2022 A																															
08141.D	FAB / DELIVER - WOOD DOORS	45	70%	14	15-Jan-2022 A	08-Jul-2022	3																														
26511.D	FAB / DELIVER - LIGHTING FIXTURE	45	100%	0	25-Jan-2022 A	25-Mar-2022 A																															
12321.D	FAB / DELIVER - CASEWORK	85	90%	9	01-Mar-2022 A	30-Jun-2022	3																														
22400.D	FAB / DELIVER - PLUMB FIXTURES	50	96%	2	01-Mar-2022 A	21-Jun-2022	20																														
09300.D	FAB / DELIVER - CERAMIC TILE	45	100%	0	29-Mar-2022 A	17-Jun-2022 A																															
09650.D	FAB / DELIVER - RESILIENT FLOOR TILE	50	64%	18	15-Apr-2022 A	14-Jul-2022	1																														
10145.D	FAB / DELIVER - SIGNAGE	40	50%	20	10-May-2022 A	18-Jul-2022	6																														
MOBILIZATION / SITE PREPARATION								10-Jul-2021 A, MOBILIZATION / SITE PREPARATION																													
01500.SP	MOBILIZATION -Site Prep	5	100%	0	25-Jun-2021 A	25-Jun-2021 A		MOBILIZATION -Site Prep																													
31250.SP	EROSION & SEDIMENT CONTROL -Site Prep	2	100%	0	25-Jun-2021 A	01-Jul-2021 A		EROSION & SEDIMENT CONTROL -Site Prep																													
32311.SP	CONSTRUCTION FENCE & GATES -Site Prep	3	100%	0	01-Jul-2021 A	03-Jul-2021 A		CONSTRUCTION FENCE & GATES -Site Prep																													
01510.SP	TEMPORARY FACILITIES -Site Prep	3	100%	0	03-Jul-2021 A	05-Jul-2021 A		TEMPORARY FACILITIES -Site Prep																													
01520.SP	STABILIZE ENTRANCE & STAGING AREA -Site Prep	3	100%	0	05-Jul-2021 A	10-Jul-2021 A		STABILIZE ENTRANCE & STAGING AREA -Site Prep																													
PHASE 1								05-Dec-2021 A, PHASE 1																													
PLAYGROUND								01-Aug-2021 A, PLAYGROUND																													
11480.01	DISABLE PLAYGROUND EQUIP - PG	5	100%	0	01-Jul-2021 A	02-Jul-2021 A		DISABLE PLAYGROUND EQUIP - PG																													
31200.01	GRADE PLAYGROUND - PG	3	100%	0	09-Jul-2021 A	09-Jul-2021 A		GRADE PLAYGROUND - PG																													
03301.01	F/R/P CONC CURBS - PG	4	100%	0	10-Jul-2021 A	14-Jul-2021 A		F/R/P CONC CURBS - PG																													
31021.01	BACKFILL / GRADE - PG	2	100%	0	14-Jul-2021 A	16-Jul-2021 A		BACKFILL / GRADE - PG																													
11481.01	INSTALL RELOCATED PLAYGROUND EQUIP - PG	5	100%	0	20-Jul-2021 A	23-Jul-2021 A		INSTALL RELOCATED PLAYGROUND EQUIP - PG																													
32920.01	WOOD FIBER SAFETY MULCH - PG	4	100%	0	25-Jul-2021 A	28-Jul-2021 A		WOOD FIBER SAFETY MULCH - PG																													
01700.01	FINAL CLEAN - PG	3	100%	0	25-Jul-2021 A	30-Jul-2021 A		FINAL CLEAN - PG																													
01705.01	FINAL INSPECTIONS - PG	3	100%	0	01-Aug-2021 A	01-Aug-2021 A		FINAL INSPECTIONS - PG																													
SITE IMPROVEMENTS								05-Dec-2021 A, SITE IMPROVEMENTS																													
02412.SI	SITE / STRUCTURE DEMO - Site	5	100%	0	03-Jul-2021 A	06-Jul-2021 A		SITE / STRUCTURE DEMO - Site																													
31100.SI	GRUBBING & CLEARING - Site	5	100%	0	10-Jul-2021 A	13-Jul-2021 A		GRUBBING & CLEARING - Site																													
33702.SI	INSTALL ELEC PRIMARY FEED - Site	5	100%	0	22-Jul-2021 A	22-Jul-2021 A		INSTALL ELEC PRIMARY FEED - Site																													
26055.SI	ELEC IDENTIFICATION / SCHEDULING OF PRIMARY - Site	5	100%	0	27-Jul-2021 A	27-Jul-2021 A		ELEC IDENTIFICATION / SCHEDULING OF PRIMARY - Site																													
01705.SI	FINAL INSPECTIONS - Site	3	100%	0	30-Jul-2021 A	30-Jul-2021 A		FINAL INSPECTIONS - Site																													

Actual Work

Critical Remaining Work

Summary

Remaining Work

Milestone

Page 3 of 18

BAR CHART - SBES-UPD4

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4

APS CONTRACTING, INC.

Data Date 20-Jun-2022

Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q
								M	J	J	A	S	O	N	D	J	F	M	A
33700.SI	INSTALL RELOCATED UTILITY POLE - Site	3	100%	0	05-Dec-2021 A	05-Dec-2021 A													
33701.SI	REMOVE EXIST UTILITY POLE - Site	3	100%	0	05-Dec-2021 A	05-Dec-2021 A													
PHASE 2																			
AREA "A" - ADDITION																			
DEMOLITION																			
02412.01	PLUMB DEMOLITION - Area "A"	3	100%	0	06-Aug-2021 A	06-Aug-2021 A													
02411.01	STRUCTURE DEMOLITION - Area "A"	10	100%	0	10-Aug-2021 A	13-Aug-2021 A													
STRUCTURE																			
BASEMENT																			
31000.01	BUILDING PAD EXCAVATION & FILL - B Flr - Area "A"	5	100%	0	15-Aug-2021 A	20-Aug-2021 A													
31010.01	EXCAVATE FOUNDATION - B Flr - Area "A"	5	100%	0	25-Aug-2021 A	27-Aug-2021 A													
03300.01	F/R/P CONC FOUNDATION - B Flr - Area "A"	10	100%	0	10-Nov-2021 A	15-Nov-2021 A													
03310.01	F/R/P CONC WALLS - B Flr - Area "A"	15	100%	0	15-Nov-2021 A	15-Nov-2021 A													
26053.01	ELEC U/G ROUGH-IN - B Flr - Area "A"	3	100%	0	25-Nov-2021 A	01-Dec-2021 A													
22070.01	PLUMB U/G ROUGH-IN - B Flr - Area "A"	5	100%	0	07-Dec-2021 A	10-Dec-2021 A													
31020.01	BACKFILL / COMPACT FOUADATION - B Flr - Area "A"	5	100%	0	10-Dec-2021 A	13-Dec-2021 A													
03315.01	F/R/P CONC SLAB & STAIRS - B Flr - Area "A"	5	100%	0	13-Dec-2021 A	17-Dec-2021 A													
GROUND FLR																			
22073.02	PLUMB U/G ROUGH-IN - G Flr - Area "A"	5	100%	0	07-Dec-2021 A	10-Dec-2021 A													
26051.02	ELEC U/G ROUGH-IN - G Flr - Area "A"	3	100%	0	07-Dec-2021 A	10-Dec-2021 A													
03321.02	FINEGRADE / PREP S.O.G. - G Flr - Area "A"	8	100%	0	10-Dec-2021 A	15-Dec-2021 A													
03330.02	INSPECT & POUR S.O.G. - G Flr - Area "A"	2	100%	0	12-Dec-2021 A	17-Dec-2021 A													
05121.02	STEEL BEAMS @ STAIRS - G Flr - Area "A"	3	100%	0	15-Dec-2021 A	21-Dec-2021 A													
05311.02	METAL DECKING @ STAIRS - G Flr - Area "A"	9	100%	0	20-Dec-2021 A	20-May-2022 A													
05122.02	STEEL COLUMNS - G Flr - Area "A"	9	100%	0	20-Dec-2021 A	31-Dec-2021 A													
04221.02	CMU EXTERIOR WALLS - G Flr - Area "A"	10	100%	0	14-Jan-2022 A	01-Feb-2022 A													
04222.02	CMU INTERIOR WALLS - G Flr - Area "A"	5	100%	0	25-Jan-2022 A	15-Apr-2022 A													
03310.02	F/R/P CONC BOND BEAMS - G Flr - Area "A"	5	100%	0	01-Feb-2022 A	15-Apr-2022 A													
05511.02	STEEL STAIRS & LANDING - G Flr - Area "A"	5	100%	0	01-May-2022 A	20-May-2022 A													
03316.02	POUR STAIR TREADS / LANDINGS - G Flr - Area "A"	3	0%	3	20-Jun-2022	22-Jun-2022	1												
1ST FLOOR																			
22070.03	PLUMB U/S ROUGH-IN - 1st Flr - Area "A"	5	100%	0	05-Dec-2021 A	10-Dec-2021 A													
26053.03	ELECT - U/S ROUGH-IN - 1st Flr - Area "A"	3	100%	0	05-Dec-2021 A	10-Dec-2021 A													
05121.03	STEEL BEAMS - 1st Flr - Area "A"	10	100%	0	20-Dec-2021 A	31-Dec-2021 A													
05122.03	STEEL COLUMNS - 1st Flr - Area "A"	5	100%	0	21-Dec-2021 A	31-Dec-2021 A													

Actual Work

Critical Remaining Work

Summary

Remaining Work

Milestone

Page 4 of 18

BAR CHART - SBES-UPD4

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4						APS CONTRACTING, INC.						Data Date 20-Jun-2022																											
Activity ID		Activity Name				Original Duration	Duration % Complete	Lining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q									
												M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D								
05311.03		METAL DECKING - 1st Flr - Area "A"				5	100%	0	22-Dec-2021 A	31-Dec-2021 A		METAL DECKING - 1st Flr - Area "A"																											
03320.03		F/R/P CONC SLAB - 1st Flr - Area "A"				8	100%	0	22-Jan-2022 A	24-Jan-2022 A		F/R/P CONC SLAB - 1st Flr - Area "A"																											
04220.03		CMU EXTERIOR WALLS - 1st Flr - Area "A"				15	98%	0	02-Feb-2022 A	20-Jun-2022	1	CMU EXTERIOR WALLS - 1st Flr - Area "A"																											
03310.03		F/R/P CONC BOND BEAMS - 1st Flr - Area "A"				5	100%	0	26-Feb-2022 A	15-Apr-2022 A		F/R/P CONC BOND BEAMS - 1st Flr - Area "A"																											
04221.03		CMU INTERIOR WALLS - 1st Flr - Area "A"				5	100%	0	01-Mar-2022 A	15-Apr-2022 A		CMU INTERIOR WALLS - 1st Flr - Area "A"																											
05511.03		STEEL STAIRS & LANDING - 1st Flr - Area "A"				5	100%	0	16-May-2022 A	20-May-2022 A		STEEL STAIRS & LANDING - 1st Flr - Area "A"																											
03316.03		POUR STAIR TREADS / LANDINGS - 1st Flr - Area "A"				3	0%	3	20-Jun-2022	22-Jun-2022	1	POUR STAIR TREADS / LANDINGS - 1st Flr - Area "A"																											
ROOF												05-Jan-2022 A, ROOF																											
05120.04		STEEL BEAMS - RF - Area "A"				10	100%	0	20-Dec-2021 A	31-Dec-2021 A		STEEL BEAMS - RF - Area "A"																											
05210.04		STEEL JOIST - RF - Area "A"				8	100%	0	22-Dec-2021 A	31-Dec-2021 A		STEEL JOIST - RF - Area "A"																											
05310.04		METAL DECKING - RF - Area "A"				8	100%	0	22-Dec-2021 A	05-Jan-2022 A		METAL DECKING - RF - Area "A"																											
EXTERIOR												07-Jul-2022, EXTERIOR																											
BASEMENT												01-Jul-2022, BASEMENT																											
07215.01		RIGID INSULATION - Ext - B Flr - Area "A"				5	100%	0	03-Jan-2022 A	03-Jan-2022 A		RIGID INSULATION - Ext - B Flr - Area "A"																											
07250.01		WEATHER BARRIERG - Ext - B Flr - Area "A"				5	100%	0	03-Jan-2022 A	03-Jan-2022 A		WEATHER BARRIERG - Ext - B Flr - Area "A"																											
04261.01		CMU VENEER - Ext - B Flr - Area "A"				10	100%	0	04-Apr-2022 A	20-May-2022 A		CMU VENEER - Ext - B Flr - Area "A"																											
04720.01		CAST STONE SILLS - Ext - B Flr - Area "A"				5	75%	1	27-May-2022 A	21-Jun-2022	21	CAST STONE SILLS - Ext - B Flr - Area "A"																											
09911.01		PAINTING - Ext - B Flr - Area "A"				10	75%	3	06-Jun-2022 A	01-Jul-2022	21	PAINTING - Ext - B Flr - Area "A"																											
08122.01		HM DOORS / FRAMES - Ext - B Flr - Area "A"				3	0%	3	21-Jun-2022	24-Jun-2022	21	HM DOORS / FRAMES - Ext - B Flr - Area "A"																											
07920.01		CAULKING - Ext - B Flr - Area "A"				5	0%	5	24-Jun-2022	01-Jul-2022	21	CAULKING - Ext - B Flr - Area "A"																											
GROUND FLR												07-Jul-2022, GROUND FLR																											
06102.02		ROUGH CARPENTRY / BLOCKING - Ext - G Flr - Area "A"				5	100%	0	07-Mar-2022 A	14-Mar-2022 A		ROUGH CARPENTRY / BLOCKING - Ext - G Flr - Area "A"																											
07215.02		RIGID INSULATION - Ext - G Flr - Area "A"				5	100%	0	29-Apr-2022 A	29-Apr-2022 A		RIGID INSULATION - Ext - G Flr - Area "A"																											
07250.02		WEATHER BARRIERG - Ext - G Flr - Area "A"				5	100%	0	29-Apr-2022 A	29-Apr-2022 A		WEATHER BARRIERG - Ext - G Flr - Area "A"																											
04261.02		BRICK VENEER - Ext - G Flr - Area "A"				10	75%	3	30-May-2022 A	22-Jun-2022	18	BRICK VENEER - Ext - G Flr - Area "A"																											
08411.02		ALUMN WINDOWS - Ext - G Flr - Area "A"				5	50%	3	13-Jun-2022 A	22-Jun-2022	18	ALUMN WINDOWS - Ext - G Flr - Area "A"																											
08511.02		CURTAIN WALL - Ext - G Flr - Area "A"				5	0%	5	20-Jun-2022	24-Jun-2022	18	CURTAIN WALL - Ext - G Flr - Area "A"																											
08800.02		GLAZING - Ext - G Flr - Area "A"				5	0%	5	22-Jun-2022	29-Jun-2022	18	GLAZING - Ext - G Flr - Area "A"																											
23061.02		LOUVERS - Ext - G Flr - Area "A"				3	0%	3	22-Jun-2022	27-Jun-2022	20	LOUVERS - Ext - G Flr - Area "A"																											
07920.02		CAULKING - Ext - G Flr - Area "A"				5	0%	5	29-Jun-2022	07-Jul-2022	18	CAULKING - Ext - G Flr - Area "A"																											
1ST FLOOR												07-Jul-2022, 1ST FLOOR																											
06102.03		ROUGH CARPENTRY / BLOCKING - Ext - 1st Flr - Area "A"				5	100%	0	07-Mar-2022 A	14-Mar-2022 A		ROUGH CARPENTRY / BLOCKING - Ext - 1st Flr - Area "A"																											
07215.03		RIGID INSULATION - Ext - 1st Flr - Area "A"				5	100%	0	29-Apr-2022 A	29-Apr-2022 A		RIGID INSULATION - Ext - 1st Flr - Area "A"																											
07250.03		WEATHER BARRIERG - Ext - 1st Flr - Area "A"				5	100%	0	29-Apr-2022 A	29-Apr-2022 A		WEATHER BARRIERG - Ext - 1st Flr - Area "A"																											
04261.03		BRICK VENEER - Ext - 1st Flr - Area "A"				10	75%	3	13-Jun-2022 A	22-Jun-2022	18	BRICK VENEER - Ext - 1st Flr - Area "A"																											
Actual Work Remaining Work Critical Remaining Work Milestone Summary						Page 5 of 18						BAR CHART - SBES-UPD4																											

[illegible]

[illegible]

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4				APS CONTRACTING, INC.					Data Date 20-Jun-2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4			APS CONTRACTING, INC.						Data Date 20-Jun-2022																											
Activity ID	Activity Name		Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q							
									M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
26511.03	ELEC LIGHTING FIXTURES - 1st Flr - Area "A"		10	75%	3	30-May-2022 A	22-Jun-2022	9																												
09912.03	PAINT PRIME COAT - 1st Flr - Area "A"		5	100%	0	06-Jun-2022 A	15-Jun-2022 A																													
09913.03	PAINT FINISH COAT - 1st Flr - Area "A"		75	93.33%	5	13-Jun-2022 A	18-Jul-2022	7																												
09511.03	ACOUSTICAL CLG GRID - 1st Flr - Area "A"		10	25%	8	20-Jun-2022 A	29-Jun-2022	13																												
23050.03	HVAC GRILLES / TRIM - 1st Flr - Area "A"		6	0%	6	20-Jun-2022	27-Jun-2022	9																												
09300.03	CERAMIC TILE - 1st Flr - Area "A"		10	0%	10	20-Jun-2022	01-Jul-2022	10																												
21031.03	FIRE SPRINKLER HEADS / TRIM - 1st Flr - Area "A"		5	0%	5	21-Jun-2022	27-Jun-2022	16																												
23090.03	HVAC CONTROLS / TRIM - 1st Flr - Area "A"		4	0%	4	22-Jun-2022	27-Jun-2022	9																												
06411.03	MILLWORK - 1st Flr - Area "A"		5	0%	5	05-Jul-2022	11-Jul-2022	10																												
05522.03	RAILINGS - 1st Flr - Area "A"		5	0%	5	05-Jul-2022	11-Jul-2022	12																												
08141.03	HANG DOORS - 1st Flr - Area "A"		5	0%	5	12-Jul-2022	18-Jul-2022	7																												
23058.03	HVAC EQUIP START-UP - 1st Flr - Area "A"		5	0%	5	12-Jul-2022	18-Jul-2022	0																												
26150.03	ELEC DEVICE / TRIM - 1st Flr - Area "A"		5	0%	5	12-Jul-2022	18-Jul-2022	7																												
27131.03	COMM DEVICE / TRIM - 1st Flr - Area "A"		5	0%	5	12-Jul-2022	18-Jul-2022	10																												
28312.03	INSTALL F/A DEVICE / TRIM - 1st Flr - Area "A"		5	0%	5	15-Jul-2022	21-Jul-2022	7																												
09500.03	INSTALL CLG SOUND PANELS - 1st Flr - Area "A"		5	0%	5	19-Jul-2022	25-Jul-2022	0																												
08710.03	INSTALL HARDWARE - 1st Flr - Area "A"		5	0%	5	20-Jul-2022	26-Jul-2022	2																												
28110.03	ACCESS & SECURITY DEVICE / TRIM - 1st Flr - Area "A"		5	0%	5	20-Jul-2022	26-Jul-2022	4																												
09512.03	INSTALL ACOUSTICAL CLG TILE - 1st Flr - Area "A"		5	0%	5	21-Jul-2022	27-Jul-2022	0																												
09654.03	RESILIENT TILE - 1st Flr - Area "A"		5	0%	5	25-Jul-2022	29-Jul-2022	1																												
10141.03	SIGNAGE - 1st Flr - Area "A"		3	0%	3	25-Jul-2022	27-Jul-2022	2																												
10110.03	MARKER & SMART BOARDS - 1st Flr - Area "A"		3	0%	3	26-Jul-2022	28-Jul-2022	2																												
22400.03	PLUMB FIXTURES / TRIM - 1st Flr - Area "A"		5	0%	5	26-Jul-2022	01-Aug-2022	0																												
09651.03	INSTALL RUBBER BASE - 1st Flr - Area "A"		3	0%	3	27-Jul-2022	29-Jul-2022	1																												
10280.03	RESTROOM ACCESSORIES - 1st Flr - Area "A"		3	0%	3	28-Jul-2022	01-Aug-2022	0																												
23059.03	HVAC TEST & BALANCE - 1st Flr - Area "A"		5	0%	5	28-Jul-2022	03-Aug-2022	3																												
SITE IMPROVEMENTS - P2																																				
31250.SI	EROSION & SEDIMENT CONTROL - Site - P2		3	100%	0	06-Jun-2022 A	13-Jun-2022 A																													
02413.SI	SITE / STRUCTURE DEMO - Site - P2		10	0%	10	20-Jun-2022	01-Jul-2022	0																												
31205.SI	ROUGH GRADING - Site - P2		10	0%	10	27-Jun-2022	11-Jul-2022	0																												
33400.SI	STORM DRAINAGE - Site - P2		10	0%	10	05-Jul-2022	18-Jul-2022	0																												
33300.SI	SANITARY SEWER & CONNECT - Site - P2		10	0%	10	12-Jul-2022	25-Jul-2022	0																												
03320.SI	F/R/P CONC STAIRS / LANDING - - Site - P3		10	0%	10	12-Jul-2022	25-Jul-2022	0																												
33111.SI	WATER DISTRIBUTION & CONNECT - Site - P2		10	0%	10	19-Jul-2022	01-Aug-2022	0																												
31206.SI	BACKFILL UTILITIES - Site - P2		5	0%	5	26-Jul-2022	01-Aug-2022	0																												
								BAR CHART - SBES-UPD4																												

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4

APS CONTRACTING, INC.

Data Date 20-Jun-2022

Activity ID	Activity Name	Original Duration	Duration % Complete	Scheduling	Start	Finish	Total Float	Q	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D
05522.SI	RAILINGS - Site - P2	5	0%	5	26-Jul-2022	01-Aug-2022	0																																	
COMPLETION - P2																																								
01728.CPL	FINAL CLEAN - Area "A" - P2	10	0%	10	02-Aug-2022	15-Aug-2022	0																																	
01738.CPL	FINAL INSPECTIONS - Area "A" - P2	5	0%	5	09-Aug-2022	15-Aug-2022	0																																	
PHASE 3																																								
MODULAR CLASSROOMS																																								
31251.P3	EROSION & SEDIMENT CONTROL - MC - P3	3	0%	3	27-Jun-2022*	29-Jun-2022	0																																	
02411.P3	ELEC SAFE OFF / DEMO - MC - P3	5	0%	5	28-Jun-2022	05-Jul-2022	0																																	
02412.P3	PLUMB DISCONNECT / DEMO - MC - P3	5	0%	5	29-Jun-2022	06-Jul-2022	0																																	
02413.P3	HVAC DISCONNECT / DEMO - MC - P3	5	0%	5	01-Jul-2022	08-Jul-2022	0																																	
02415.P3	MODULAR DEMO / REMOVAL - MC - P3	10	0%	10	11-Jul-2022	22-Jul-2022	0																																	
01740.P3	FINAL CLEAN - MC - P3	3	0%	3	25-Jul-2022	27-Jul-2022	0																																	
01745.P3	FINAL INSPECTIONS - MC - P3	3	0%	3	28-Jul-2022	01-Aug-2022	0																																	
PHASE 4																																								
BOILER ROOM - AREA "B"																																								
DEMOLITION																																								
02416.01	PLUMB HWH DEMOLITION - Boiler - Area "B"	5	100%	0	25-Apr-2022 A	24-May-2022 A																																		
02419.01	ELEC DISCONNECT / DEMOLITION - Boiler - Area "B"	5	100%	0	25-Apr-2022 A	24-May-2022 A																																		
02420.01	PLUMB DISCONNECT / CAP - Boiler - Area "B"	3	100%	0	25-Apr-2022 A	24-May-2022 A																																		
02421.01	HVAC PIPING & BREECHING DEMOLITION - Boiler - Area "B"	5	100%	0	25-Apr-2022 A	24-May-2022 A																																		
02422.01	HVAC BOILER & PUMPS DEMOLITION - Boiler - Area "B"	5	100%	0	25-Apr-2022 A	24-May-2022 A																																		
02423.01	HVAC DUCTWORK / LOUVER DEMOLITION - Boiler - Area "B"	5	100%	0	25-Apr-2022 A	24-May-2022 A																																		
02200.01	OWNER ASBESTOS ABATEMENT - Boiler - Area "B"	25	60%	10	25-Apr-2022 A	01-Jul-2022	7																																	
ROUGH-IN																																								
23521.01	HVAC SET BOILERS - Boiler - Area "B"	4	50%	2	13-Jun-2022 A	21-Jun-2022	22																																	
26051.01	ELEC ROUGH-IN - Boiler - Area "B"	10	50%	5	13-Jun-2022 A	24-Jun-2022	25																																	
26241.01	ELEC PANEL - Boiler - Area "B"	5	50%	3	13-Jun-2022 A	22-Jun-2022	25																																	
03302.01	F/R/P CONC MECH PADS - Boiler - Area "B"	5	100%	0	15-Jun-2022 A	17-Jun-2022 A																																		
28460.01	FIRE ALARM EQUIP / ROUGH-IN - Boiler - Area "B"	5	0%	5	20-Jun-2022	24-Jun-2022	29																																	
23823.01	HVAC INSTALL UNIT HEATER - Boiler - Area "B"	3	0%	3	20-Jun-2022	22-Jun-2022	26																																	
22110.01	PLUMB GAS PIPING / EQUIP - Boiler - Area "B"	5	0%	5	22-Jun-2022	28-Jun-2022	24																																	
23212.01	HVAC PUMPS - Boiler - Area "B"	3	0%	3	22-Jun-2022	24-Jun-2022	22																																	
23210.01	HVAC PIPING / VALVES - Boiler - Area "B"	10	0%	10	22-Jun-2022	06-Jul-2022	22																																	
23260.01	HVAC COLD WATER MAKE UP - Boiler - Area "B"	5	0%	5	22-Jun-2022	28-Jun-2022	22																																	

Actual Work

Critical Remaining Work

Summary

Remaining Work

Milestone

Page 10 of 18

BAR CHART - SBES-UPD4

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4				APS CONTRACTING, INC.					Data Date 20-Jun-2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q				Q				Q				Q				Q				Q				Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
23054.01	HVAC CONTROL PANELS & SHUT DOWN - Boiler - Area "B"	5	0%	5	23-Jun-2022	29-Jun-2022	25																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

[illegible]

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4				APS CONTRACTING, INC.					Data Date 20-Jun-2022																														
Activity ID		Activity Name		Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q									
										M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
28465.03		FIRE ALARM ROUGH-IN - 1st Flr - Area "B"		10	0%	10	01-Aug-2022	12-Aug-2022	6																														
04253.03		INSTALL WINDOW SASH - 1st Flr - Area "B"		2	0%	2	02-Aug-2022	03-Aug-2022	3																														
08122.03		HM DOORS & FRAMES - 1st Flr - Area "B"		3	0%	3	02-Aug-2022	04-Aug-2022	7																														
23056.03		HVAC LOUVERS - 1st Flr - Area "B"		3	0%	3	08-Aug-2022	10-Aug-2022	0																														
23054.03		HVAC DUCT ROUGH-IN - 1st Flr - Area "B"		5	0%	5	09-Aug-2022	15-Aug-2022	0																														
23701.03		HVAC EQUIP - 1st Flr - Area "B"		5	0%	5	11-Aug-2022	17-Aug-2022	0																														
26273.03		ELEC WIRING EQUIP - 1st Flr - Area "B"		3	0%	3	15-Aug-2022	17-Aug-2022	0																														
23212.03		HVAC PIPING - 1st Flr - Area "B"		5	0%	5	15-Aug-2022	19-Aug-2022	1																														
01700.03		INSPECT ROUGH-IN - 1st Flr - Area "B"		3	0%	3	22-Aug-2022	24-Aug-2022	1																														
2ND FLR																																							
26055.04		ELEC ROUGH-IN - 2nd Flr - Area "B"		5	0%	5	05-Aug-2022	11-Aug-2022	4																														
28465.04		FIRE ALARM ROUGH-IN - 2nd Flr - Area "B"		8	0%	8	05-Aug-2022	16-Aug-2022	4																														
04224.04		CMU INFILL & PATCH - 2nd Flr - Area "B"		2	0%	2	08-Aug-2022	09-Aug-2022	1																														
04253.04		INSTALL WINDOW SASH - 2nd Flr - Area "B"		2	0%	2	09-Aug-2022	10-Aug-2022	4																														
08122.04		HM DOORS & FRAMES - 2nd Flr - Area "B"		3	0%	3	10-Aug-2022	12-Aug-2022	1																														
23054.04		HVAC DUCT ROUGH-IN - 2nd Flr - Area "B"		5	0%	5	15-Aug-2022	19-Aug-2022	1																														
23056.04		HVAC LOUVERS - 2nd Flr - Area "B"		3	0%	3	15-Aug-2022	17-Aug-2022	1																														
23701.04		HVAC EQUIP - 2nd Flr - Area "B"		4	0%	4	16-Aug-2022	19-Aug-2022	1																														
23212.04		HVAC PIPING - 2nd Flr - Area "B"		4	0%	4	16-Aug-2022	19-Aug-2022	1																														
26273.04		ELEC WIRING EQUIP - 2nd Flr - Area "B"		3	0%	3	17-Aug-2022	19-Aug-2022	1																														
01700.04		INSPECT ROUGH-IN - 2nd Flr - Area "B"		3	0%	3	22-Aug-2022	24-Aug-2022	1																														
FINISHES																																							
BASEMENT																																							
23057.01		HVAC GRILLES / TRIM - B Flr - Area "B"		3	0%	3	15-Aug-2022	17-Aug-2022	2																														
09910.01		PAINT - B Flr - Area "B"		2	0%	2	16-Aug-2022	17-Aug-2022	1																														
26154.01		ELEC DEVICE / TRIM - B Flr - Area "B"		2	0%	2	18-Aug-2022	19-Aug-2022	1																														
28314.01		INSTALL F/A DEVICE / TRIM - B Flr - Area "B"		5	0%	5	18-Aug-2022	24-Aug-2022	1																														

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4				APS CONTRACTING, INC.					Data Date 20-Jun-2022																														
Activity ID	Activity Name			Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q									
										M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
09652.02	RESILIENT TILE - G Flr - Area "B"			2	0%	2	04-Aug-2022	05-Aug-2022	8																														
09919.02	PAINT - G Flr - Area "B"			3	0%	3	17-Aug-2022	19-Aug-2022	1																														
23056.02	HVAC EQUIP START-UP - G Flr - Area "B"			2	0%	2	17-Aug-2022	18-Aug-2022	7																														
06412.02	MILLWORK - G Flr - Area "B"			2	0%	2	22-Aug-2022	23-Aug-2022	4																														
26151.02	ELEC DEVICE / TRIM - G Flr - Area "B"			2	0%	2	22-Aug-2022	23-Aug-2022	1																														
08712.02	INSTALL HARDWARE - G Flr - Area "B"			2	0%	2	22-Aug-2022	23-Aug-2022	4																														
28313.02	INSTALL F/A DEVICE / TRIM - G Flr - Area "B"			4	0%	4	23-Aug-2022	26-Aug-2022	1																														
01725.02	FINAL CLEAN - G Flr - Area "B"			1	0%	1	29-Aug-2022	29-Aug-2022	1																														
01730.02	FINAL INSPECTIONS - G Flr - Area "B"			2	0%	2	29-Aug-2022	30-Aug-2022	1																														
1ST FLOOR																																							
09012.03	PLASTER RESTORATION - 1st Flr - Area "B"			5	0%	5	05-Aug-2022	11-Aug-2022	7																														
26512.03	ELEC LIGHTING FIXTURES - 1st Flr - Area "B"			2	0%	2	18-Aug-2022	19-Aug-2022	0																														
09513.03	INSTALL ACOUSTICAL CLG TILE - 1st Flr - Area "B"			1	0%	1	22-Aug-2022	22-Aug-2022	5																														
23057.03	HVAC EQUIP START-UP - 1st Flr - Area "B"			2	0%	2	22-Aug-2022	23-Aug-2022	4																														
09652.03	RESILIENT TILE - 1st Flr - Area "B"			3	0%	3	22-Aug-2022	24-Aug-2022	0																														
09919.03	PAINT - 1st Flr - Area "B"			3	0%	3	23-Aug-2022	25-Aug-2022	0																														
26151.03	ELEC DEVICE / TRIM - 1st Flr - Area "B"			2	0%	2	23-Aug-2022	24-Aug-2022	1																														
28313.03	INSTALL F/A DEVICE / TRIM - 1st Flr - Area "B"			4	0%	4	23-Aug-2022	26-Aug-2022	1																														
06412.03	MILLWORK - 1st Flr - Area "B"			2	0%	2	26-Aug-2022	29-Aug-2022	0																														
08712.03	INSTALL HARDWARE - 1st Flr - Area "B"			2	0%	2	26-Aug-2022	29-Aug-2022	0																														
01725.03	FINAL CLEAN - 1st Flr - Area "B"			1	0%	1	30-Aug-2022	30-Aug-2022	0																														
01730.03	FINAL INSPECTIONS - 1st Flr - Area "B"			2	0%	2	30-Aug-2022	31-Aug-2022	0																														
2ND FLR																																							
09013.04	PLASTER RESTORATION - 2nd Flr - Area "B"			5	0%	5	15-Aug-2022	19-Aug-2022	1																														
26512.04	ELEC LIGHTING FIXTURES - 2nd Flr - Area "B"			2	0%	2	18-Aug-2022	19-Aug-2022	1																														
09513.04	INSTALL ACOUSTICAL CLG TILE - 2nd Flr - Area "B"			1	0%	1	22-Aug-2022	22-Aug-2022	5																														
09919.04	PAINT - 2nd Flr - Area "B"			3	0%	3	22-Aug-2022	24-Aug-2022	1																														
23057.04	HVAC EQUIP START-UP - 2nd Flr - Area "B"			2	0%	2	22-Aug-2022	23-Aug-2022	4																														
09653.04	RESILIENT TILE - 2nd Flr - Area "B"			2	0%	2	22-Aug-2022	23-Aug-2022	1																														
26151.04	ELEC DEVICE / TRIM - 2nd Flr - Area "B"			2	0%	2	23-Aug-2022	24-Aug-2022	2																														
28313.04	INSTALL F/A DEVICE / TRIM - 2nd Flr - Area "B"			3	0%	3	23-Aug-2022	25-Aug-2022	2																														
08712.04	INSTALL HARDWARE - 2nd Flr - Area "B"			2	0%	2	23-Aug-2022	24-Aug-2022	3																														
06412.04	MILLWORK - 2nd Flr - Area "B"			2	0%	2	25-Aug-2022	26-Aug-2022	1																														
01725.04	FINAL CLEAN - 2nd Flr - Area "B"			1	0%	1	29-Aug-2022	29-Aug-2022	1																														
01730.04	FINAL INSPECTIONS - 2nd Flr - Area "B"			2	0%	2	29-Aug-2022	30-Aug-2022	1																														
Actual Work Remaining Work				Critical Remaining Work Milestone				Summary				Page 14 of 18										BAR CHART - SBES-UPD4																	

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4				APS CONTRACTING, INC.				Data Date 20-Jun-2022																											
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q	Q				Q				Q				Q				Q				Q						
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
ROOF								▼ 03-Aug-2022, ROOF																											
07255.05	UNDERLAYMENT - RF - Area "B"	2	0%	2	12-Jul-2022	13-Jul-2022	18	I UNDERLAYMENT - RF - Area "B"																											
07314.05	SLATE SHINGLES - RF - Area "B"	5	0%	5	14-Jul-2022	20-Jul-2022	18	I SLATE SHINGLES - RF - Area "B"																											
07311.05	SHINGLES - RF - Area "B"	5	0%	5	21-Jul-2022	27-Jul-2022	18	I SHINGLES - RF - Area "B"																											
06150.05	PVC TRIM - RF - Area "B"	2	0%	2	28-Jul-2022	29-Jul-2022	18	I PVC TRIM - RF - Area "B"																											
01725.05	FINAL CLEAN - RF - Area "B"	1	0%	1	01-Aug-2022	01-Aug-2022	19	I FINAL CLEAN - RF - Area "B"																											
01730.05	FINAL INSPECTIONS - RF - Area "B"	2	0%	2	02-Aug-2022	03-Aug-2022	19	I FINAL INSPECTIONS - RF - Area "B"																											
AREA "C"								▼ 31-Aug-2022, AREA "C"																											
DEMOLITION								▼ 17-Aug-2022, DEMOLITION																											
GROUND FLR								▼ 29-Jul-2022, GROUND FLR																											
02418.02	SELECTIVE DEMOLITION - G Flr - Area "C"	5	0%	5	21-Jul-2022	27-Jul-2022	0	I SELECTIVE DEMOLITION - G Flr - Area "C"																											
02419.02	ELEC DISCONNECT / DEMOLITION - G Flr - Area "C"	5	0%	5	21-Jul-2022	27-Jul-2022	0	I ELEC DISCONNECT / DEMOLITION - G Flr - Area "C"																											
02420.02	PLUMB DEMOLITION - G Flr - Area "C"	5	0%	5	22-Jul-2022	28-Jul-2022	0	I PLUMB DEMOLITION - G Flr - Area "C"																											
02421.02	HVAC DEMOLITION - G Flr - Area "C"	5	0%	5	25-Jul-2022	29-Jul-2022	0	I HVAC DEMOLITION - G Flr - Area "C"																											
1ST FLOOR								▼ 09-Aug-2022, 1ST FLOOR																											
02412.03	SELECTIVE DEMOLITION - 1st Flr - Area "C"	5	0%	5	29-Jul-2022	04-Aug-2022	2	I SELECTIVE DEMOLITION - 1st Flr - Area "C"																											
02418.03	ELEC DISCONNECT / DEMOLITION - 1st Flr - Area "C"	5	0%	5	29-Jul-2022	04-Aug-2022	2	I ELEC DISCONNECT / DEMOLITION - 1st Flr - Area "C"																											
02419.03	HVAC DEMOLITION - 1st Flr - Area "C"	5	0%	5	03-Aug-2022	09-Aug-2022	0	I HVAC DEMOLITION - 1st Flr - Area "C"																											
2ND FLR								▼ 17-Aug-2022, 2ND FLR																											
02418.04	SELECTIVE DEMOLITION - 2nd Flr - Area "C"	5	0%	5	08-Aug-2022	12-Aug-2022	0	I SELECTIVE DEMOLITION - 2nd Flr - Area "C"																											
02420.04	ELEC DISCONNECT / DEMOLITION - 2nd Flr - Area "C"	5	0%	5	09-Aug-2022	15-Aug-2022	0	I ELEC DISCONNECT / DEMOLITION - 2nd Flr - Area "C"																											
02421.04	HVAC DEMOLITION - 2nd Flr - Area "C"	5	0%	5	11-Aug-2022	17-Aug-2022	0	I HVAC DEMOLITION - 2nd Flr - Area "C"																											
ROOF								▼ 11-Jul-2022, ROOF																											
02417.05	ROOFING DEMOLITION - RF - Area "C"	5	0%	5	05-Jul-2022	11-Jul-2022	25	I ROOFING DEMOLITION - RF - Area "C"																											
ROUGH-IN								▼ 26-Aug-2022, ROUGH-IN																											
GROUND FLR								▼ 11-Aug-2022, GROUND FLR																											
26055.02	ELEC ROUGH-IN - G Flr - Area "C"	3	0%	3	28-Jul-2022	01-Aug-2022	9	I ELEC ROUGH-IN - G Flr - Area "C"																											
28465.02	FIRE ALARM ROUGH-IN - G Flr - Area "C"	5	0%	5	29-Jul-2022	04-Aug-2022	12	I FIRE ALARM ROUGH-IN - G Flr - Area "C"																											
23065.02	HVAC DUCT ROUGH-IN - G Flr - Area "C"	3	0%	3	01-Aug-2022	03-Aug-2022	8	I HVAC DUCT ROUGH-IN - G Flr - Area "C"																											
23705.02	HVAC EQUIP - G Flr - Area "C"	3	0%	3	02-Aug-2022	04-Aug-2022	10	I HVAC EQUIP - G Flr - Area "C"																											
26275.02	ELEC WIRING EQUIP - G Flr - Area "C"	2	0%	2	04-Aug-2022	05-Aug-2022	12	I ELEC WIRING EQUIP - G Flr - Area "C"																											
23215.02	HVAC PIPING - G Flr - Area "C"	3	0%	3	04-Aug-2022	08-Aug-2022	10	I HVAC PIPING - G Flr - Area "C"																											
01702.02	INSPECT ROUGH-IN - G Flr - Area "C"	3	0%	3	09-Aug-2022	11-Aug-2022	10	I INSPECT ROUGH-IN - G Flr - Area "C"																											
1ST FLOOR								▼ 22-Aug-2022, 1ST FLOOR																											
26059.03	ELEC ROUGH-IN - 1st Flr - Area "C"	3	0%	3	05-Aug-2022	09-Aug-2022	5	I ELEC ROUGH-IN - 1st Flr - Area "C"																											
Actual Work Remaining Work Critical Remaining Work Summary Milestone Milestone				Page 15 of 18				BAR CHART - SBES-UPD4																											

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4				APS CONTRACTING, INC.					Data Date 20-Jun-2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Activity ID	Activity Name			Original	Duration %	aining	Start	Finish	Total	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
				uration	Complete	uration			Float	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
04259.03	INSTALL WINDOW SASH - 1st Flr - Area "C"			3	0%	3	05-Aug-2022	09-Aug-2022	2																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4				APS CONTRACTING, INC.					Data Date 20-Jun-2022																															
Activity ID		Activity Name		Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q										
										M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	
09920.03		PAINT - 1st Flr - Area "C"		3	0%	3	23-Aug-2022	25-Aug-2022	0																															
09653.03		RESILIENT TILE - 1st Flr - Area "C"		2	0%	2	23-Aug-2022	24-Aug-2022	1																															
06415.03		MILLWORK - 1st Flr - Area "C"		3	0%	3	24-Aug-2022	26-Aug-2022	0																															
26155.03		ELEC DEVICE / TRIM - 1st Flr - Area "C"		3	0%	3	24-Aug-2022	26-Aug-2022	0																															
28315.03		INSTALL F/A DEVICE / TRIM - 1st Flr - Area "C"		3	0%	3	24-Aug-2022	26-Aug-2022	0																															
01726.03		FINAL CLEAN - 1st Flr - Area "C"		3	0%	3	29-Aug-2022	31-Aug-2022	0																															
01731.03		FINAL INSPECTIONS - 1st Flr - Area "C"		3	0%	3	29-Aug-2022	31-Aug-2022	0																															
2ND FLR																																								
09012.04		PLASTER RESTORATION - 2nd Flr - Area "C"		4	0%	4	19-Aug-2022	24-Aug-2022	1																															
09920.04		PAINT - 2nd Flr - Area "C"		2	0%	2	24-Aug-2022	25-Aug-2022	0																															
23065.04		HVAC EQUIP START-UP - 2nd Flr - Area "C"		2	0%	2	24-Aug-2022	25-Aug-2022	1																															
26513.04		ELEC LIGHTING FIXTURES - 2nd Flr - Area "C"		2	0%	2	24-Aug-2022	25-Aug-2022	1																															
09654.04		RESILIENT TILE - 2nd Flr - Area "C"		2	0%	2	24-Aug-2022	25-Aug-2022	0																															
09515.04		INSTALL ACOUSTICAL CLG TILE - 2nd Flr - Area "C"		2	0%	2	25-Aug-2022	26-Aug-2022	1																															
26155.04		ELEC DEVICE / TRIM - 2nd Flr - Area "C"		2	0%	2	25-Aug-2022	26-Aug-2022	1																															
28315.04		INSTALL F/A DEVICE / TRIM - 2nd Flr - Area "C"		2	0%	2	25-Aug-2022	26-Aug-2022	1																															
06414.04		MILLWORK - 2nd Flr - Area "C"		2	0%	2	26-Aug-2022	29-Aug-2022	0																															
01727.04		FINAL CLEAN - 2nd Flr - Area "C"		2	0%	2	29-Aug-2022	30-Aug-2022	0																															
01732.04		FINAL INSPECTIONS - 2nd Flr - Area "C"		3	0%	3	29-Aug-2022	31-Aug-2022	0																															
ROOF																																								
07256.05		UNDERLAYMENT - RF - Area "C"		2	0%	2	14-Jul-2022	15-Jul-2022	23																															
07315.05		SLATE SHINGLES - RF - Area "C"		4	0%	4	21-Jul-2022	26-Jul-2022	19																															
07312.05		SHINGLES - RF - Area "C"		3	0%	3	27-Jul-2022	29-Jul-2022	19																															
06151.05		PVC TRIM - RF - Area "C"		2	0%	2	01-Aug-2022	02-Aug-2022	18																															
01726.05		FINAL CLEAN - RF - Area "C"		3	0%	3	03-Aug-2022	05-Aug-2022	18																															
01732.05		FINAL INSPECTIONS - RF - Area "C"		3	0%	3	03-Aug-2022	05-Aug-2022	18																															
SITE IMPROVEMENTS																																								
01571.SI		EROSION & SEDIMENT CONTROL - Site - P4		3	0%	3	27-Jun-2022	29-Jun-2022	1																															
02415.SI		SITE / STRUCTURE DEMO - Site - P4		10	0%	10	29-Jun-2022	13-Jul-2022	1																															
02417.SI		MILL EXISTING ASPHALT - Site - P4		5	0%	5	14-Jul-2022	20-Jul-2022	1																															
32321.SI		RETAINING WALLS - Site - P4		10	0%	10	14-Jul-2022	27-Jul-2022	2																															
31207.SI		ROUGH GRADING - Site - P4		5	0%	5	20-Jul-2022	26-Jul-2022	0																															
32160.SI		F/R/P CURB / GUTTER - Site - P4		3	0%	3	20-Jul-2022	22-Jul-2022	1																															
32123.SI		OVERLAY EXISTING ASPHALT PAVING - Site - P4		3	0%	3	25-Jul-2022	27-Jul-2022	1																															
03220.SI		AGGREGATE - COURT - Site - P4		2	0%	2	27-Jul-2022	28-Jul-2022	0																															
Actual Work Remaining Work Critical Remaining Work Milestone Summary				Page 17 of 18					BAR CHART - SBES-UPD4																															

SETH BOYDEN ELEMENTARY SCHOOL - SBES-UPD4			APS CONTRACTING, INC.						Data Date 20-Jun-2022																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
Activity ID	Activity Name	Original Duration	Duration % Complete	Remaining Duration	Start	Finish	Total Float	Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q		Q																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
32311.SI	CHAINLINK FENCING- Site - P4	5	0%	5	27-Jul-2022	02-Aug-2022	3																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													