



## CAPITAL PROJECTS STATUS REPORT

### SPLOST 5 - February 2021

#### Construction

##### **Multi-Purpose Gym Addition to SHS**

- Installation of exterior handrails, ladders, and concrete aprons nearing completion.
- Ceiling tile placement has been completed.
- Installation of VCT, rubber tile, and base has been completed.
- Installation of wood flooring nearing completion.
- Bleacher installation ongoing.
- Setting of plumbing fixtures has been completed.
- Installation of electrical and fire alarm devices nearing completion.
- Lichty Commercial Construction Inc. Atlanta, GA, \$4,985,000. Contract completion is July 2020. Completion 20-21 school year.

##### **RMA Henry County Schools - Performing Arts Center**

- Footing work and masonry for exterior plaza has begun.
- Exterior concrete and finish grading to begin shortly.
- Exterior message signage installation ongoing. Electronic signage has been set.
- Ceiling tile installation has been completed.
- Flooring installation, to include carpet, has been completed.
- Installation of auditorium seating has been completed.
- RTU start-up activities completed.
- Duct detectors have been replaced.
- Lighting installation for auditorium nearing completion.
- SRS, Inc. Griffin, GA, \$2,728,000. Contract completion is March 2021. Completion 20-21 school year.

## **Henry County Schools - Distribution Center**

- Underground utility placement, to include vault placement and tie-in, continues.
- Placement of curbing nearing completion.
- Areas to receive asphalt paving being prepped for installation.
- Finish grading activities have begun.
- Slab installation has been completed.
- Pouring of loading dock and ramp to be completed shortly.
- Masonry activities have begun - south, west, and north wall completed.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

## **Post-Construction**

**Group 11** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to HHS** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to ELHS** - Contractor working on punchlist and close-out documents.