



CAPITAL PROJECTS STATUS REPORT

SPLOST 5 – January 2021

Construction

Multi-Purpose Gym Addition to SHS

- Ceiling tile placement nearing completion.
- Installation of VCT, rubber tile, and base continues.
- Installation of interior doors and marker boards completed.
- Setting of plumbing fixtures nearing completion.
- Mounting of electrical boxes and electrical/low voltage trim-out continues.
- Lichty Commercial Construction Inc. Atlanta, GA, \$4,985,000. Contract completion is July 2020. Completion 20-21 school year.

Multi-Purpose Gym addition to HHS

- Fine grading and concrete sidewalk installation has been completed. Landscaping to begin shortly.
- Ceiling grid placement has been completed; ceiling tile placement ongoing.
- Quarry tile placement and installation of VCT has been completed.
- Basketball goal installation has been completed.
- Wood flooring installation ongoing.
- Folding partition and stage curtain installation nearing completion.
- MEJA Construction Co. Peachtree City, GA, \$5,177,000. Contract completion is August 2020. Completion 20-21 school year.

Multi-Purpose Gym addition to ELHS

- Landscaping activities nearing completion.
- Current plaza work includes installation of fence and gates.
- Downspouts, roof ladder, and wire mesh partition installed.
- Both exterior and interior painting activities have been completed.

- Entrance ceiling DEFS finish work has been completed.
- Installation of bleachers nearing completion.
- Wood floor installation ongoing.
- International City Builders, Inc. Macon, GA, \$4,898,000. Contract completion is November 2020. Completion 20-21 school year.

RMA Henry County Schools - Performing Arts Center

- Plaza footing work to begin shortly.
- Gas line has been installed.
- Exterior message signage installation ongoing.
- Ceiling tile installation has been completed.
- Flooring installation has begun.
- Installation of auditorium seating nearing completion.
- RTU start-up activities nearing completion.
- Lighting for auditorium has been delivered; installation ongoing.
- SRS, Inc. Griffin, GA, \$2,728,000. Contract completion is March 2021. Completion 20-21 school year.

Henry County Schools - Distribution Center

- Demolition activities completed.
- Underground utility placement continues.
- Placement of curbing ongoing.
- Approximately 67% of slab has been poured.
- Preparations for remaining slab pour continues – to include underground electrical, plumbing, and rock placement.
- Masonry activities to begin shortly.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

Post-Construction

Group 11 - Contractor working on punchlist and close-out documents.