



## CAPITAL PROJECTS STATUS REPORT

### SPLOST 5 - June 2021

#### Construction

##### **Henry County Schools - Distribution Center**

- Finish grading activities ongoing; to include re-spreading of topsoil.
- Front entrance sidewalk placement has been completed.
- Installation of exterior metal wall panels ongoing. North exterior wall has been completed. Current exterior wall panel installation occurring at East and West walls.
- Roofing, including fabric and insulation, has been completed.
- Installation of glass block and glazing has begun.
- Interior painting of CMU, steel, and conduits nearing completion.
- Metal stud framing of office area has begun.
- Installation of generator ongoing.
- Plumbing overhead rough-in has been completed. Plumbing wall rough-in has begun.
- Electrical overhead rough-in has been completed. Electrical wall rough-in has begun.
- Bon Building Services, Inc. Conyers, GA, \$4,507,000. Contract completion is April 2022. Completion 21-22 school year.

#### Post-Construction

**Group 11** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to HHS** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to ELHS** - Contractor working on punchlist and close-out documents.

**Multi-Purpose Gym Addition to SHS** - Contractor working on punchlist and close-out documents.

**RMA Henry County Schools - Performing Arts Center** - Contractor working on punchlist and close-out documents.