



CAPITAL PROJECTS STATUS REPORT

E-SPLOST 6 & ESSER II - February 2023

Construction

Henry County Schools - Security Access Control

- Phase 1 conduit rough-in has been completed at all facilities.
- Phase 2 cabling rough-in has been completed at all facilities.
- Phase 3 panel installation has been completed at all facilities.
- Phase 4 door device installation has been completed at all facilities.
- Phase 5 programming of the new system has been completed at all facilities.
- Security Access Control system has been completed at thirty-three facilities.
- Place Services Inc. Canton, GA, \$5,637,686. Substantial contract completion is December 2022. Completion 22-23 school year.

Henry County Schools - Fairview ES Exterior Modifications

- Handrail placement has begun.
- Installation of roof drains and piping has been completed.
- Forming and pouring of concrete sidewalks and entrance areas nearing completion.
- Placement of CMU and brick at steel columns complete; cast stone placement also complete.
- Decking and metal stud framing of new front of school canopies has been completed.
- ACM panel installation has begun; to include east and west canopy.
- Center canopy ACM panel installation to begin shortly.
- Relocation of existing generator has been completed.
- Exterior canopy lighting ongoing; currently setting light fixtures at east canopy.
- Sunbelt Builders, Inc. Covington, GA, \$2,593,000. Substantial contract completion is December 2022. Completion 22-23 school year.

HVAC Installation for Henry County Schools Elementary School Gym Buildings

- Installation of HVAC units has been completed at CIES, ARES, WLES, and J.B. Henderson.
- Installation of HVAC units has started at EXCEL Academy, Oakland ES, LGES, HES, and SBES.
- MEJA Construction, Inc. Peachtree City, GA, \$4,582,000. Substantial contract completion is July 2023. Completion 23-24 school year.

Birch Creek Elementary School

- Submittal process for long lead time items nearing completion.
- Clearing activities have been completed.
- Grubbing of cleared items ongoing; grinder is on site.
- Retention pond construction has been completed.
- Installation of silt fence for construction site has been completed.
- Decel lane construction continues.
- Installation of retaining walls and storm drainage has begun.
- MEJA Construction, Inc. Peachtree City, GA, \$34,800,000. Substantial contract completion is May 2024. Completion 24-25 school year.

Post-Construction

Henry County Schools - Addition to Dutchtown High School - Contractor working on punchlist and close-out documents.