



CAPITAL PROJECTS STATUS REPORT E-SPLOST VI September/October 2024

Construction

Electronic Message Signs

- We've received final approval from the local municipality for the sign at Hampton Elementary.
- Power should be connected in the next 2 weeks
- Training continues.
- Sunbelt Builders, Inc. Covington, GA, \$2,649,556. Substantial contract completion is December 2023. Completion 23-24 school year.

New Administration Office Facility/RMA of Existing Administration Office Facility

- Brick and concrete work continue around site
- Cornice work on new and existing building
- New carpet, seating, and paint in the board room.
- Mechanical, electrical, and plumbing rough in
- Ceiling grid installation
- Drywall finish-interior paint
- 1st floor stain and polish
- Quarry tile in kitchen
- Permanent power on building
- Bowen & Watson, Inc. Toccoa, GA, \$21,234,000. Substantial contract completion is December 2024. Completion 24-25 school year.

New Transportation Facility & Renovations to Existing Transportation Facility

- Mechanical, electrical, and plumbing rough in
- Bus wash installation
- Trusses and decking on storage building
- Window installation
- Interior paint
- Sod installation.
- MEJA Construction, Inc. Peachtree City, GA, \$19,480,000. Substantial contract completion is February 2025. Completion 24-25 school year.

Renovations, Modifications, and Additions for Ola Middle School

- Foundation and perimeter footings
- Backfill and grading
- Electrical and plumbing rough in work continues.
- ICB Construction Group Macon, GA, \$10,100,000. Substantial contract completion is October 2025. Completion 25-26 school year.

STEM High School

- Perimeter construction fencing in place
- Demolition and site utility removal has begun.
- MEJA Construction, Inc. Peachtree City, GA, \$72,887,000. Substantial contract completion is December 2026. Completion 26-27 school year.

Post-Construction

- Birch Creek Elementary is in punch list phase as the contractor is working on close-out documents.