



CAPITAL PROJECTS STATUS REPORT

E-SPLOST VI November 2024

Construction

Electronic Message Signs

- All signs have been installed and have power
- 2 training classes remain
- Sunbelt Builders, Inc. Covington, GA, \$2,649,556. Substantial contract completion is December 2023. Completion 23-24 school year.

New Administration Office Facility/RMA of Existing Administration Office Facility

- 1st floor stain and polishing continue
- Interior door frame installation continues
- Mechanical, electrical, and plumbing continue
- Ceiling grid and cloud installation continues
- Drywall finish and interior paint continue
- Exterior site brick and stone installation continue
- Exterior metal trim continues
- Site clean-up continues
- Bowen & Watson, Inc. Toccoa, GA, \$21,234,000. Substantial contract completion is December 2024. Completion 24-25 school year

New Transportation Facility & Renovations to Existing Transportation Facility

- Mechanical, electrical, and plumbing installation continues
- Camera installation
- Quarry tile installation in restrooms

- Bus lift installation in shop
- Sidewalk and curb and gutter installation
- Network cable installation
- Roof on storage building
- Window installation
- Sod installation
- MEJA Construction, Inc. Peachtree City, GA, \$19,480,000. Substantial contract completion is February 2025. Completion 24-25 school year.

Renovations, Modifications, and Additions for Ola Middle School

- Awaiting stream crossing permit
- Foundation and perimeter footings
- Backfill and grading
- Electrical and plumbing rough in work continues.
- Preparing to pour slab
- ICB Construction Group Macon, GA, \$10,100,000. Substantial contract completion is October 2025. Completion 25-26 school year.

STEM High School

- Demolition and site utility removal continues
- Site prep for slab at Stockbridge Elementary
- Rerouting water line for Stockbridge Elementary
- MEJA Construction, Inc. Peachtree City, GA, \$72,887,000. Substantial contract completion is December 2026. Completion 26-27 school year.

Post-Construction

- Birch Creek Elementary is in punch list phase as the contractor is working on close-out documents.