



CAPITAL PROJECTS STATUS REPORT

E-SPLOST VI December 2024

Construction

New Administration Office Facility/RMA of Existing Administration Office Facility

- New paint and carpet in select locations of existing building during Semester Break
- 1st floor stain and polishing continue
- Drywall finish and interior paint continue
- Exterior site brick and pre-cast stone installation continue
- Exterior metal trim continues
- Elevator installation
- Gas line and meter installation
- Site clean-up and sod continues
- Bowen & Watson, Inc. Toccoa, GA, \$21,234,000. Substantial contract completion is December 2024. Completion 24-25 school year

New Transportation Facility & Renovations to Existing Transportation Facility

- Casework installation
- Door frame installation
- Mechanical, electrical, and plumbing installation continues
- Camera installation continues
- Quarry tile installation in restrooms
- Sidewalk and curb and gutter installation
- Site work and sod installation
- MEJA Construction, Inc. Peachtree City, GA, \$19,480,000. Substantial contract completion is February 2025. Completion 24-25 school year.

Renovations, Modifications, and Additions for Ola Middle School

- Slab pour is complete
- Site clearing for road
- Begin block on slab
- ICB Construction Group Macon, GA, \$10,100,000. Substantial contract completion is October 2025. Completion 25-26 school year.

STEM High School

- Demolition and site utility removal continues
- Prep for footings of new Stockbridge Elementary gym
- Rerouting water line for Stockbridge Elementary
- Retention pond installation
- MEJA Construction, Inc. Peachtree City, GA, \$72,887,000. Substantial contract completion is December 2026. Completion 26-27 school year.

Post-Construction

- Birch Creek Elementary is in punch list phase as the contractor is working on close-out documents.
- Electronic Message Signs are in punch list phase as the contractor is working on close-out documents.