

PROGRESS TO DATE (1 of 2)

PENNSAUKEN TWP. PUBLIC SCHOOLS
2018 Bond Referendum Projects



		DESIGN		BID		CONSTRUCTION	
		Dates:	% Complete:	Dates:	% Complete:	Dates:	% Complete:
Door Replacement (Carson & Franklin)	Start:	4/1/2018		6/16/2018		2/22/2019	
	End (Planned):	6/15/2018		12/17/2018		8/23/2019	
	End (Actual):	6/15/2018		2/7/2019			
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
Window Replacement (Carson & Franklin)	Start:	4/1/2018				6/1/2019	
	End (Planned):	6/15/2018				8/29/2019	
	End (Actual):	6/15/2018		5/7/2019		8/29/2019	
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
Security Vestibules	Start:	4/1/2018		6/16/2018		9/5/2018	
	End (Planned):	6/15/2018		7/30/2018		1/23/2019	
	End (Actual):	6/15/2018		7/30/2018		1/23/2019	
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
High School Stadium	Start:	4/1/2018		6/16/2018		8/1/2018	
	End (Planned):	6/15/2018		7/30/2018		10/15/2018	
	End (Actual):	6/15/2018		7/30/2018			
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
Baldwin Window Replacement	Start:	10/1/2018		2/19/2019		4/3/2019	
	End (Planned):	2/25/2019		3/7/2019		8/23/2019	
	End (Actual):	2/19/2019		3/7/2019			
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
Baldwin ECDC, HS Concession Stand, HVAC/Plumb Lab, Storage Building	Start:	10/1/2018		3/18/2019		5/9/2019	
	End (Planned):	3/18/2019		5/3/2019		12/20/2019	
	End (Actual):	3/18/2019		5/3/2019			
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	

PROGRESS TO DATE (2 of 2)

PENNSAUKEN TWP. PUBLIC SCHOOLS
2018 Bond Referendum Projects



		DESIGN		BID		CONSTRUCTION	
		Dates:	% Complete:	Dates:	% Complete:	Dates:	% Complete:
Roosevelt STEM School	Start:	8/1/2018		11/11/2020		6/2/2021	
	End (Planned):	11/13/2020		12/8/2020		6/1/2022	
	End (Actual):						
	Total Contract Days:					365	
	Days Remaining:	Complete		Complete		-65	
HS Additions & Renovations	Start:	9/3/2018		10/15/2019		11/20/2019	
	End (Planned):	10/15/2019		11/13/2019		8/21/2020	
	End (Actual):	10/15/2019					
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
Longfellow Repurpose: New Playground	Start:	10/1/2018		TBD		TBD	
	End (Planned):	8/10/2022		TBD		TBD	
	End (Actual):						
	Total Contract Days:						
	Days Remaining:						
Longfellow Repurpose: Demolition	Start:	10/1/2018		7/1/2020		9/23/2020	
	End (Planned):	7/1/2019		7/30/2020		1/1/2021	
	End (Actual):						
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
Phifer Middle School	Start:	12/1/2019		1/27/2020		3/13/2020	
	End (Planned):	1/27/2020		2/14/2020		8/21/2020	
	End (Actual):						
	Total Contract Days:						
	Days Remaining:	Complete		Complete		Complete	
Auditorium Lighting & Sound Renovations (HS & Phifer)	Start:	1/6/2020		7/1/2020		TBD	
	End (Planned):	3/13/2020		7/30/2020		TBD	
	End (Actual):						
	Total Contract Days:						
	Days Remaining:	Complete		Complete			