



Project Status Report

Project Name: PVSD- New Middle & High School Project

Month: March 2025

Focus Area: Site/ Building



Prepared By: Fred Kendall

Pequea Valley School District
Middle & High School

March 03 2025

Table of Contents

1 Executive Summary Report No. 23

2 Progress Photos

SCHEDULE STATUS:

Notice to proceed date: August 12 2022

Original contract completion date: 734 Days From NTP. December 15 2024

Extension of time requested: 0 days

Extension of time approved: 0 days

Lost weather days: 0 days

Percent complete 98 %

Status: On Schedule

BUDGET STATUS:

Contract amount: \$76,802,300.00 Total billed to date: \$76,405,240.22

Approved change orders: \$1,001,618.52 Paid to date: \$72,584,978.20

Revised contract amount: \$ 77,803,918.52

Pending changes:

PENDING ISSUES:

BRIEF PROJECT STATUS:

- *Maintenance Building MEP Finishes.*
- *Interior HM door installation on going.*
- *Interior Wood Door Installation on going.*
- *Paint cafeteria ceiling, trusses and high walls.*
- *Kitchen equipment Installed. Final MEP connections ongoing.*
- *Resinous flooring in all toilet rooms at 75%*
- *LVP flooring in corridors Areas A, B, C, and D at 50%*
- *Wood flooring and line striping in both Gyms 100%*
- *Auditorium Clouds, Sound Panels and seating at 90%*
- *Ceiling grid Areas A, B, C and D 95%*
- *Ceiling tile installation 80%*
- *Case Work Installation at 95%*
- *Plumbing Fixtures Areas A, B, C and D 98%*
- *Electrical Lighting throughout 95%*
- *Electrical Branch Wire Pull in Area A, B, C and D complete*
- *Electrical Systems wire pull and devising areas A, B, C and D 99%*
- *HVAC Installation of Heat Pumps areas B, C & D first and second floor complete*
- *HVAC Balancing 95%*
- *Systems Commissioning on going.*

Progress Photos







