

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2024



Hilton Head Island Middle School

55 Wilborn Rd, Hilton Head Island 29926

Cluster: Hilton Head

Principal: Tanja Wheeler, Ed.D.

Original Appropriations:	\$26,763,756	Encumbered and Paid:	\$30,952,557
Transfers/Adjustments:	\$4,347,662	Paid to Date:	\$26,157,973
Revised Budget:	\$31,111,418	Available Budget:	\$158,860

2019 Bond Referendum Renovation

Project ID: 51925387-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum
Renovations
Safety/Security

Project Details: Scope of work includes Safety/Security improvements and renovations to the building.

Monthly Progress: Construction is complete. Closeout is in progress.