

MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2024



May River High School

601 New Riverside Rd, Bluffton 29910

Cluster: Bluffton

Principal: Todd Borscheuer

Original Appropriations:	\$25,471,324	Encumbered and Paid:	\$18,531,321
Transfers/Adjustments:	(\$6,929,622)	Paid to Date:	\$17,883,918
Revised Budget:	\$18,541,702	Available Budget:	\$10,380

Phase 1 - 2019 Bond Referendum Addition

Project ID: 51925397-1


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: LS3P Associates, Ltd.

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Building additions

Design Services (MRHS)Q1

Design Services (MRHS)Q2

Special Inspections (from District 01 Design Services)

Survey Services(MRHS)Q2

Technology Items under \$5,000

Project Details: Scope of work for Phase 1 to include building addition.

Monthly Progress: Phase I scope of work is complete.

Phase 2 - 2019 Bond Referendum Renovation

Project ID: 51925397-2


Current Phase: Construction

Phase %: 73%

Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners

Contractor: AJAX



Scope: 2019 Bond Referendum

Athletics

CATE expansion

Safety/Security

Technology /Infrastructure

Utilities for Athletic Projects

Project Details: Scope of Work for Phase 2 to include safety and security, athletic improvements, and CATE expansion.

Monthly Progress: Construction is in progress. Turf field replacement is complete. Doors and window film installation is complete. PA system installation is complete. Fieldhouse restroom installation is complete. Camera commissioning in progress.