

# MONTHLY REFFERENDUM REPORT DETAILED - as of December 31, 2024



## Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

|                          |             |                      |             |
|--------------------------|-------------|----------------------|-------------|
| Original Appropriations: | \$2,420,511 | Encumbered and Paid: | \$1,675,621 |
| Transfers/Adjustments:   | (\$744,890) | Paid to Date:        | \$1,624,345 |
| Revised Budget:          | \$1,675,621 | Available Budget:    | \$0         |

### 2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Closeout

Phase %: 90%

Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (RVCS)

Design Services (RVCS)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

**Project Details:** Project scope includes Safety/Security, and Technology/Infrastructure improvements.

**Monthly Progress:** Construction is complete. Pending closeout documents.

### Playground Renovation

Project ID: 51925320-2


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum

Playgrounds

**Project Details:** Project scope includes playground renovations.

**Monthly Progress:** Project is complete.