

# MONTHLY REFFERENDUM REPORT DETAILED - as of January 31, 2025



## Hilton Head Island School for Creative Arts

10 Bus Dr, Hilton Head Island 29926

Cluster: Hilton Head

Principal: Pamela Lucas

Original Appropriations:	\$2,552,486	Encumbered and Paid:	\$3,481,493
Transfers/Adjustments:	\$929,007	Paid to Date:	\$3,478,932
Revised Budget:	\$3,481,493	Available Budget:	\$0

### Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925363-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**CM Pre-Con Services (HHISCA)**  
**Design Services printing (HHISCA)**  
**Safety/Security**  
**Special Inspections (from District 01 Design Services)**  
**Technology /Infrastructure**

**Project Details:** Project scope includes Safety/Security improvements to the entryways and Technology/Infrastructure improvements related to server rooms.

**Monthly Progress:** Project is complete.

### Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925363-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



**Scope: 2019 Bond Referendum**  
**Safety/Security**  
**Technology /Infrastructure**  
**Technology Items under \$5,000**

**Project Details:** Phase 2 scope of work includes various Safety/Security and Technology/Infrastructure improvements along with upgrades to the Playground areas.

**Monthly Progress:** Project is complete.