

# MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2025



## Bluffton Middle School

30 New Mustang Dr, Bluffton 29910

Cluster: Bluffton

Principal: Matt Hall

Original Appropriations:	\$2,949,949	Encumbered and Paid:	\$4,467,292
Transfers/Adjustments:	\$1,517,343	Paid to Date:	\$4,146,618
Revised Budget:	\$4,467,292	Available Budget:	\$0

### 2019 Bond Referendum Renovation

Project ID: 51925389-1


Current Phase: Closeout

Phase %: 95%

Delivery Method: CMAR

Design Firm: SGA

Contractor: Thompson Turner Construction



**Scope: 2019 Bond Referendum**

**Athletics**

**CM Pre-Con Services (BLMS)**

**Design Services (BLMS)**

**Safety/Security**

**Special Inspections (from District 01 Design Services)**

**Technology /Infrastructure**

**Technology Items under \$5,000**

**Project Details:** Scope of work includes Safety/Security, Technology/Infrastructure, and Athletic improvements to the stadium lighting.

**Monthly Progress:** Construction is complete. Final punch and closeout documents are being prepared.