

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2025



Hilton Head Island Elementary School 30 School Rd, Hilton Head Island 29926

Cluster: Hilton Head

Principal: Sarah Owen

Original Appropriations:	\$2,283,275	Encumbered and Paid:	\$3,913,196
Transfers/Adjustments:	\$1,629,961	Paid to Date:	\$3,905,425
Revised Budget:	\$3,913,236	Available Budget:	\$40

Phase 1 - 2019 Bond Referendum Renovation


Project ID: 51925362-1

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

CM Pre-Con Services (HHIES)

Design Services printing (HHIES)

Playgrounds

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

Technology software

Project Details: Project scope includes Safety/Security, Technology/Infrastructure, and Playground improvements.

Monthly Progress: Project is complete.

Phase 2 - 2019 Bond Referendum Renovation


Project ID: 51925362-2

Current Phase: Complete

Phase %: 100% Delivery Method: CMAR

Design Firm: Jumper Carter Sease Architects

Contractor: M.B. Kahn Construction Company, Inc.



Scope: 2019 Bond Referendum

Design Services (HHIES)

Safety/Security

Technology /Infrastructure

Technology Items under \$5,000

Project Details: Project scope includes Safety/Security and Technology/Infrastructure improvements.

Monthly Progress: Project is complete.