

MONTHLY REFFERENDUM REPORT DETAILED - as of February 28, 2025



Riverview Charter School

81 Savannah Highway, Beaufort 29906

Cluster: N/A

Principal: by Board of Directors

Original Appropriations:	\$2,420,511	Encumbered and Paid:	\$1,677,041
Transfers/Adjustments:	(\$743,470)	Paid to Date:	\$1,625,765
Revised Budget:	\$1,677,041	Available Budget:	\$0

2019 Bond Referendum Renovation

Project ID: 51925320-1


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Quackenbush Architects + Planners

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (RVCS)

Design Services (RVCS)

Safety/Security

Special Inspections (from District 01 Design Services)

Technology /Infrastructure

Project Details: Project scope includes Safety/Security, and Technology/Infrastructure improvements.

Monthly Progress: Project is complete.

Playground Renovation

Project ID: 51925320-2


Current Phase: Complete

Phase %: 100%

Delivery Method: CMAR

Design Firm: Playworld

Contractor: Playworld



Scope: 2019 Bond Referendum

Playgrounds

Project Details: Project scope includes playground renovations.

Monthly Progress: Project is complete.