

MONTHLY REFFERENDUM REPORT DETAILED - as of March 31, 2025



St. Helena Early Childhood Center

1031 Sea Island Pkwy, St. Helena Island 29920

Cluster: Beaufort

Principal: Dr. Tara Mack

Original Appropriations:	\$113,894	Encumbered and Paid:	\$798,469
Transfers/Adjustments:	\$684,575	Paid to Date:	\$171,706
Revised Budget:	\$798,469	Available Budget:	\$0

2019 Bond Referendum Renovation


Project ID: 51925315-1

Current Phase: Complete

Phase %: 100% Delivery Method:

Design Firm: LS3P Associates, Ltd.

Contractor: Thompson Turner Construction



Scope: 2019 Bond Referendum

CM Pre-Con Services (SHECC)

Design Services (SHECC)

Playgrounds

Project Details: Scope of work includes new playground equipment and surface areas.

Monthly Progress: Project is complete.